

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 1st QUARTER, CY 2016**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
Construction of 1- unit Artesian Well at Sitio Tulay Manhain, Brgy. Tandang Kutyo	Tanay	208,901.81	03/03/16	05/01/16	28%	57,685.46		2/3/2016 on going
Construction of 1-unit Artesian Well at Brgy. Sapang	Binangonan	227,201.21	03/11/16	04/23/16	100%	224,263.95		February 19, 2016
Installation of Water Distribution Lines at Brgy. Balibago	Cardona	1,578,573.99	03/15/16	05/29/16	40%	631,429.60		2/16/16 on going
Proposed Construction of 2-units Artesian Well at Brgy. San Isidro	Rodriguez	384,747.66	03/15/16	05/29/16	15%	57,074.95		2/16/16 on going
Repair/Improvement of Rizal Provincial Hospital System-Angono Annex, Brgy. San Isidro	Angono	2,099,859.52	03/19/16	06/16/16	55%	1,148,863.47		2/23/16 on going
Provision of Sun Baffles & Repair/Repainting (Exterior) of Casimiro A. Ynares Sr. Memorial Hospital, Brgy. Burgos	Rodriguez	1,200,888.88	03/19/16	05/17/16	15%	180,133.32		2/23/16 on going
ECONOMIC DEVELOPMENT								
Improvement/Asphalt Overlay of San Juan St. & Capistrano, Brgy. Dalig	Cardona	11,359,507.38	03/03/16	05/01/16	15%	1,700,100.10		2/6/16 on going
Asphalt Overlay at E. Rodriguz St., 2nd District	Jalajala	998,839.56	03/03/16	05/11/16	100%	993,582.16		February 3, 2016
Asphalt Overlay at Mabini St. Lubo	Jalajala	997,104.89	03/03/16	05/11/16	100%	994,532.04		February 3, 2016
Asphalt Overlay at Aquino St., Sitio Ik-Ik, Lubo	Jalajala	333,794.89	03/03/16	05/11/16	100%	331,573.20		February 3, 2016
Construction of Drainage System at Sitio Itaas at Brgy. Bombongan	Morong	3,442,461.92	03/03/16	05/12/16	39.24%	1,350,822.06		2/3/16 on going
Const. of Drainage Canal (portion) of Cong. Ding Tanjuatco St. (formerly P. Burgos St.), Brgy. San Isidro	Tanay	1,609,485.04	03/03/16	05/09/16	10%	160,948.04		2/9/16 on going w/ Suspension Order
Impr./Upgrading/Conc. Of (Road A) Sumulong Extension at Brgy. Bagumbayan	Angono	1,269,041.87	03/11/16	05/29/16	98%	1,232,840.08		2/9/16 on going
Improvement /Concrete Overlay of Mariwasa St. & Everlasting St., Brgy. Pipindan	Binangonan	1,335,629.88	03/11/16	05/09/16	80%	1,058,400.50		2/9/16 on going
Impr./Conc. of (portion) of Sanggalang St. Pagkalinawan	Jalajala	1,318,670.48	03/11/16	04/27/16	100%	1,309,686.76		February 9, 2016

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Asphalt Overlay & Construction of Drainage Canal at G. Borja St., Brgy. Bagumbong	Jalajala	1,292,624.74	03/11/16	05/09/16	80%	1,028,776.30		2/9/16 on going
Asphalt Overlay of Manggahan Road, SitioManggahan, Brgy. 2nd District	Jalajala	933,306.06	03/11/16	05/09/16	100%	930,002.02		February 9, 2016
Rehabilitation/Conc. (portion) of Waling-Waling St., Modesta Village, Brgy. Sto Nino	San Mateo	980,529.03	03/11/16	05/09/16	5%	48,615.52		2/9/16 on going
Concreting (Phase 2) of Napatir Road, Sitio Lanai, Brgy. Plaza Aldea	Tanay	1,590,866.43	03/11/16	05/07/16	20%	318,173.00		2/9/16 on going
Improvement/Conc. Of Road Lot 9 at Jungle & Mountaineers Village I, Brgy. Sampaloc	Tanay	983,577.46	03/11/16	05/09/16	2%	19,533.38		2/9/16 on going
Construction of Road Leading to MRF at Sitio Pantay, Brgy. Dalig	Teresa	4,971,065.13	03/11/16	08/17/16	5%	247,750.00		2/9/16 on going
Improvement/Construction of Drainage Canal (portion) of P. Burgos St., Brgy. Libid	Binangonan	2,505,684.29	03/11/16	05/29/16	65%	1,621,318.10		2/9/16 on going
Rehabilitation/Construction of Drainage Canal at J. Tolentino St. (A), Brgy. San Juan	Cainta	1,707,615.59	03/11/16	05/09/16	13.88%	235,578.41		2/9/16 on going
Rehabilitation/Construction of Drainage Canal at Espiritu Drive & J. Tolentino St. (B), Brgy. San Juan	Cainta	1,306,697.31	03/11/16	05/09/16	22.49%	291,825.79		2/9/16 on going
Construction of Drainage Canal and Asphalt Overlay (portion) of J.N. Tetado St. Brgy. Tabing Ilog	Tanay	1,342,509.04	03/11/16	05/09/16	24.33%	334,682.50		2/9/16 on going
Improvement/Riprapping for Slope Protection of Creek at Purok 3, Brgy. Ginoong Sanay	Binangonan	956,693.71	03/11/16	05/09/16	100%	948,697.34		February 9, 2016
Riprapping for Slope Protection of Creek at Sitio Cambingan Purok 5, Bayugo	Jalajala	840,283.65	03/11/16	05/09/16	40%	332,955.48		2/9/16 on going
Riprapping & Concrete Topping (portion) of Dike along Teresa River, Brgy. San Gabriel	Teresa	3,169,057.57	03/11/16	07/08/16	80%	2,525,634.48		2/9/16 on going
Rehabilitation/Concreting (portion) of Yakal St. at Dona Justa Village, Phase 2, Brgy. San Roque	Angono	992,877.43	03/11/16	05/09/16	70%	694,400.11		2/12/16 on going
Improvement/Concreting of Drainage Canal of Road Lot 3 & Alley 3 Rosario Village, Brgy. San Isidro	Angono	1,004,098.74	03/11/16	05/09/16	35%	347,200.04		2/12/16 on going
Improvement/Concreting of Drainage Canal of Alley 1 & 2 Rosario Village, Brgy. San Isidro	Angono	480,999.03	03/11/16	05/09/16	75%	354,921.02		2/12/16 on going
Improvement/Upgrading/Concreting of (Road B) Sumulong Extension at Brgy. Bagumbayan	Angono	527,779.89	03/11/16	05/09/16	70%	365,568.66		2/12/16 on going
Construction of Road Side Barrier at Purok 6, Sitio Acetonas, Brgy. Tatala	Binangonan	130,289.87	03/11/16	05/09/16	70%	89,436.87		2/12/16 on going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concreting of (portion) of Road Lots at Sitio Halang, Brgy. Macamot	Binangonan	997,766.23	03/11/16	05/29/16	5.84%	57,699.21		2/12/16 on going
Rehabilitation/Concreting (portion) of G. Cerrero St., Brgy. Tatala	Binangonan	998,751.58	03/11/16	04/27/16	100%	990,693.60		February 12, 2016
Improvement/Asphalt Overlay (portion) of P. Burgos St. Brgy. Libid	Binangonan	1,808,943.97	03/11/16		suspended			suspended
Improvement/Concreting (Phase 6) of Orchis St., Sitio Balik-Saka, Brgy. Pinugay	Baras	1,666,265.75	03/15/16	05/13/16	10%	166,626.58		2/19/16 on going
Concreting of Road (portion) at Tanuan II, Brgy. Palay-Palay	Jalajala	999,839.98	03/11/16	05/09/16	30%	298,106.42		2/12/16 on going
Improvement/Concreting of Walkway with Drainage Canal at Morong National High School, Brgy. San Juan	Morong	2,004,618.09	03/11/16	05/21/16	2%	40,092.00		2/12/16 on going
Improvement/Concreting (portion) of Laiban Road (at Intsik), Brgy. Laiban	Tanay	978,859.14	03/11/16	05/09/16	97%	940,286.55		2/12/16 on going
Concreting of Catameo St., Brgy. Daraitan	Tanay	1,124,031.50	03/11/16	05/09/16	98%	1,095,199.89		2/12/16 on going
Concreting (Phase II) of Road at Sitio Korokan, Brgy. Bagumbayan	Teresa	546,639.70	03/11/16	05/09/16	8.50%	46,464.37		2/12/16 on going
Rehabilitation of Drainage System & Concreting (portion) of Gen. Luna Ext., Brgy. Dela Paz	Antipolo	1,130,960.54	03/11/16	05/09/16	40%	447,200.09		2/12/16 on going
Rehabilitation/Construction of Drainage Canal at E. Gonzaga St. and Second J. Tolentino St., Brgy. San Juan	Cainta	1,322,022.25	03/11/16	05/17/16	60%	787,817.90		2/12/16 on going
Construction of Drainage Canal at Pag-Asa St., Brgy. Pagkalinawan	Jalajala	506,115.67	03/11/16	05/09/16	3%	14,988.77		2/12/16 on going
Rehabilitation/Construction of Concrete Canal along Tarimas Creek at P. Rodriguez St., Brgy. San Rafael	Rodriguez	2,187,106.24	03/11/16	06/18/16	7%	152,180.04		2/12/16 on going
Construction of Drainage Canal at Quiterio San Jose Elem. School, Brgy. May-Iba	Teresa	507,445.50	03/11/16	05/09/16	60%	304,467.30		2/12/16 on going
Improvement/Riprapping for Slope Protection of Creek (Site A) at Brgy. Sapang	Binangonan	999,426.59	03/11/16	05/21/16	60%	596,566.33		2/12/16 on going
Improvement/Riprapping for Slope Protection of Creek at Purok 2, Brgy. Ginoong Sanay	Binangonan	903,596.26	03/11/16	05/21/16	100%	899,660.07		February 12, 2016
Improvement/Concreting with Drainage Canal of Road Lot 1 at Rosario Village, Brgy. San Isidro	Angono	799,750.33	03/15/16	05/13/16	30%	237,819.90		2/6/16 on going
Concreting of Road at Relocation Site, Barasville, Phase 1 & Phase 2 at Sitio Ibabaw, Brgy. San Juan	Baras	4,531,974.73	03/15/16	07/24/16	2%	90,639.00		2/16/16 on going
Improvement/Concreting of Baras-Lagundi-Pinugay Road	Baras	4,997,401.70	03/15/16	07/12/16	1.5%	74,961.02		2/16/16 on going
Improvement/Concreting of Baras-Pinugay Road	Baras	4,997,530.19	03/15/16	07/12/16	1%	49,975.30		2/16/16 on going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Riprapping for Side Protection/Concreting of Rodriguez Blvd. at Sitio Biga, Brgy. 3rd District	Jalajala	7,540,820.24	03/15/16	09/10/16	2%	150,422.46		2/16/16 on going
Rehabilitation/Improvement of Pililla-Jalajala Friendship Highway	Jalajala	9,999,046.13	03/15/16	09/14/16	1%	99,790.61		2/16/16 on going
Construction of Ibaba Bridge at San Juan & Brgy. San Pedro	Morong	13,043,995.17	03/15/16	11/09/16	2%	260,879.00		2/16/16 on going
Concreting of Tanay-Pinugay Road	Tanay	4,997,401.70	03/15/16	08/21/16	9%	448,326.88		2/16/16 on going
Improvement/Concreting (Phase 2) of Yakal St., Brgy. Cuyambay	Tanay	599,035.27	03/15/16	05/13/16	22%	130,254.92		2/16/16 on going
Construction of Road from Buhay na Tubig, Roman Roxas Road, May-Iba to Sitio Tagbac Antipolo City	Teresa	4,992,884.54	03/15/16	09/10/16	1%	49,928.84		2/16/16 on going
Construction of Irrigation System at Sitio Torondo, Brgy. Santiago	Baras	999,898.18	03/15/16	05/13/16	3%	29,996.00		2/16/16 on going
Construction of Grouted Riprap Canal at portion of Bulobok Creek at Brgy. Manggahan	Rodriguez	9,992,761.93	03/15/16	10/20/16	19%	1,894,953.13		2/16/16 on going
Concreting of Road & Riprapping at the back of Blk.6, Phase III, Tanza II, Brgy. San Jose	Antipolo	772,303.20	04/24/15	06/22/15	100%	760,000.32		March 27, 2015
Improvement/Concreting with Riprap of Alley I, Sitio Gumamela 2, Brgy. Sta. Cruz	Antipolo	1,638,611.89	04/24/15	06/22/15	100%	1,629,688.44		March 27, 2015
Improvement/Concreting (portion) of C. Bolado St. Brgy. Tatala	Binangonan	998,106.05	04/24/15	06/22/15	100%	990,836.21		March 27, 2015
Impr./Concreting of Blk. 66, Damayan, Floodway Sitio Lumang Ilog, Brgy. San Juan	Taytay	415,073.89	04/24/15	06/10/15	100%	674,892.82		March 27, 2015
Concreting (portion) of Magsaysay Road, Purok I, Brgy. Bayugo	Jalajala	1,375,839.28	04/24/15	06/22/15	100%	1,366,278.04		March 27, 2015
Concreting (portion) of Magsaysay Road, Purok 6, Brgy. Bayugo	Jalajala	770,025.81	04/24/15	06/10/15	100%	762,038.69		March 27, 2015
Asphalt Overlay at A. Mabini St. Brgy. Bagumbong	Jalajala	616,526.92	04/24/15	05/25/15	100%	613,154.92		March 27, 2015
Asphalt Overlay of J. Luna St., Sitio Ik-ik Brgy. Lubo	Jalajala	194,370.79	04/24/15	05/25/15	100%	192,635.79		March 27, 2015
Asphalt Overlay of Del Pilar St., Sitio Ik-ik Brgy. Lubo	Jalajala	309,718.50	04/24/15	05/25/15	100%	307,536.17		March 27, 2015
Impr./Asphalt Overlay (portion) of M.L. Quezon St., Brgy. Kaybuto	Tanay	215,713.28	04/24/15	05/25/15	100%	213,749.25		March 27, 2015
Improvement of Pathwalk & Canal of Alley 1 at Sitio Upper Sto. Nino, Brgy. Sta. Cruz	Antipolo	318,513.28	03/19/16	06/06/16	5%	15,925.66		2/23/16 on going
Improvement of Pathwalk & Canal of Alley 2 at Sitio Upper Sto. Nino, Brgy. Sta. Cruz	Antipolo	272,097.11	03/19/16	06/06/16	5%	13,604.86		2/23/16 on going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement of Pathwalk & Canal of Alley 5 at Sitio Upper Sto. Nino, Brgy. Sta. Cruz	Antipolo	1,088,416.72	03/19/16	06/06/16	2%	21,768.33		2/23/16 on going
Improvement of Pathwalk & Canal of Alley 7 at Sitio Upper Sto. Nino, Brgy. Sta. Cruz	Antipolo	814,844.88	03/19/16	06/06/16	2%	16,290.90		2/23/16 on going
Improvement/Construction of Stone Masonry Creek Wall (portion) of Camias Creek, Sitio Phase IV-V, Brgy. Dela Paz	Antipolo	1,624,177.34	03/19/16	06/02/16	4%	64,440.03		2/23/16 on going
Improvement/Concreting with Drainage System at Sampaguita St., at Sitio Boso-Boso, Brgy. San Jose	Antipolo	1,973,844.02	03/19/16	06/06/16	40%	785,463.82		2/23/16 on going
Improvement/Concreting of Chapparal St. at Rancho Estate 2, Brgy. Cupang	Antipolo	1,248,300.41	03/19/16	05/17/16	95%	1,185,885.39		2/23/16 on going
Rehabilitation/Riprapping (portion) of Angono River near Molave St., Brgy. San Roque	Angono	764,167.61	03/19/16	05/17/16	30%	227,083.64		2/23/16 on going
Construction of Drainage Canal at Paso Road, Brgy. Sto. Nino	Angono	483,564.98	03/19/16	05/17/16	60%	287,617.39		2/23/16 on going
Concreting of Cequenia St., Bagong Bayan Extension, Brgy. Darangan	Binangonan	246,356.85	03/19/16	05/17/16	60%	145,533.53		2/23/16 on going
Riprapping (portion) of Creek at Sitio Gupiing, Brgy. Lunsad	Binangonan	529,610.59	03/19/16	05/17/16	70%	365,127.15		2/23/16 on going
Improvement/Concreting with Drainage Canal of Road at Block 10, Sitio Sto. Nino, Brgy. Bilibiran	Binangonan	1,476,860.55	03/19/16	05/17/16	39.93%	584,974.74		2/23/16 on going
Improvement/Construction of Drainage Canal (portion) of Pila-Pila Road, Brgy. Pila-Pila	Binangonan	1,321,962.28	03/19/16	05/17/16	60%	787,832.80		2/23/16 on going
Rehabilitation/Reconstruction of Drainage Canal at Resurreccion St., St. Gregory Village, Brgy. San Isidro	Cainta	511,413.49	03/19/16	05/17/16	50.75%	255,865.68		2/23/16 on going
Improvement/Construction of Drainage Canal at Narra St. & Santol St., Saint Anthony Subd., Brgy. San Isidro	Taytay	335,065.15	03/19/16	05/17/16	5%	16,514.33		2/23/16 on going
Improvement/Concreting of Sitio Pawpawan Road to Baras-Lagundi-Pinugay Road	Baras	4,995,637.00	03/19/16	05/17/16	100%	49,956.37		February 23, 2016
Concreting of Celeza St., PPC Hillside, Brgy. Concepcion	Baras	1,797,126.60	03/19/16	05/17/16	5%	89,856.33		2/23/16 on going
Concreting of Sitio Tanauan, Brgy. Palay-Palay	Jalajala	2,997,635.64	03/19/16	06/16/16	1%	29,872.50		2/23/16 on going
Asphalt Overlay of Alejandro St. Brgy. Sipsipin	Jalajala	805,515.49	03/19/16	04/19/16	100%	797,909.17		2/23/16 on going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Riprapping for Side Protection (portion) of River at Sitio Payaran, Brgy. Mascap	Rodriguez	1,919,209.56	03/19/16	05/29/16	53%	1,011,996.98		2/23/16 on going
Improvement/Concreting (portion) of Liamson St., Arnel 2 Subd., Brgy. Banaba	San Mateo	778,211.39	03/19/16	05/17/16	2%	15,564.23		2/23/16 on going
Riprapping (portion) of Ampid River at Salamat Extension, Riverside, Brgy. Ampid II	San Mateo	217,348.55	03/19/16	05/17/16	4%	8,693.94		2/23/16 on going
Rehabilitation (portion) of Stone Masonry Creek Wall & Road at Exwcutive Bankers Village, Brgy. Dela Paz	Antipolo	804,952.82	03/22/16	05/20/16	3%	23,915.17		2/24/2016 on going
Provision of Concrete Cover & Repair of Cabal atr AFP Logcom Village	Antipolo	285,712.32	03/22/16	05/20/16	2%	5,661.66		2/24/2016 on going
Improvement/Construction of Stone Masonry Creek Wall (portion) of Cogeo Creek, Mahai Phase V, Sitio Taguisan I, Brgy. Bagong Nayon	Antipolo	577,350.54	03/22/16	5/20/16	25%	144,337.63		2/24/2016 on going
Improvement/Concreting of Pila St., Brgy. Macamot	Binangonan	604,921.51	03/22/16	5/20/16	1%	5,989.06		2/24/2016 on going
Improvement/Construction of Drainage Canal/Concrete Reblocking & Asphalt Overlay (portion) of Liwanag St., Brgy. Libid	Binangonan	2,880,920.57	03/22/16	6/9/16	2%	57,397.96		2/24/2016 on going
Dreging of Creek at Tabing Dagat, Brgy. Darangan	Binangonan	698,145.00	03/22/16	5/28/16	60%	413,811.00		2/24/2016 on going
Improvement/Construction of Canal at Apitong St., Saint Anthony Subd., Brgy. San Isidro	Taytay	581,115.40	03/22/16	5/20/16	50%	288,081.17		2/24/2016 on going
Rehabilitation of Eroded Road at Sitio San Joseph, Brgy. San Jose	Antipolo	311,488.41	03/22/16	5/20/16	5%	15,574.42		2/24/2016 on going
Construction of Drainage System at C.T. Catambay St., Brgy. Mag-Ampon	Tanay	429,485.27	03/22/16	5/16/16	2%	8,517.94		2/24/2016 on going
Asphalt Overlay (portion) of Lapu-Lapu St., & J.M. Catolos Ext. at Sitio 7 Gatang, Brgy. Kay Buto	Tanay	331,263.38	03/22/16	5/16/16				not yet started
Construction of Drainage System at Road Lot 1 Phase 2, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	457,378.39	03/22/16	6/1/16	2%	9,103.57		2/26/16 on going
Construction of Drainage System at Road Lot 7 Phase 3, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	191,035.04	03/22/16	6/1/16	5%	9,498.65		2/26/16 on going
Construction of Drainage System at Road Lot 12, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	156,843.96	03/22/16	6/1/16	2%	3,120.23		2/26/16 on going
Construction of Drainage System at Road Lot 10, Phase 2 & portion of Road Lot 4 Phase 3, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	574,725.95	03/22/16	5/20/16	10%	57,056.48		2/26/16 on going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Concreting of Road with Drainage System at VCI Galang Compound, Brgy. Dalig	Antipolo	378,842.05	03/22/16	5/20/16	10%	37,499.25		2/26/16 on going
Construction of Drainage System at Road Lot 11, Phase 2, Road Lot 3 Phase 3, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	680,155.62	03/22/16	5/20/16	5%	33,722.14		2/26/16 on going
Improvement/Concreting of Road 4 at Tanzaville Phase II, Tanza II, Brgy. San Jose	Antipolo	206,415.56	03/22/16	5/20/16	5%	10,320.78		2/26/16 on going
Improvement/Concreting of Road 6 at Tanzaville Phase II, Tanza II, Brgy. San Jose	Antipolo	719,201.19	03/22/16	5/20/16	15%	107,880.18		2/26/16 on going
Improvement/Concreting of Road 8 at Tanzaville Phase II, Tanza II, Brgy. San Jose	Antipolo	149,240.74	03/22/16	5/16/16	2%	2,984.81		2/26/16 to start
Improvement/Concreting (portion) of Road and Alleys at Sitio Upper Ligtasan Purok II, Brgy. San Roque	Antipolo	426,848.17	03/22/16	5/16/16	2%	8,536.96		2/26/16 to start
Construction of Stairs with Drainage at Secondary Road 3 and Construction of Canal and Concreting at Secondary Road 4 at Sitio Sampalocan, Brgy. San Jose	Antipolo	722,010.91	03/22/16	5/20/16	Started			2/26/16 to start
Rehabilitation of Stone Masonry Riverwall (portion) along Creek at St. Therese and Jasmin Streets, Ma. Corazon Subd. Phase 2 & 3, Sitio Tumana, Brgy. Cupang	Antipolo	201,754.78	03/22/16	5/20/16	Started			2/26/16 to start
Construction of Concrete Bridge at Ivory Oalm St. Phase V-B, Brgy. Dela Paz	Antipolo	355,169.58	03/22/16	5/20/16	2%	12,049.18		2/26/16 on going
Upgrading/Concreting (portion) of Road at Simagala Compound, Brgy. Tayuman	Binangonan	391,096.32	03/22/16	5/20/16	5%	19,311.24		2/26/16 on going
Improvement/Concreting (Phase 7) of Orchids St., Sitio Balik Saka, Brgy. Pinugay	Baras	1,845,904.49	03/22/16	5/20/16	suspended			2/26/16 suspension

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

LUISITO G. MUNSOD

(Sgd) Provincial Engineer

PRISCILLA R. PADUA

(Sgd) Provincial Budget Officer

REBECCA A. YNARES

(Sgd) Governor