

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 1st QUARTER, CY 2017**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
ECONOMIC DEVELOPMENT								
Rehabilitation/Concreting of Rawhide St. at Rancho Estate 2, Brgy. Cupang, Antipolo	Antipolo	1,141,972.13	04/04/17	06/10/17				
Rehabilitation/Concreting of Horseshoe St. at Rancho Estate 2, Brgy. Cupang, Antipolo	Antipolo	1,050,796.03	04/04/17	06/10/17				
Improvement/Concreting & Construction of Drainage Canal (portion) of Road Lot 1 (Mangga St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan	Binangonan	1,488,959.86	04/04/17	06/10/17				
Improvement/Concreting & Construction of Drainage Canal (portion) of Road Lot 2 (Avocado St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan	Binangonan	1,486,409.25	04/04/17	06/10/17				
Improvement/Concreting & Construction of Drainage Canal (portion) of Road Lot 4 (Mabolo St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan	Binangonan	989,466.71	04/04/17	06/06/17				
Improvement/Concreting of Roads & Rehabilitation of Drainage Canal at Karangalan Village, Brgy. San Isidro, Cainta	Cainta	1,229,008.36	04/04/17	06/10/17				
Concreting (portion) of Feeder Road at Sitio Ilog Dulo, Brgy. Punta, Jalajala	Jalajala	999,521.25	04/04/17	06/06/17				
Improvement/Concreting with Riprap Side Protection of Natividad St. Extension (Daang Bangka), Sitio Ibaba, Brgy. San Pedro, Morong	Morong	3,499,825.55	04/04/17	08/01/17				
Improvement/Concreting (portion) of Road at Sitio Kay Guiral, Brgy. Hulo, Pililla	Pililla	1,999,256.45	04/04/17	06/10/17				

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Asphalt Overlay/Concrete Reblocking of Roads at Armel III Subd., Brgy. Banaba, San Mateo	San Mateo	2,161,562.16	04/04/17	06/10/17				
Asphalt Overlay of Road Lot 9-11, Bancom Life Homes Subd., Brgy. Gulod Malaya, San Mateo	San Mateo	3,022,919.82	04/04/17	05/09/17				
Improvement/Concreting of Guisian St. at Brgy. Cuyambay, Tanay	Tanay	1,625,894.16	04/04/17	06/14/17				
Improvement/Concreting (portion) of Road at Sitio Samlay, Brgy. San Andres, Tanay	Tanay	1,299,432.09	04/04/17	06/02/17				
Construction of CHB Canal at Kanluran Leading to Creek at Sitio Silangan, Brgy. Palaypalay, Jalajala	Jalajala	2,393,777.27	04/04/17	06/14/17				
Riprapping (Portion) of Creek at Sitio Cumbo, Brgy. Hulo, Pililla	Pililla	3,184,071.84	04/04/17	07/08/17				
Concreting (portion) of Road 4 at Purok Sampaguaita, Brgy. Sta. Cruz, Antipolo	Antipolo	2,234,332.01	04/25/17	07/05/17				to start
Concreting (portion) of Road 5 at Purok Sampaguaita, Brgy. Sta. Cruz, Antipolo	Antipolo	2,474,226.96	04/25/17	07/09/17				to start
Impr. Of Roads at Zone 5, Greenpark Village, Brgy. San Isidro, Cainta	Cainta	1,819,222.79	04/25/17	07/09/17				to start
Asphalt Overlay/Concrete Reblocking of St. Mathew St. , Brgy. Gulod Malaya, San Mateo	San Mateo	2,175,243.00	04/25/17	06/23/17				to start
Improvement/Concreting (portion) of Laiban Road at Encarnacion Site IV, Brgy. Laiban, Tanay	Tanay	1,799,433.56	04/25/17	07/05/17				to start
Concreting of Sabangan Road at Sitio Sabangan, Brgy. Daraitan, Tanay	Tanay	2,396,384.16	04/25/17	07/13/17				to start
Improvement/Concreting (portion) of Semion dela Carzada St., Brgy. Daraitan, Tanay	Tanay	921,906.23	04/25/17	07/05/17				to start
Improvement/Concreting of Castro Cenidoza St., Brgy. Mambog, Binangonan	Binangonan	520,227.75	04/25/17	07/01/17				to start

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concreting of Sison St., Brgy. Mambog, Binangonan	Binangonan	325,988.25	04/25/17	07/01/17				to start
Improvement/Concreting of Sitio Tabtab at Brgy. Mambog, Binangonan	Binangonan	823,189.50	04/25/17	07/05/17				to start
Improvement of Connecting Road, Purok 3 & 6, Brgy. Ithan, Binangonan	Binangonan	1,985,648.18	04/25/17	07/09/17				to start
Cementing of Road (connecting) from Tabon to Rayap, Binangonan	Binangonan	1,999,949.04	04/25/17	07/13/17				to start
Improvement/Concreting of Darangan, Binangonan-Angono-Antipolo Road (Eastridge), Rizal, Binangonan	Binangonan	84,840,952.13	04/25/17	04/23/18				to start
Asphalting (portion) of San Carlos Zigzag Road and Loop at San Carlos Heights Subd., Brgy. San Carlos, Binangonan	Binangonan	1,915,586.54	04/25/17	05/30/17				to start
Improvement/Concreting of Mahabang Parang-Lunsad Interconnecting Road (Phase2), Binangonan	Binangonan	11,540,514.70	04/25/17	11/30/17				to start
Improvement/Asphalt Overlay (portion) of Road at Purok 3, Sitio Kanluran, Brgy. Palay-Palay, Jalajala	Jalajala	1,113,976.50	04/25/17	05/26/17				to start
Impr./Const. of Drainage Canal at Doña Juana St., Sitio Pedro Cruz Ext., Brgy. Pag-Asa, Binangonan	Binangonan	721,882.48	04/25/17	07/01/17				to start
Riprapping for Slope Protection of Creek (Site A) at Brgy. Sapang, Binangonan	Binangonan	1,453,035.62	04/25/17	07/09/17				to start
Riprapping for Side Protection of Manggahan River, Sitio Manggahan, Brgy. 2nd District, Jalajala	Jalajala	2,671,879.22	04/25/17	07/13/17				to start

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

LUISITO G. MUNSOD

(Sgd) Provincial Engineer

PRISCILLA R. PADUA

(Sgd) Provincial Budget Officer

REBECCA A. YNARES

(Sgd) Governor