

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 1st QUARTER, CY 2019**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
Construction of 1-storey Ynares Multi-Purpose Building at Tierra Monte Subd., Phase 2, Brgy. Silangan, San Mateo, Rizal	San Mateo	1,988,566.69	02/12/19	04/18/19				suspended
Installation of Solar Streetlights at Brgy. San Juan, Morong, Rizal	Morong	4,360,293.05	03/01/19	05/19/19	5%	217,316.97		ongoing
Construction of 2-Storey Ynares Multi-Purpose Building, Brgy. Maybancal, Morong, Rizal	Morong	4,686,329.91	03/07/19	08/31/19	10%	467,131.84		ongoing
Installation of Solar Streetlights, Brgy. Cayabu, Tanay, Rizal	Tanay	980,221.55	03/07/19	04/15/19	45%	438,021.53		ongoing
Construction of Water System Level III, Brgy. Kaytome, Binangonan, Rizal	Binangonan	4,856,966.59	03/14/19	08/08/19	5%	242,243.21		ongoing
Installation of Solar Streetlights at Sitio Tablon, Brgy. Cuyambay, Tanay, Rizal	Tanay	649,653.98	03/14/19	04/22/19	6%	38,496.03		ongoing
ECONOMIC DEVELOPMENT								
Asphalt Overlaying of Ben Llagas St., going to Sitio Don Lucas, Brgy. Concepcion, Baras, Rizal	Baras	2,239,490.02	02/12/19	03/15/19	100%	2,228,111.61		completed
Concreting of Road leading to San Roque Elem. School, Brgy. Pinugay, Baras, Rizal	Baras	1,323,813.54	02/12/19	04/30/19	92%	1,209,603.34		ongoing
Asphalt Overlaying of Roads, at Brgy. Concepcion, Baras, Rizal	Baras	3,494,288.67	02/12/19	03/15/19	100%	3,482,237.89		completed
Asphalt Overlaying (portion) of H.F. Constantino Road Brgy. Santiago, Baras, Rizal	Baras	7,306,834.38	02/12/19	03/27/19	100%	7,287,076.43		completed
Asphalt Overlay of Road at Purok 1, 2 & 3, Brgy. Palaypalay, Jalajala, Rizal	Jalajala	3,309,271.71	02/12/19	03/23/19	100.00%	3,297,325.80		completed
Improvement/Concreting of Villaluz St., Dulo, Brgy. Kalayaan, Angono, Rizal	Angono	2,490,470.58	03/01/19	06/28/19	20%	496,189.16		ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Rehabilitation of Road at Saturn St. and Jupiter St. at Constellation Homes Phase I, Brgy. San Isidro, Angono, Rizal	Angono	3,334,340.78	03/01/19	06/04/19	24%	797,267.13		ongoing
Improvement/Concreting of Road at Sapang Malalim, Brgy. Tatala, Binangonan, Rizal	Binangonan	2,329,295.49	03/01/19	06/04/19	32%	741,726.41		ongoing
Improvement/Construction of Stone Masonry Slope Protection of Creek & Concreting of Creekbed, Brgy. Subay, Cardona, Rizal	Cardona	2,732,429.20	03/01/19	05/19/19	40%	1,088,690.39		ongoing
Construction of Drainage Canal (portion) at Turentigue St., Brgy. San Juan, Morong, Rizal	Morong	1,368,101.47	03/01/19	05/19/19	35%	475,666.42		ongoing
Rehabilitation/Concreting of Yellow Bell St. and Rose St., Modesta Village Brgy. Sto. Nino, San Mateo, Rizal	San Mateo	3,829,792.31	03/01/19	05/21/19	52%	1,985,519.01		ongoing
Concreting of Waling-Waling St., Brgy. Cayabu, Tanay, Rizal	Tanay	3,250,436.70	03/01/19	05/27/19	33%	1,068,814.31		ongoing
Concreting of Road Going to Bahay Pag-Asa St. Brgy. Cuyambay, Tanay, Rizal	Tanay	1,293,644.88	03/01/19	04/29/19	32%	411,131.99		ongoing
Improvement/Concreting (portion) of Tuoy Road, Sitio Tuoy, Brgy. Cuyambay, Tanay, Rizal	Tanay	5,109,257.98	03/01/19	06/28/19	27%	1,374,724.33		ongoing
Concreting of Road at Teresa Learning Resource Center (TLRC) in Sitio Pantay, Brgy. Dalig, Teresa, Rizal	Teresa	2,877,670.01	03/01/19	06/04/19	30%	859,885.22		ongoing
Improvement/Concreting (portion) of Palmera St., Sitio Baliksaka (Phase I), Brgy. Pinugay, Baras, Rizal	Baras	1,499,750.57	03/07/19	05/17/19	20%	298,059.14		ongoing
Improvement/Concreting (portion) of Mahogany Road, Sitio Baliksaka, Brgy. Pinugay, Baras, Rizal	Baras	998,667.05	03/07/19	05/05/19	25%	247,408.83		ongoing
Rehabilitation/Concreting (portion) of Ilaya St. Brgy. San Juan, Baras, Rizal	Baras	465,069.75	03/07/19	05/05/19	10%	45,998.26		ongoing
Concreting (remaining portion) of Orchids St., Sitio Baliksaka, (Phase 8), Brgy. Pinugay, Baras, Rizal	Baras	410,000.00	03/07/19	05/05/19	10%	40,696.66		ongoing
Concrete Overlay of Dulong Bayan St., Brgy. Santiago, Baras, Rizal	Baras	986,418.26	03/07/19	05/05/19	5%	48,919.26		ongoing
Concrete Overlay of A. Ferrera St., Brgy. Santiago, Baras, Rizal	Baras	1,213,681.77	03/07/19	05/05/19	35%	421,634.37		ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Concreting (portion) of Road at Daang Rumagit, Brgy. San Juan, Baras, Rizal	Baras	827,151.63	03/07/19	05/05/19	10%	81,896.70		ongoing
Construction of Drainage Canal at Nagpatong St., Brgy. San Juan, Baras, Rizal	Baras	1,504,115.01	03/07/19	05/25/19	18%	269,168.13		ongoing
Improvement/Concrete Overlaying of R. Capili St., and Rehabilitation of Stone Masonry Slope Protection of Creek, Brgy. Tuna, Cardona, Rizal	Cardona	1,489,479.10	03/07/19	05/05/19	30%	438,517.27		ongoing
Concreting (portion) of M.H. Del Pilar St., Brgy. Kaybuto, Tanay, Rizal	Tanay	627,587.71	03/07/19	05/13/19	15%	93,444.73		ongoing
Construction of Drainage Canal with Cover at J. Alegre St. Upper Balante, Brgy. San Jose, Morong, Rizal	Morong	699,953.40	03/07/19	05/13/19	5%	34,856.63		ongoing
Rehabilitation/Improvement of Drainage Canal at Zamora St., Brgy. San Jose, Morong, Rizal	Morong	138,260.67	03/07/19	05/03/19	5%	6,754.41		ongoing
Asphalt Overlaying of Various Roads, Brgy. Takungan, Pililla, Rizal	Pililla	5,396,092.54	03/07/19	05/05/19	8%	430,405.41		ongoing
Asphalt Overlaying of Various Roads at King David Subd., Brgy. Burgos, Rodriguez, Rizal	Rodriguez	2,897,263.42	03/07/19	04/07/19	12%	346,515.52		ongoing
Construction of Drainage Canal with Cover at La Solidaridad St., Brgy. Plaza Aldea, Tanay, Rizal	Tanay	2,275,938.24	03/07/19	06/14/19	20%	456,787.20		ongoing
Construction of Drainage Canal at Lorenzo Ramos St., Brgy. Kaybuto, Tanay, Rizal	Tanay	573,117.68	03/07/19	05/05/19	8%	45,452.64		ongoing
Construction of Drainage Canal with Cover (portion) at J.M. Catolos Ext., Brgy. Kaybuto, Tanay, Rizal	Tanay	470,555.68	03/07/19	05/05/19	8%	37,265.56		ongoing
Improvement/Concreting/Construction of Drainage Canal at A. Natividad St. (Boulevard), Brgy. Dalig, Teresa, Rizal	Teresa	3,198,900.00	03/07/19	07/04/19	10%	318,756.05		ongoing
Rehabilitation of Drainage Canal along Roxas Road, Brgy. May-iba, Teresa, Rizal	Teresa	461,506.25	03/07/19	04/25/19	44%	201,098.90		ongoing
Improvement of Drainage System at F.C. Francisco St., Brgy. San Roque, Teresa, Rizal	Teresa	437,009.10	03/07/19	04/25/19	44%	190,593.14		ongoing
Improvement/Rehabilitation of J. Sumulong St. (Saudi Village) and P. Burgos St. (portion), Brgy. Lunsad, Binangonan, Rizal	Binangonan	2,337,841.76	03/07/19	05/25/19	25%	581,953.48		ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concreting/Construction of Drainage Canal of Road Lot 6 (Mangosteen St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	1,836,983.37	03/07/19	05/15/19	36%	658,038.35		ongoing
Improvement/Concreting/Construction of Drainage Canal of Road Lot 8 (Sampaloc St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	3,944,797.51	03/07/19	06/08/19	5%	196,635.33		ongoing
Construction of Stone Masonry for Slope Protection at Gupiing Creek, Jacinto Street, Brgy. Lunsad, Binangonan, Rizal	Binangonan	3,363,434.93	03/07/19	07/24/19	3%	100,517.12		ongoing
Repair of Damaged Riprap along Creek near Aralar St. at Brgy. Pilapila, Binangonan, Rizal	Binangonan	560,576.66	03/07/19	04/23/19	35%	195,146.42		ongoing
Construction of Drainage Canal at Blk 38 at Sitio Lumang Ilog, Floodway B, Brgy. San Juan, Taytay, Rizal	Taytay	1,087,617.69	03/07/19	05/05/19	10%	107,692.22		ongoing
Improvement of Drainage Canal at Trabajo St., Brgy. San Jose, Baras, Rizal	Baras	199,716.23	03/07/19	05/05/19	10%	19,711.01		ongoing
Rehabilitation of Road at O. Matignas St., Brgy. Rizal, Baras, Rizal	Baras	999,856.02						cancelled
Improvement/Asphalt Overlay at Upper-San Carlos St. (portion), Brgy. Del Remedio, Cardona, Rizal	Cardona	1,754,935.55	03/07/19	05/09/19	5%	87,286.62		ongoing
Rehabilitation of Road at Zapanta St. and Asphalt Overlaying of Campo St., Brgy. Dalig, Cardona, Rizal	Cardona	1,199,662.30	03/07/19	04/15/19	10%	210,726.47		ongoing
Construction of Drainage Canal with cover at M. Casas St., Brgy. Takungan, Pililla, Rizal	Pililla	733,503.40	03/07/19	05/05/19	15%	109,178.46		ongoing
Concreting of Road at Purok 2, Brgy. Pintong Bukawe, San Mateo, Rizal	San Mateo	720,561.25	03/07/19	04/25/19				suspended
Construction of Drainage Canal at F. Sandal St. to Vedallo St., Brgy. Daraitan, Tanay, Rizal	Tanay	2,999,231.50	03/07/19	06/14/19	5%	149,407.27		suspended
Improvement/Concreting (portion) of Dayapa Road, Brgy. Sampaloc, Tanay, Rizal	Tanay	4,997,877.10	03/07/19	07/04/19	5%	249,167.94		suspended
Improvement/Concreting of Sugar Palm St., Sampaguita St. Extension, Brgy. Dela Paz, Antipolo City	Antipolo	1,120,768.83	03/14/19	05/20/19	8%	88,941.40		ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Rehabilitation/Concreting of Road and Construction of Drainage Canal at Ivory Palm. St., Brgy. Dela Paz, Antipolo City	Antipolo	2,770,961.87	03/14/19	05/20/19	7%	193,166.26		ongoing
Impr./Concreting of Del Rosario St. (Dulo), Brgy. Kalayaan, Angono, Rizal	Angono	3,671,364.49	03/14/19	06/21/19	5%	182,985.33		ongoing
Improvement/Concreting/Construction of Drainage Canal at Cainta Greenpark Village, Zone 3, Brgy. San Isidro, Cainta, Rizal	Cainta	614,939.58	03/14/19	05/12/19	5%	30,453.46		ongoing
Improvement of Drainage System for Ynares Multi-Purpose Covered Court at Youngstown Brgy. San Juan, Cainta, Rizal	Cainta	244,444.01	03/14/19	05/12/19	5%	12,115.77		ongoing
Improvement/Concreting/Construction of Drainage Canal at Golden Mile Subdivision Brgy. San Isidro, Cainta, Rizal	Cainta	9,638,113.09	03/14/19	09/19/19	3%	288,421.23		ongoing
Concreting/Improvement of Callejon II, Brgy. Dolores, Taytay, Rizal	Taytay	799,381.14	03/14/19	05/12/19	5%	39,566.56		ongoing
Improvement/Concreting (portion) of Baras-Pinugay Road, Brgy. San Jose, Baras, Rizal	Baras	15,538,140.86	03/14/19	09/09/19	5%	775,155.50		ongoing
Asphalt Overlaying and Concrete Reblocking of road at Purok 7, Sitio Tanauan, Brgy. Palaypalay, Jalajala, Rizal	Jalajala	11,387,763.94	03/14/19	07/11/19	7%	795,452.71		ongoing
Improvement/Concreting of Road from Brgy. Proper to Sitio Tablon, Brgy. Cuyambay, Tanay, Rizal	Tanay	14,720,020.13	03/14/19	10/23/19	2%	293,886.74		ongoing
Improvement/Concreting of Aguinaldo St., (Dulo), Brgy. Kalayaan, Angono, Rizal	Angono	1,584,612.24	03/21/19	06/08/19	3%	47,259.74		ongoing
Improvement/Concreting with Drainage Canal of Roads at St. Anthony Ville (DOMSA) Phase I, Brgy. San Isidro, Angono, Rizal	Angono	3,350,704.19	03/21/19	08/17/19	3%	100,160.78		ongoing
Rehabilitation/Improvement of Various Streets at Graceville Subd., Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	4,899,993.84	03/21/19	06/03/19	5%	244,289.92		ongoing
Rehabilitation/Concreting (portion) of Oja Road at Sitio Bagbagin, Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	1,197,768.06	03/21/19	05/19/19	5%	59,472.61		ongoing
Improvement/Concreting/Construction of Drainage Canal of Road Lot 7 (Mansanas St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	999,825.92	03/21/19	05/11/19	2%	19,839.15		ongoing
Improvement/Concreting/Construction of Drainage Canal of Road Lot 8 (Bayabas St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	999,825.92	03/21/19	05/11/19	4%	39,678.29		ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concrete Reblocking/Construction of Drainage Canal of Various Road, Marick Subdivision, Brgy. Sto. Domingo, Cainta, Rizal	Cainta	9,452,825.07	03/21/19	07/16/19	5%	471,414.88		ongoing
Upgrading of Concrete Roads at Villarica Subd., Brgy. Sto. Domingo, Cainta, Rizal	Cainta	1,793,555.55	03/21/19	06/08/19	3%	53,502.77		ongoing
Upgrading/Concreting and Construction of Drainage Canal of Road Blk. 68, Sitio Panghulo, Floodway A, Brgy. San Juan, Taytay, Rizal	Taytay	953,075.34	03/21/19	06/12/19	7%	66,152.21		ongoing
Construction of Drainage Canal at Blk 36 at Sitio Lumang Ilog, Floodway B, Brgy. San Juan, Taytay, Rizal	Taytay	1,051,124.39	03/21/19	05/19/19	5%	52,150.62		ongoing
Improvement/Asphalt Overlaying & Concrete Reblocking (portion) of Baras-Pinugay Road, Sitio Tampoy, Sitio Santolan, Brgy. Rizal, Baras, Rizal	Baras	3,298,758.65						cancelled
Rehabilitation/Improvement of Various Roads, Brgy. Calumpang-Sto. Cristo, Teresa, Rizal	Teresa	3,433,288.70	03/21/19	05/09/19	4%	136,855.61		ongoing
Construction of Drainage Canal at F. Gonzales St., Brgy. Prinza, Teresa, Rizal	Teresa	1,462,989.80	03/21/19	05/31/19	2%	29,079.77		ongoing
Concrete Overlay (portion) of Ipil St. Brgy. San Roque, Angono, Rizal	Angono	567,822.40	03/21/19	05/19/19	4%	22,502.60		ongoing
Concreting of Road at F. Cervantes St., Brgy. Tatala, Binangonan, Rizal	Binangonan	268,152.68	03/21/19	05/19/19	4%	10,599.06		ongoing
Improvement/Concreting/Construction of Drainage Canal of Roads at Cresdville Subd., Brgy. San Juan, Taytay, Rizal	Taytay	5,181,150.16	03/21/19	08/27/19	2%	103,319.38		ongoing
Concreting of Blk 18, Ynares Ave., Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal	Taytay	1,199,962.57	03/21/19	05/19/19	5%	59,546.39		ongoing
Concreting of Road at Sitio Rumagit to PPC Road, Brgy. Concepcion, Baras, Rizal	Baras	10,344,911.31	03/21/19	08/07/19	2%	206,410.52		ongoing
Construction of Drainage Canal (portion) at San Juan St., Brgy. Dalig, Cardona, Rizal	Cardona	1,407,912.39	03/21/19	05/19/19	4%	55,955.27		ongoing
Construction of Drainage Canal at F. Nido St., Brgy. Dalig, Cardona, Rizal	Cardona	1,751,329.73	03/21/19	06/08/19	2%	34,826.59		ongoing
Improvement/Construction of Stone Masonry Slope Protection at Purok 5 and 6, Brgy. Sampad, Cardona, Rizal	Cardona	2,872,469.00	03/21/19	06/28/19	3%	85,877.37		ongoing

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bided
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Asphalt Overlaying/Concrete Reblocking of G. Dikit St., Brgy. Bagumbayan, Pililla, Rizal	Pililla	5,893,995.06	03/21/19	06/04/19	5%	293,888.92		ongoing
Widening of Road and Construction of Drainage Canal at Sitio Mambog, Brgy. San Jose, Baras, Rizal	Baras	1,715,841.38	03/28/19	06/11/19	4%	68,422.69		ongoing
Construction of Canal at Purok 2, Sitio Iloco, Brgy. Evangelista, Baras, Rizal	Baras	651,444.37	03/28/19	06/11/19	4%	25,868.79		ongoing
Construction of Drainage Canal at Blk 40, Sitio Lumang Ilog, Floodway B, Brgy. San Juan, Taytay, Rizal	Taytay	2,027,692.75	03/28/19	06/17/19	5%	100,920.99		ongoing
Construction of Slope Masonry and Single Barrel Box Culvert at Homes of Hope Compound, Brgy. Burgos, Rodriguez, Rizal	Rodriguez	378,293.70	03/28/19	05/26/19	4%	14,928.91		ongoing

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

LUISITO G. MUNSOD
(Sgd)Provincial Engineer

MAURA MARIVIC S. LEYVA
(Sgd)OIC-Provincial Budget Office

REBECCA A. YNARES
(Sgd)Governor