

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS**  
**2nd QUARTER, CY 2021**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
<b>SOCIAL DEVELOPMENT</b>										
Construction of 2-storey Ynares Multi-Purpose Building at D.M Subd.,Brgy., San Andres, Cainta, Rizal	Cainta	3,359,637.43	08-Mar-21	21-Jul-21	90%	3,003,495.66		27-Jan-21	Steelbend Construction Inc.	on-going
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences Phase 6, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,399,996.54	08-Mar-21	22-Jul-21	91%	3,043,808.37		27-Jan-21	Diamond Blessed Construction	on-going
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences PH4 Block 25, Brgy., San Isidro, Rodriguez, Rizal	Rodriguez	3,321,506.02	08-Mar-21	01-Aug-21	90%	2,989,355.42		27-Jan-21	CSGER Construction Corp.	on-going
Construction of Multi-Purpose Building at New San Mateo Subd., Phase 7, Brgy., Guinang Bayan I, San Mateo, Rizal	San Mateo	3,049,983.73	08-Mar-21	04-Jun-21	100%	3,029,420.50		27-Jan-21	Lard Builders	Completed as of June 3, 2021
Construction of 2-storey Ynares Multi-Purpose Building & MRF at Cresda Ville 2, Brgy., San Juan, Taytay, Rizal	Taytay	3,049,573.26	08-Mar-21	14-Aug-21	50%	1,516,525.41		27-Jan-21	Kit Ubiadas Construction Corp.	on-going
Improvement of 2-storey Ynares Multi-Purpose Bldg (Lupon & SK Office) , Brgy., San Rafael, Rodriguez, Rizal	Rodriguez	319,971.02	08-Apr-21	26-Jun-21	100%	1,067,057.85		17-Feb-21	Lard Builders	Completed as of June 11, 2021
Construction of 1-Storey Ynares Multi-Purpose Building at Meralco Village, Brgy., Palangoy, Binangonan, Rizal	Binangonan	2,168,190.30	21-Apr-21	19-Jul-21	71%	1,529,774.16		15-Mar-21	Kit Ubiadas Construction Corp.	on-going
Construction of 2-storey Ynares Multi-Purpose Building at Vocalan Compound, Brgy., Pag-Asa, Binangonan, Rizal	Binangonan	3,779,681.12	21-Apr-21	03-Sep-21	35%	1,315,719.49		15-Mar-21	Trancom Engineering Const.	on-going
Construction of Ynares Multi-Purpose Building, Jalajala, Rizal	Jalajala	4,010,233.42	21-Apr-21	23-Sep-21	40%	1,597,651.96		15-Mar-21	Trancom Engineering Const.	on-going
Construction of 2-storey Ynares Multi-Purpose Building at Golden City Subd.,Brgy., Dolores, Taytay, Rizal	Taytay	4,167,324.28	21-Apr-21	23-Sep-21	3%	124,325.11		15-Mar-21	EGF Enterprise & Const.	Suspended (Verification of proof of ownership)
Construction of Ynares Multi-Purpose Building (Tribal Hall) at Sitio Mabolo, Brgy., Puray, Rodriguez, Rizal	Rodriguez	3,784,298.09			20%	750,821.52		27-Apr-21	CSGER Construction Corp.	on-going
Construction of 2-storey Ynares Multi-Purpose Building ( Health Center/ Brgy. Annex Office) at N.V Dela Costa Homes V, Brgy., Burgos, Rodriguez, Rizal	Rodriguez	3,680,835.99	31-May-21	13-Oct-21	30%	1,104,250.80		27-Apr-21	A.M. GOTO CONSTRUCTION	bidded
Construction of 2-storey Ynares Multi-Purpose Building at Vista Verde Executive Village Phase 4, Brgy., San Isidro, Cainta, Rizal	Cainta	3,459,499.55						07-Jun-21		to start
Construction of Multi-Purpose Building , Brgy. San Gabriel, Teresa, Rizal	Teresa	18,917,343.34						07-Jun-21		to start
<b>ECONOMIC DEVELOPMENT</b>										
Improvement of Cardona Diversion Road, Cardona, Rizal	Cardona	9,999,994.28	03/08/21	07/05/21	100%	9,944,144.09		27-Jan-21	L. Eusebio Ace Dev't. Corp.	Completed as of June 18, 2021
Improvement/Concreting of Various Roads at Sitio Talaga, Brgy., Maybancal, Morong, Rizal	Morong	2,394,199.54	03/08/21	05/26/21	100%	2,378,091.22		27-Jan-21	S.B. Soriano Construction	Completed as of May 12, 2021

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Improvement/ Concreting of Road at Block 11 Purok 7 at Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal	Taytay	3,547,743.40	03/22/21	06/30/21	100%	3,525,758.28		04-Feb-21	G. Anore Construction	Completed as of June 2, 2021
Concreting of Maysawa Road, Brgy., Cuyambay, Tanay, Rizal	Tanay	4,994,345.83	03/22/21	07/19/21	86%	4,274,406.83		04-Feb-21	MJP Const. Corp.	on-going
Concreting (portion) of Farm to Market Road going to VJS Farm, Brgy., Pagkalinawan, Jalajala, Rizal	Jalajala	1,049,315.59	03/08/21	06/10/21	100%	1,037,501.00		17-Feb-21	Guiyangco Const. & Supply	Completed as of May 27, 2021
Construction/ Concreting of Portion of Masantol Feeder Road at Brgy. Quisao, Pililla, Rizal	Pililla	2,858,597.50	04/08/21	06/26/21	100%	2,839,468.04		17-Feb-21	Lard Builders	Completed as of June 17, 2021
Construction/ Concreting of Portion of Upper Daria Street at Brgy. Niogan, Pililla, Rizal	Pililla	1,159,196.72	04/08/21	06/06/21	100%	1,146,691.27		17-Feb-21	Darcy & Anna Builders and Trading	Completed as of May 27, 2021
Concreting of Portion of E. Tibay Street (Pulo) at Brgy. Wawa, Pililla, Rizal	Pililla	999,688.14	04/08/21	06/06/21	100%	987,712.94		17-Feb-21	Lard Builders	Completed as of May 26, 2021
Concreting of Road at Sitio Ligua, Brgy., Hulo, Pililla, Rizal	Pililla	1,098,955.71	04/21/21	07/19/21	100%	1,086,192.76		15-Mar-21	DJL Robles Builders	Completed as of June 7, 2021
Improvement/Rehabilitation of Road and Construction of Drainage Canal at JM Basa St., and Alley, Brgy., Libid, Binangonan, Rizal	Binangonan	6,794,304.43	04/28/21	10/28/21	14%	947,329.08		24-Mar-21	Kit Ubiadas Const. Corp.	on-going
Improvement/Rehabilitation/Concreting (portion) of Oja Road at Sitio Mambalon, Brgy., Mahabang Parang, Binangonan, Rizal	Binangonan	5,198,383.71	04/28/21	10/04/21	68%	3,518,670.32		24-Mar-21	Kit Ubiadas Const. Corp.	on-going
Concreting (portion) of R. Sison St., Brgy., Mahabang Parang, Binangonan, Rizal	Binangonan	1,790,069.24	04/28/21	07/16/21	100%	1,779,109.07		24-Mar-21	A.M. Goto Construction	Completed as of June 29, 2021
Construction of Box Culvert at Purok 2, Brgy., Bayugo, Jalajala, Rizal	Jalajala	398,221.41	04/28/21	06/26/21	100%	398,221.41		24-Mar-21	Lard Builders	Completed as of June 21, 2021
Concreting of Bukang Liwayway St., Purok 2, Brgy., Bayugo, Jalajala, Rizal	Jalajala	499,986.61	04/28/21	06/26/21	100%	499,986.61		24-Mar-21	Lard Builders	Completed as of June 21, 2021
Concreting (portion) of Lirio St., Brgy., Bayugo, Jalajala, Rizal	Jalajala	1,599,014.32	04/28/21	07/16/21	100%	1,577,343.43		24-Mar-21	GKB Builders	Completed as of June 30, 2021
Concreting of Feeder Road between Purok 1 and 2 at Sitio Kanluran, Brgy., Palaypalay, Jalajala, Rizal	Jalajala	1,099,482.06	28-Apr-21	06/26/21	100%	1,086,126.78		24-Mar-21	A.M. Goto Construction	Completed as of June 9, 2021
Improvement of Mahabang Parang Lunsad Road, Brgy. Lunsad, Binangonan, Rizal	Binangonan	9,999,835.58			18%	1,790,913.68		27-Apr-21	L. EUSEBIO ACE DEVELOPMENT CORP.	on-going
Improvement/Rehabilitation of Drainage Canal (portion) of J. Pascual St., Sitio Hulo (Pamboyo's Club), Brgy., San Pedro, Morong, Rizal	Morong	530,205.72			100%	522,057.87		27-Apr-21	J.G. NORA BUILDERS	Completed
Improvement/Concreting and Construction of Drainage Canal at M.H Del Pilar Street, Sitio Tibagan, Brgy., Libid, Binangonan, Rizal		2,799,760.18						Cancelled		
Improvement of Road Brgy. Ithan, Binangonan, Rizal		3,999,729.37	06-Jul-21					07-Jun-21		To strat

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Construction of Stone Masonry for Side Protection (Portion) of Felipe Braza Creek at Sitio Naglabas., Brgy. Pagkalinawan, Jalajala, Rizal	Jalajala	25,049,145.19	06-Jul-21					07-Jun-21		To strat
Construction of Stone Masonry for Side Protection (Portion) of Turnina River., Brgy. Bagumbong, Jalajala, Rizal	Jalajala	4,599,675.56	06-Jul-21					07-Jun-21		To strat
Construction of Stone Masonry for Side Protection (Portion) of Creek at Purok 5., Brgy. Bayugo, Jalajala, Rizal	Jalajala	6,989,064.74	06-Jul-21					07-Jun-21		To strat
Construction of Stone Masonry for Side Protection (Portion) of Creek at Purok 6., Brgy. Bayugo, Jalajala, Rizal	Jalajala	8,999,080.72	06-Jul-21					07-Jun-21		To strat
Construction of Box Culvert at Kinahulugan Creek, Matagbak Feeder Road, Brgy., Bagumbayan, Piiilla, Rizal	Piiilla	1,499,370.60	06-Jul-21					07-Jun-21		To strat
Improvement of Taytay - Angono Coastal Road, Taytay, Rizal	Taytay	6,546,778.78	06-Jul-21					07-Jun-21		To strat

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**MAURA MARIVIC S. LEYVA**

(Sgd) OIC-Provincial Budget Office

**REBECCA A. YNARES**

(Sgd) Governor