

UTILIZATION OF THE 20% COMPONENT OF NTA FOR DEVELOPMENT PROJECTS
2nd QUARTER, CY 2022

PROVINCE - RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
SOCIAL DEVELOPMENT										
Construction of Roadway Lightings at Metro Montaña Village Phase I, Brgy. Burgos, Rodriguez, Rizal	Rodriguez	6,032,534.29	11-Feb-22	10-Jun-22	100%	11,106,128.53			Flag Construction Corp.	Completed April 21, 2022
Construction of Roadway Lightings at Metro Montaña Village Phase II, Brgy. Burgos, Rodriguez, Rizal	Rodriguez	3,679,534.66							Flag Construction Corp.	Completed April 21, 2022
Construction of Roadway Lightings at Gold River Subd., Brgy. Burgos, Rodriguez, Rizal	Rodriguez	1,462,601.52							Flag Construction Corp.	Completed April 21, 2022
Construction of Roadway Lightings at Millex Rd., Brgy. Manggahan, Rodriguez, Rizal	Rodriguez	2,349,546.32	11-Feb-22	11-Apr-22	100%	2,317,488.14			GKB Builders	Completed April 6, 2022
Construction of Roadway Lightings at E. Manuel St. & A. Bonifacio St., Brgy. San Jose and Brgy. Rosario, Rodriguez, Rizal	Rodriguez	4,566,938.85	11-Feb-22	01-May-22	100%	4,527,157.38			GKB Builders	Completed April 28, 2022
Construction of Roadway Lightings at Bautista St., Guevarra St., F. San Juan St., & Col. S. Cruz St., Brgy. San Jose, Rodriguez, Rizal	Rodriguez	4,786,966.66	11-Feb-22	10-Jun-22	100%	14,954,768.00			Flag Construction Corp.	Completed June 8, 2022
Construction of Roadway Lightings at Dao St., Molave St. & Yakal St., Brgy. San Jose, Rodriguez, Rizal	Rodriguez	4,229,891.79							Flag Construction Corp.	Completed June 8, 2022
Construction of Roadway Lightings at R. Reyes St. & Liamson St., Brgy. San Jose, Rodriguez, Rizal	Rodriguez	3,343,916.90							Flag Construction Corp.	Completed June 8, 2022
Construction of Roadway Lightings at Bagong Buhay, Phase 1 L2 Sub Urban Village, Brgy. San Jose, Rodriguez, Rizal	Rodriguez	2,685,065.52							Flag Construction Corp.	Completed June 8, 2022
Construction of 2-Storey Ynares Multi-Purpose Bldg. at Greenpark Village Phase 8A Zone 4 Brgy. San Isidro., Cainta, Rizal	Cainta	3,952,255.92	11-Feb-22	16-Jul-22	100%	3,920,107.50			Kit Ubiadas Construction Corp.	Completed June 28, 2022
Construction of 2-Storey Ynares Multi-Purpose Building at Sitio Silangan Brgy. Dela Paz, Antipolo City	Antipolo	3,161,170.48	16-Feb-22	21-Jul-22	88%	2,755,364.58			GKB Builders	on-going
Construction of 2-Storey Ynares Multi-Purpose Building at Brgy. Pipindan, Binangonan, Rizal	Binangonan	5,050,721.97	16-Feb-22	06-Aug-22	100%	5,006,517.75			7JMR Const. Services	Completed May 31, 2022
Improvement/Extension of 2-Storey Ynares Multi-Purpose Bldg. at Brgy. 2nd District, Jalajala, Rizal	Jalajala	3,742,211.65	16-Feb-22	May 30, 2022 (Original)	62%	2,297,213.97			LARD Builders	Suspended
Construction of Roadway Lightings at Antazo Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	475,615.12	24-Feb-22	14-May-22	100%				L.L. MARRON CONSTRUCTION AND TRADING	Completed May 12, 2022

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
Construction of Roadway Lightings at Liwanag Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	701,769.01	24-Feb-22	14-May-22	100%	4,994,366.87			L.L. MARRON CONSTRUCTION AND TRADING	Completed May 12, 2022
Construction of Roadway Lightings at Diaz I Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	701,769.01	24-Feb-22	14-May-22	100%				L.L. MARRON CONSTRUCTION AND TRADING	Completed May 12, 2022
Construction of Roadway Lightings at San Clemente Subdivision, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	1,360,357.23	24-Feb-22	14-May-22	100%				L.L. MARRON CONSTRUCTION AND TRADING	Completed May 12, 2022
Construction of Roadway Lightings at Sitio Hangganan, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	1,800,512.26	24-Feb-22	14-May-22	100%				L.L. MARRON CONSTRUCTION AND TRADING	Completed May 12, 2022
Construction of Roadway Lightings at Brgy. Habagatan, Binangonan, Rizal	Binangonan	6,243,144.45	24-Feb-22	24-May-22	100%	6,192,051.88			Flag Construction Corp.	Completed May 19, 2022
Construction of Roadway Lightings, Brgy. Lambac, Cardona, Rizal	Cardona	2,509,604.20	24-Feb-22	24-May-22	100%	5,713,283.79			Flag Construction Corp.	Completed May 19, 2022
Construction of Roadway Lightings, Brgy. Sampad, Cardona, Rizal	Cardona	3,252,838.84								
Construction of Roadway Lightings at Ilang-Ilang St., Brgy. Tatala, Binangonan, Rizal	Binangonan	2,235,642.73	24-Feb-22	02-May-22	100%	3,041,590.33			L.L. MARRON CONSTRUCTION AND TRADING	Completed April 29, 2022
Construction of Roadway Lightings at Sebastian Ulang St., Brgy. Tatala, Binangonan, Rizal	Binangonan	366,315.78								
Construction of Roadway Lightings at Julio Ulang St., Brgy. Tatala, Binangonan, Rizal	Binangonan	473,580.74								
Construction of Roadway Lightings at Yson St., Brgy. Macamot, Binangonan, Rizal	Binangonan	439,549.46	24-Feb-22	14-May-22	100%	5,885,681.80			Flag Construction Corp.	Completed May 12, 2022
Construction of Roadway Lightings at Sitio Kaytikling Brgy. Macamot, Binangonan, Rizal	Binangonan	647,958.86	24-Feb-22	14-May-22	100%				Flag Construction Corp.	Completed May 12, 2022
Construction of Roadway Lightings at Ramos St., Brgy. Macamot, Binangonan, Rizal	Binangonan	959,186.53	24-Feb-22	14-May-22	100%				Flag Construction Corp.	Completed May 12, 2022
Construction of Roadway Lightings at Mechilina St., Brgy. Macamot, Binangonan, Rizal	Binangonan	544,854.14	24-Feb-22	14-May-22	100%				Flag Construction Corp.	Completed May 12, 2022
Construction of Roadway Lightings at M.G Cequeña St., Brgy. Macamot, Binangonan, Rizal	Binangonan	854,749.64	24-Feb-22	14-May-22	100%				Flag Construction Corp.	Completed May 12, 2022
Construction of Roadway Lightings at Membrebe St., Brgy. Macamot, Binangonan, Rizal	Binangonan	336,791.42	24-Feb-22	14-May-22	100%				Flag Construction Corp.	Completed May 12, 2022
Construction of Roadway Lightings at Jocson St., Brgy. Macamot, Binangonan, Rizal	Binangonan	1,379,404.39	24-Feb-22	14-May-22	100%				Flag Construction Corp.	Completed May 12, 2022
Construction of Roadway Lightings at C. Apostadero St., Brgy. Macamot, Binangonan, Rizal	Binangonan	336,791.42	24-Feb-22	14-May-22	100%				Flag Construction Corp.	Completed May 12, 2022
Construction of Roadway Lightings at B. Apostadero St., Brgy. Macamot, Binangonan, Rizal	Binangonan	439,549.46	24-Feb-22	14-May-22	100%	Flag Construction Corp.	Completed May 12, 2022			
Construction of Roadway Lightings at Brgy. Malanggam-Calubacan, Cardona, Rizal	Cardona	2,386,701.22	24-Feb-22	24-Apr-22	100%	4,509,537.03			Flag Construction Corp.	Completed April 21, 2022
Construction of Roadway Lightings, Brgy. Tuna, Cardona, Rizal	Cardona	2,173,936.09	24-Feb-22	24-Apr-22	100%				Flag Construction Corp.	Completed April 21, 2022

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
Construction of Roadway Lightings at Narra St., Brgy. Cuyambay,	Tanay	3,018,330.97	24-Feb-22	24-Apr-22	100%	2,983,252.49			Flag Construction Corp.	Completed April 20, 2022
Construction of Roadway Lightings, Brgy. Lubo, Jalajala, Rizal	Jalajala	1,117,889.08	04-Mar-22	03-May-22	100%	1,094,820.78			L.L. MARRON CONSTRUCTION AND TRADING	Completed April 20, 2022
Construction of Roadway Lightings at Balite Road (Market Road) and Avila Compound, Brgy. Bagumbayan, Pililla, Rizal	Pililla	1,908,583.87	04-Mar-22	10-Aug-22	75%	13,720,400.96			Flag Construction Corp.	on-going
Construction of Roadway Lightings at Sitio Rambo Brgy. Halayhayin, Pililla, Rizal	Pililla	5,441,707.64	04-Mar-22	10-Aug-22	75%				Flag Construction Corp.	on-going
Construction of Roadway Lightings at Mahabang Sapa Brgy. Halayhayin, Pililla, Rizal	Pililla	6,459,845.56	04-Mar-22	10-Aug-22	75%				Flag Construction Corp.	on-going
Construction of Roadway Lightings at Bonifacio Rafanan Road Brgy. Halayhayin, Pililla, Rizal	Pililla	1,856,128.07	04-Mar-22	10-Aug-22	75%				Flag Construction Corp.	on-going
Construction of Roadway Lightings at Sitio Pahang Brgy. Halayhayin, Pililla, Rizal	Pililla	2,971,697.64	04-Mar-22	10-Aug-22	75%				Flag Construction Corp.	on-going
Construction of 1-Storey Ynares Multi-Purpose Bldg. at Vermont Royale Exec. Village, Brgy. Mayamot, Antipolo City	Antipolo	2,539,929.79	04-Mar-22	24-May-22	100%	2,514,900.23			G-3 Construction	Completed May 24, 2022
Construction of Evacuation Center at Market Road, Brgy. Bagumbayan, Pililla, Rizal	Pililla	14,991,710.41	04-Mar-22	08-Nov-22	58%	8,635,638.39			S.B. SORIANO CONSTRUCTION	on-going
Construction of Stone Masonry for Slope Protection (portion) at Laiban National High School, Brgy. Laiban, Tanay, Rizal	Tanay	1,106,605.50	17-Mar-22	15-May-22	100%	1,087,554.66			EGF ENTERPRISES AND CONSTRUCTION	Completed May 11, 2022
Installation of Electrical Lighting System Of 14X24M Ynares Multi-Purpose Covered Court At Eastwood Residences Phase 6A, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	335,010.91	17-Mar-22	15-May-22	100%				DIAMOND BLESSED CONSTRUCTION	Completed May 10, 2022
Installation of Electrical Lighting System of 17x30M Ynares Multi-Purpose Covered Court at Eastwood Residences Phase 8/8A, at Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	447,299.67	17-Mar-22	15-May-22	100%				NICKERSON CONSTRUCTION	Completed May 6, 2022
Installation of Electrical Lighting System of 15x30m Ynares Multi-Purpose Covered Court at Villa Ana Maria Subd., Brgy. San Jose, Rodriguez, Rizal	Rodriguez	380,339.87	17-Mar-22	04/25/22	100%	718,728.38			NICKERSON CONSTRUCTION	Completed April 22, 2022
Improvement of Electrical Lighting System Of 17x30m Ynares Multi-Purpose Covered Court at North Triangle Alliance (Montalban Hts.),Brgy. San Jose, Rodriguez, Rizal	Rodriguez	355,595.31	17-Mar-22	04/25/22	100%					NICKERSON CONSTRUCTION
ECONOMIC DEVELOPMENT										
Construction of Slope Protection/Retaining Wall along Taytay River, Taytay, Rizal	Taytay	3,430,971.95	11-Feb-22	01-May-22	100%	3,396,650.63			ANROL CONSTRUCTION	Completed April 28, 2022

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
Concreting of Cequena St., Brgy. Tatala, Binangonan, Rizal	Binangonan	1,764,396.59	16-Feb-22	26-May-22	100%	1,733,306.12			A. SUELILA CONSTRUCTION	Completed April 6, 2022
Improvement/Concreting of Katwiran Street with Drainage Canal, Brgy. Santiago, Baras, Rizal	Baras	1,443,191.68	16-Feb-22	16-Apr-22	100%	1,418,098.92			GKB BUILDERS	Completed April 8, 2022
Concreting of Road at Kasarinlan Baras Eco Park, Brgy. Santiago, Baras, Rizal	Baras	15,499,511.54	16-Feb-22	03-Sep-22	70%	10,783,733.16			ANROL CONSTRUCTION	on-going
Improvement/Concreting of Bluefield St. at Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	5,824,291.69	16-Feb-22	05-Jul-22	100%	5,783,111.97			OLIVER AQUINO CONSTRUCTION	Completed May 31, 2022
Improvement/Construction of Steel Grating Canal Cover of Roads at Southville 8 Phase I, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	342,281.72	16-Feb-22	16-Apr-22	100%	328,213.34			NICKERSON CONSTRUCTION	Completed April 1, 2022
Construction of Stone Masonry for Slope Protection (Portion) of Greenview Isle Creek, Brgy. Dalig, Teresa, Rizal	Teresa	7,553,021.52	16-Feb-22	14-Aug-22	100%	7,489,426.04			L. EUSEBIO ACE DEVELOPMENT CORP.	Completed May 18, 2022
Improvement /Concreting (portion) of Road at Sitio San Ysiro, Brgy. San Jose, Antipolo City	Antipolo	39,347,072.27	24-Feb-22	Oct. 1, 2022 (original)	20%	7,841,265.23			MJP CONSTRUCTION AND DEVT. CORP.	with SO/ RO
Concreting of Road with Drainage Canal at Road Lot 5 Purok 7 Lupang Arenda Brgy. Sta. Ana, Taytay, Rizal	Taytay	4,256,103.28	24-Feb-22	23-Jun-22	100%	4,214,056.49			MJP CONSTRUCTION AND DEVT. CORP.	Completed June 20, 2022
Concreting of Road with Drainage Canal at Road Lot 37 Purok 7 Lupang Arenda Brgy. Sta. Ana, Taytay, Rizal	Taytay	2,653,598.34	24-Feb-22	14-May-22	100%	2,624,312.58			MJP CONSTRUCTION AND DEVT. CORP.	Completed May 10, 2022
Improvement /Upgrading /Concreting (Portion) of Tanay Catholic Cemetery Road to Gawad Kalinga, Brgy. Katipunan-Bayani, Tanay, Rizal	Tanay	4,598,812.28	24-Feb-22	13-Jul-22	88%	4,007,281.18			MJP CONSTRUCTION AND DEVT. CORP.	on-going
Concreting of Sitio Bathala Road (Loob), Brgy. Plaza Aldea, Tanay, Rizal	Tanay	4,802,191.36	24-Feb-22	23-Jun-22	100%	4,750,135.45			MJP CONSTRUCTION AND DEVT. CORP.	Completed June 16, 2022
Construction of Stone Masonry for Slope Protection of Creek at Carissa Homes East I (CHE-I) Brgy. Bagumbayan and Brgy. Prinza, Teresa, Rizal	Teresa	2,322,080.39	24-Feb-22	03-Jun-22	100%	2,294,270.72			ANROL CONSTRUCTION	Completed May 27, 2022
Construction of Stone Masonry for Slope Protection (Portion) of Teresa River Brgy. Dalig, Teresa, Rizal	Teresa	6,410,549.40	24-Feb-22	02-Aug-22	100%	6,355,398.70			L. EUSEBIO ACE DEVELOPMENT CORP.	Completed June 15, 2022
Construction of Stone Masonry for Slope Protection (Portion) of Teresa River at Bridge No. 1 Brgy. May-Iba, Teresa, Rizal	Teresa	2,156,099.87	24-Feb-22	14-May-22	100%	2,132,349.61			CAMORI BUILDERS AND SUPPLY	Completed May 4, 2022
Improvement/Concreting of Road with Drainage Canal at Doña Maria St., and Doña Justa Extension Brgy. San Roque, Angono, Rizal	Angono	3,454,068.28	24-Feb-22	03-Jun-22	100%	3,406,184.54			OLIVER AQUINO CONSTRUCTION	Completed April 25, 2022
Concreting of Sampiro Road (Portion), Brgy. Plaza Aldea, Tanay, Rizal	Tanay	1,905,416.94	24-Feb-22	14-May-22	100%	1,870,487.55			GKB BUILDERS	Completed April 20, 2022

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
Concreting (Portion) of Tuoy Road, Brgy. Cuyambay, Tanay, Rizal	Tanay	5,205,362.54	24-Feb-22	Original (July 13, 2022) Revised (July 27, 2022)	85%	4,384,538.02	1 (14)		MJP CONSTRUCTION AND DEVT. CORP.	on-going
Construction of Stone Masonry for Slope Protection (Portion) at Baras River Brgy. San Juan, Baras, Rizal	Baras	5,441,835.60	24-Feb-22	13-Jul-22					Flag Construction Corp.	Suspended
Construction of Stone Masonry for Slope Protection at Kasarinlan Baras Eco Park, Brgy. Santiago, Baras, Rizal	Baras	22,999,117.58	24-Feb-22	01-Oct-22	90%	20,622,756.29			ANROL CONSTRUCTION	on-going
Construction of Stone Masonry for Slope Protection (Portion) at Morong River Brgy. San Jose, Morong, Rizal	Morong	7,698,763.22	24-Feb-22	02-Aug-22	75%	5,732,092.52			ANROL CONSTRUCTION	on-going
Improvement/Construction of Stone Masonry for Side Protection (Portion) along Pinugay Road, Sitio Dalawang Kawayan, Tandang Kutyo, Tanay, Rizal	Tanay	2,800,473.16	24-Feb-22	03-Jun-22	100%	2,769,214.47			CAMORI BUILDERS AND SUPPLY	Completed May 6, 2022
Construction of Stone Masonry for Slope Protection (Portion) of Teresa River Sitio Abuyod, Brgy. Dalig, Teresa, Rizal	Teresa	3,609,626.51	24-Feb-22	03-Jun-22	100%	3,571,116.50			ANROL CONSTRUCTION	Completed May 20, 2022
Concreting of Various Roads, Brgy. Sto. Niño, San Mateo, Rizal	San Mateo	785,431.47	24-Feb-22	24-Apr-22	100%	763,761.87			CSGER CONSTRUCTION CORPORATION	Completed April 20, 2022
Concreting of Road with Drainage Canal at Sampaloc Cpd., Sitio Victoria, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	3,191,049.18	04-Mar-22	01-Jul-22	80%	2,521,725.46			L.L. MARRON CONSTRUCTION AND TRADING	on-going
Concreting of S. Ulang St., Brgy. Tatala, Binangonan, Rizal	Binangonan	1,528,751.96	04-Mar-22	Original (May 22, 2022) Revised (Aug. 3, 2022)	100%	1,491,221.73	1 (73)		KIT UBIADAS CONSTRUCTION CORP.	Completed June 30, 2022
Improvement/Concreting of Road with Drainage Canal at Sitio Villamayor (Diaz Compound), Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	1,550,707.58	04-Mar-22	22-May-22					OLIVER AQUINO CONSTRUCTION	Terminated
Concreting of Bayani Fererra Road, Sitio Inalsan, Brgy. San Jose, Baras, Rizal	Baras	5,946,095.73	04-Mar-22	22-Jul-22	100%	5,859,190.15			PEARLCAST CONSTRUCTION AND TRADING	Completed June 22, 2022
Concreting of Road at Campo Street Purok 6 Brgy. Bayugo, Jalajala, Rizal	Jalajala	1,790,085.49	04-Mar-22	22-May-22	100%	1,755,882.12			JEDBPIL ENTERPRISES	Completed May 17, 2022
Concreting of Road (Portion) at Delos Santos Compound, Brgy. Malaya, Pililla, Rizal	Pililla	571,058.78	04-Mar-22	03-May-22	100%	550,109.93			JILL Construction & Trading	Completed April 18, 2022
Concreting of Calasiao Feeder Road (Portion), Brgy. Bagumbayan, Pililla, Rizal	Pililla	1,986,361.96	04-Mar-22	22-May-22	100%	1,953,207.61			GKB BUILDERS	Completed April 22, 2022
Concreting of Road with Drainage Canal at Road Lot 10 Purok 7 Lupang Arenda Brgy. Sta. Ana, Taytay, Rizal	Taytay	5,092,103.43	04-Mar-22	10-Aug-22	68%	3,431,353.43			MJP CONSTRUCTION AND DEVT. CORP.	on-going
Construction of Stone Masonry for Side Protection of creek at NIA Road, Brgy. Evangelista, Baras, Rizal	Baras	31,910,339.11	04-Mar-22	29-Oct-22	65%	20,670,207.90			THREE W BUILDERS, INC	on-going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
Construction of Stone Masonry for Side Protection (portion) of Baras River along Brgy. San Juan and Brgy. San Jose, Baras, Rizal	Baras	11,480,815.47							Flag Construction Corp.	Suspended
Construction of Drainage Canal at Picones St., Brgy. Macamot, Binangonan, Rizal	Binangonan	4,499,759.18	04-Mar-22	01-Jul-22	100%	4,449,704.30			KIT UBIADAS CONSTRUCTION CORP.	Completed May 25, 2022
Construction of Teresa Public Market at Brgy. San Gabriel, Teresa, Rizal	Teresa	146,911,641.19	04-Mar-22	18-Mar-22	19%	27,901,999.96	1 (60)		D.C. SANDIL CONSTRUCTION & REALITY DEVELOPMENT	on-going
Construction of Stone Masonry for Side Protection (Portion) along Nangka River Purok 3, Brgy. Silangan, San Mateo, Rizal	San Mateo	68,645,713.03	10-Mar-22	Original January 23, 2022) Revised (April 4, 2022)	8%	5,480,609.22	1 (91)		ANROL CONSTRUCTION	on-going
Concreting/ Construction of Drainage Canal at 10th Street, San Martin Subd., Brgy. San Isidro, Angono, Rizal	Angono	1,182,333.83	19-Mar-22		100%	1,161,306.10	1 (37)		MAK-JAMS CONSTRUCTION	Completed June 20, 2022
Concreting of Road (portion) at Purok 6, Sitio Sampalok, Brgy. Looc, Cardona Rizal	Cardona	2,904,785.25	17-Mar-22	24-Jun-22	100%	2,877,127.47			RSS CONSTRUCTION AND SUPPLIES	Completed June 17, 2022
Concreting (portion) of Ka Maning Road, Brgy. Tandang Kutyo, Tanay Rizal	Tanay	4,514,555.08	17-Mar-22	14-Jul-22	64%	2,861,181.66			ANROL CONSTRUCTION	on-going
Concreting of Road at Venaville Compound Sitio Gupiing, Brgy. Lunsad, Binangonan, Rizal	Binangonan	1,751,031.91	21-Mar-22	06-Jun-22	100%	1,722,020.51			ANROL CONSTRUCTION	Completed June 24, 2022
Concreting of Road at J.P. Rizal St., Purok 3, Brgy. Subay, Cardona, Rizal	Cardona	1,298,279.38	21-Mar-22	08-Jun-22	100%	1,276,100.87			KIT UBIADAS CONSTRUCTION CORP.	Completed May 17, 2022
Concreting of Road at Sitio Manggahan, Brgy. 2nd District, Jalajala, Rizal	Jalajala	597,881.23	21-Mar-22	19-May-22	100%	581,795.35			LARD Buildres	Completed May 16, 2022
Concreting of Road With Drainage Canal along T. Manuel St. Brgy. San Jose, Rodriguez, Rizal	Rodriguez	1,298,348.47	23-Mar-22	10-Jun-22	100%	1,274,215.36			NICKERSON CONSTRUCTION	Completed June 6, 2022

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA
(Sgd) OIC-Provincial Budget Office

NINA RICCI A. YNARES
(Sgd) Governor