

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2018**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
ECONOMIC DEVELOPMENT								
Concreting (portion) of Carungay St. Extension, Brgy. Malaya, Pililla, Rizal	Pililla	665,349.06	05/22/18	07/28/18	100%	662,686.26		
Concreting (Phase 2) of Balagbag Road at Sitio Balagbag, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,699,221.53	05/22/18	08/09/18	60%	2,215,254.41		on-going w/ S.O / R.O
Ripraping for slope protection (Portion) of creek at BANAVILLE, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	889,614.78	05/22/18	08/09/18	60%	530,598.06		on-going w/ S.O / R.O
Improvement/Concreting of Road (Phase 2) at Sitio Tablon, Brgy. Cuyambay, Tanay, Rizal	Tanay	1,299,437.74	05/22/18	07/28/18	100%	1,290,437.41		
Improvement/Construction of drainage canal at Avocado St., Brgy. Sampaloc, Tanay, Rizal	Tanay	997,329.22	05/22/18	07/24/18	100%	989,270.95		
Concreting and construction of drainage canal at Road 2, Sitio New Ilaya, Brgy. San Andres, Tanay, Rizal	Tanay	1,214,159.66	05/22/18	08/01/18	100%	1,205,153.09		
Improvement/Construction of drainage canal at Mabolo St., Brgy. Sampaloc, Tanay, Rizal	Tanay	908,465.80	05/22/18	07/24/18	100.00%	900,442.09		
Concreting of Verallo St., Brgy. Daraitan, Tanay, Rizal	Tanay	1,299,037.66	05/22/18	08/01/18	100.00%	1,290,338.73		
Concreting and construction of drainage canal (Portion) of Korokan St., Brgy. San Andres, Tanay, Rizal	Tanay	1,499,309.58	05/22/18	08/01/18	100%	1,490,449.42		
Improvement/Construction of Drainage Canal at Concepcion St., Brgy. Dalig, Cardona, Rizal	Cardona	3,386,270.91	05/25/18	08/12/18	100%	3,374,179.84		
Concreting of Teofilo Belleza St., Brgy. 3rd District, Jalajala, Rizal	Jalajala	610,105.06	05/25/18	07/31/18	100%	606,105.75		
Construction of Drainage Canal (portion) of Sitio Central Road, Brgy. Punta, Jalajala, Rizal	Jalajala	215,155.05	05/25/18	07/31/18	100%	211,160.04		
Asphalt Overlay & Concrete Reblocking (portion) of Matagbak Feeder Road, Sitio Matagbak, Brgy. Bagumbayan, Pililla, Rizal	Pililla	1,393,631.75	05/25/18	08/04/18	65%	900,652.44		on-going w/ S.O / R.O
Improvement/Concreting (portion) of Dama de Noche St. at Nieves Hills Subd., Brgy. San Isidro, Angono, Rizal	Angono	494,541.05	06/08/18	08/10/18	100%	491,536.28		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Construction of Drainage Canal at J.P. Rizal St., Brgy. Kaytome, Binangonan, Rizal	Binangonan	1,308,220.70	06/08/18	08/14/18	100%	1,299,641.90		
Improvement/Concreting of Road at Santos Compound, Brgy. Muzon, Taytay, Rizal	Taytay	1,396,830.66	06/08/18	08/26/18	100%	1,388,425.40		
Concreting with Stone Masonry Side Protection of E. Tantiogco St., Sitio Upper Puang, Brgy. Sipsipin, Jalajala, Rizal	Jalajala	1,003,344.92	06/08/18	08/10/18	100%	994,751.14		
Construction of Single Barrel Box Culvert at De Jesus St., Sitio Agas-As, Brgy. San Guillermo, Morong, Rizal	Morong	1,374,462.35	06/08/18	08/26/18	100%	1,365,475.18		
Rehabilitation/Concreting (portion) of Waling Waling St., Modesta Village, Brgy. Sto. Niño, San Mateo, Rizal	San Mateo	1,592,103.30	06/08/18	08/14/18	100%	1,580,889.54		
Improvement/Construction of Drainage Canal at E. Quirino St., Brgy. San Isidro, Tanay, Rizal	Tanay	2,848,820.72	06/08/18	09/15/18	70%	1,986,450.44		on-going w/ S.O / R.O
Rehabilitation/Improvement of Quarry Road at Brgy. Pantok-Brgy. Palangoy, Binangonan, Rizal	Binangonan	7,736,676.85	06/28/18	10/25/18	35%	2,701,179.13		on-going w/ S.O / R.O
Improvement & Concrete Reblocking (portion) of Mahabang Parang Lunsad Interconnecting Road , Binangonan, Rizal	Binangonan	8,949,735.97	06/28/18	12/04/18	49%	4,376,058.91		on-going
Concreting of Feeder Road at Sitio Tanuan I & Sitio Tanuan II, Brgy. Palay-Palay, Jalajala, Rizal	Jalajala	1,584,961.33	06/28/18	08/30/18	100%	1,575,957.01		
Improvement/Upgrading/Concreting of Old Market Road, Brgy. Patunhay, Cardona, Rizal	Cardona	4,196,664.70	06/28/18	09/15/18	44%	1,840,504.36		suspended
Improvement/Construction of Drainage Canal at 8th & 9th St., San Martin Subd., Brgy. San Isidro, Angono, Rizal	Angono	444,240.11	07/10/18	09/07/18	50%	220,820.05		suspended
Improvement/Construction of Drainage Canal at E. Rodriguez Extension St. & Baltazar St., Brgy. Bombong, Binangonan, Rizal	Binangonan	1,514,698.44	07/10/18	09/27/18	100%	1,506,806.81		
Construction of Drainage Canal at Espiritu St., Sitio Caniogan, Brgy. CCL, Morong, Rizal	Morong	1,300,530.63	07/10/18	09/25/18	100%	1,294,244.10		
Construction of Drainage Canal at Nanalig Extension, Brgy. Malaya, Pililla, Rizal	Pililla	254,513.87	07/10/18	08/22/18	100%	252,558.48		
Concreting of M. Pranada St. at Brgy. Daraitan, Tanay, Rizal	Tanay	2,997,316.09	07/10/18	09/27/18				suspended
Improvement/Concreting of Road Lot D-5 at Sitio Mata, Brgy. Palangoy, Binangonan, Rizal	Binangonan	595,982.95	08/01/18	09/29/18	100%	591,482.80		
Concreting of Road at Creek Side, Sitio Panghulo, Floodway A, Brgy. San Juan, Taytay, Rizal	Taytay	376,834.80	08/01/18	09/29/18	100%	372,959.69		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement of Ejercito Avenue, Brgy. San Juan, Taytay, Rizal	Taytay	41,731,543.39	08/01/18	03/28/19	15%	6,252,210.40		on-going
Asphalt Overlay (portion) of Narra St., Brgy. San Roque, Angono, Rizal	Angono	658,016.03	08/28/18	09/26/18	20%	130,521.30		suspended
Asphalt Overlay & Concrete Reblocking of Road at Purok 6, Brgy. Palaypalay, Jalajala, Rizal	Jalajala	1,999,784.19	08/28/18	10/26/18	15%	298,458.83		on-going
Rehabilitation/Improvement/Concreting (portion) of Jose F. Diaz Extension, Brgy. Silangan, San Mateo, Rizal	San Mateo	1,588,121.11	08/28/18	11/19/18				suspended
Improvement/Concreting (portion A) of San Antonio de Padua Ave. (Road Lot 1), Sitio Aguho, Brgy. Sampaloc, Tanay, Rizal	Tanay	1,990,250.87	08/28/18	10/30/18	48%	950,517.21		on-going
Improvement/Concreting of San Pablo St. (Road Lot 6), Sitio Aguho, Brgy. Sampaloc, Tanay, Rizal	Tanay	1,427,470.88	08/28/18	10/30/18	45%	638,311.77		on-going
Demolition/Removal of Pedestrian Overpass at Manila East Road, Brgy. Tayuman, Binangonan, Rizal	Binangonan	537,792.68						cancelled
Rehabilitation/Concreting (portion) of M. Pascual St., Sitio Maytigbe, Brgy. San Jose, Morong, Rizal	Morong	1,298,461.87	09/07/18	11/05/18	20%	257,835.71		on-going
Concreting of Yakal St., Brgy. Sto. Niño, Tanay, Rizal	Tanay	715,531.34	09/07/18	10/20/18	57%	403,354.47		on-going
Construction of Stone Masonry for Slope Protection at Sala Creek (portion), Brgy. Dulumbayan, Teresa, Rizal	Teresa	500,808.45	09/07/18	11/05/18	40%	196,876.29		on-going
Rehabilitation/Concreting of Rosal St., Antipolo Hills Subd., Brgy. San Luis, Antipolo, City	Antipolo	919,705.06	09/28/18	11/26/18				to start
Rehabilitation/Concreting of Poinsettia St., Antipolo Hills Subd., Brgy. San Luis, Antipolo City	Antipolo	923,165.95	09/28/18	11/26/18				to start
Rehabilitation/Concreting of Sunflower St., Antipolo Hills Subd., Brgy. San Luis, Antipolo City	Antipolo	812,761.03	09/28/18	11/26/18				to start
Riprapping for Slope Protection of Creek, Concreting of Ground (portion) & Construction of Fence at Palmera I, Brgy. San Isidro, Taytay, Rizal	Taytay	1,024,280.10	09/28/18	11/26/18				to start

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

LUISITO G. MUNSOD
(Sgd) Provincial Engineer

CORAZON B. RAMOS
(Sgd) OIC-Provincial Budget Office

REBECCA A. YNARES
(Sgd) Governor