

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS

3rd QUARTER, CY 2020

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
SOCIAL DEVELOPMENT										
Construction of 2-Storey Ynares Multi-Purpose Building at Palmera 1, Brgy. San Isidro	Taytay	3,499,748.82	08/14/20	12/27/20	28%	970,539.15	07/30/20			Ongoing
Construction of 2-storey Ynares Multi-Purpose Building at Oliveros Compound, Kalawaan., Brgy. Darangan, Binangonan, Rizal	Binangonan	3,666,270.01	09/25/20	02/07/21			09/15/20		MAK-JAMS CONSTRUCTION	to start
Construction of 2-Storey Ynares Multi Purpose Building at Jannsen Ville Subd., Brgy. San Juan, Cainta, Rizal	Cainta	3,236,490.27	09/25/20	02/07/21			09/15/20		CSGER CONST. CORPORATION	to start
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences Phase 2., Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,357,525.51	09/25/20	02/21/21			09/15/20		CSGER CONST. CORPORATION	to start
ECONOMIC DEVELOPMENT										
Construction of Road Leading to Evacuation Center, Brgy. Santiago	Baras	1,337,278.24	06/08/20	08/06/20	100%	1,323,636.11		3/12/2020	CSGER CONST. CORPORATION	Completed as of 7/29/20
Improvement / Construction of Drainage Canal at A. Mabini St. Brgy. Kaytome	Binangonan	2,287,005.64	06/08/20	08/26/20	100%	2,264,704.93		3/12/2020	MAK-JAMS CONSTRUCTION	Completed as of 8/20/20
Improvement / Concreting of Sapang-Malakaban Interconnecting Road.,Brgy. Sapang / Malakaban	Binangonan	5,601,251.32	06/08/20	09/15/20	48%	2,661,392.56		3/12/2020	KIT UBIADAS CONSTRUCTION CORPORATION	suspended

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Concrete Overlay and Improvement of Drainage Canal at St. Dominic Street., Brgy. Janosa	Binangonan	1,299,008.48	06/08/20	08/06/20	100%	1,286,083.21		3/12/2020	KIT UBIADAS CONSTRUCTION CORPORATION	Completed as of 8/5/20
Construction of Stone Masonry for Slope Protection (portion) of creek at Purok I, Brgy. Bayugo	Jalajala	4,363,998.80	06/08/20	09/05/20	100%	4,322,613.33		3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	Completed as of 8/20/20
Construction of Stone Masonry for Slope Protection (portion) of Creek at Purok 5, Brgy. Bayugo	Jalajala	4,977,619.58	06/08/20	09/05/20	100%	4,932,470.32		3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	Completed as of 9/3/20
Improvement / Concreting of N. Venadas Street, Sitio Labac., Brgy. San Guillermo	Morong	1,519,139.41	06/08/20	08/16/20	100%	1,504,038.75		3/12/2020	GUYANGCO CONSTRUCTION AND SUPPLY	Completed as of 8/14/20
Construction of Stone Masonry for Slope Protection (portion) of Pililla River, Sitio Libid, Brgy. Hulo	Pililla	7,496,658.44	06/08/20	12/04/20	100%	7,423,926.38		3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	Completed as of 9/14/20
Construction of Stone Masonry for Slope Protection (portion) of Matagbak Creek, Sitio Matagbak, Brgy. Bagumbayan	Pililla	5,498,422.45	06/08/20	09/07/20	100%	5,445,838.40		3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	Completed as of 9/3/20
Concreting of Road at Saint Pancratius Street Park Place Village, Brgy. San Isidro, Cainta, Rizal	Cainta	2,479,886.06	07/22/20	10/09/20	100%	2,454,910.72		7/7/2020	S.B. SORIANO CONSTRUCTION	Completed as of 9/18/20
Construction of Drainage Canal at I.D. Julian Street, Brgy. Iglesia, Cardona, Rizal	Cardona	898,261.60	07/22/20	09/19/20	100%	889,716.55		7/7/2020	LARD BUILDERS	Completed as of 9/16/20
Improvement / Rehabilitation of E. Pillas Street (portion)., Brgy. Punta, Jalajala, Rizal	Jalajala	1,099,746.64	07/22/20	09/27/20	100%	2,271,346.97		7/7/2020	GKB BUILDERS	Completed as of 9/16/20
Rehabilitation of Feeder Road at Sitio Calasiao, Brgy. Bagumbayan, Pililla, Rizal	Pililla	2,494,259.17	07/22/20	09/19/20	22%	543,223.77		7/7/2020	LARD BUILDERS	suspended

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Concreting (Portion) of Rambo Feeder Road, Brgy. Halayhayin, Pililla, Rizal	Pililla	8,475,449.27	07/22/20	10/01/20	20%	1,678,229.16		7/7/2020	MJP CONSTRUCTION AND DEVELOPMENT CORP.	suspended
Improvement / Construction of Stone Masonry for Slope Protection and Concreting of Creek bed., Brgy. Malakaban, Binangonan, Rizal	Binangonan	3,111,979.00	07/30/20	10/17/20	97%	2,988,533.30		7/16/2020	KIT UBIADAS CONSTRUCTION CORPORATION	on - going
Improvement / Concreting of Burbank Street (Area 10 & 11) at Brookside Hills Subd. Brgy. San Isidro, Cainta, Rizal	Cainta	4,498,938.88	07/30/20	10/17/20				7/16/2020	FLAG CONSTRUCTION CORP.	suspended
Rehabilitation/Improvement of road at Sitio Pinagkitran, Brgy. Boor, Cardona, Rizal	Cardona	1,997,935.84	07/30/20	10/09/20	100%	1,977,575.89		7/16/2020	FLAG CONSTRUCTION CORP.	Completed as of 9/29/20
Rehabilitation / Concreting of Bayanihan Street, Brgy. 3rd district, Jalajala, Rizal	Jalajala	1,605,821.75	07/30/20	10/17/20	100%	1,589,303.18		7/16/2020	OLIVER AQUINO CONSTRUCTION	Completed as of 9/24/20
Concreting (Portion) of Road at Pililla GK Village, Pililla, Rizal	Pililla	1,711,067.40	07/30/20	10/19/20	100%	1,694,140.89		7/16/2020	MJP CONSTRUCTION AND DEVELOPMENT CORP.	Completed as of 9/24/20
Concreting / Construction of Drainage Canal of Road at Daang Tubo East, Brgy. Guitnang Bayan I, San Mateo, Rizal	San Mateo	979,204.85	07/30/20	10/17/20	60%	571,270.16		7/16/2020	JRD-D2 ENTERPRISE	on - going
Upgrading of Maria Clara St. (B. Pag-Asa - Rizal Avenue) Brgy. Sta. Ana & Brgy. San Isidro	Taytay	7,999,202.60	08/14/20	02/09/21				7/30/2020	MJP CONSTRUCTION AND DEVELOPMENT CORP.	suspended
Improvement / Concreting (portion) of Road at Sitio Yapak, Brgy. Lagundi	Morong	2,488,574.95	08/14/20	10/24/20				7/30/2020	SB SORIANO CONSTRUCTION	suspended
Construction of Stone Masonry Headwall (portion) of Wawa Boulevard, Brgy. Wawa	Pililla	1,461,827.85	08/14/20	10/12/20	100%	1,445,710.72		7/30/2020	ANROL CONSTRUCTION	Completed as of 9/25/20

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Upgrading of B. Pag-Asa St. (Rizal Ave. - Isagani St.), Brgy. Sta. Ana, Taytay, Rizal	Taytay	3,693,600.82	09/01/20	12/29/20	5%	182,726.60		8/13/2020	MJP CONSTRUCTION AND DEVELOPMENT CORP.	on - going
Improvement / Concreting of Road at Block 12 Sitio Tapayan, Brgy. Sta. Ana, Taytay, Rizal	Taytay	1,548,957.62	09/01/20	11/19/20	12%	183,970.95		8/13/2020	CPF CONSTRUCTION	on - going
Improvement / Rehabilitation of Tenement Road., Brgy. San Juan, Taytay, Rizal	Taytay	2,999,850.79	09/01/20	11/11/20	15%	449,977.62		8/13/2020	KIT UBIADAS CONSTRUCTION CORP.	on - going
Construction of Stone Masonry for Slope Protection (portion) of Turnina River Ext. Brgy. Bagumbong, Jalajala, Rizal	Jalajala	4,310,321.97	09/01/20	12/29/20	30%	1,279,572.91		8/13/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	on - going
Rehabilitation of Drainage Canal at GSIS Road (Daang Bakal), Brgy. Guitnang Bayan I, San Mateo, Rizal	San Mateo	8,498,143.11	09/01/20	02/07/21	16%	1,345,391.55		8/13/2020	KIT UBIADAS CONSTRUCTION CORP.	on - going
Rehabilitation / Improvement of Drainage Canal at Kambal Road, Brgy. Guitnang Bayan I and Guitnang Bayan II, San Mateo, Rizal	San Mateo	6,968,425.75	09/01/20	01/28/21	20%	1,378,729.94		8/13/2020	KIT UBIADAS CONSTRUCTION CORP.	on - going
Concreting of creek bed at Purok 1 and Purok 2., Brgy. Balibago, Cardona, Rizal	Cardona	1,349,547.39	09/25/20	12/13/20				9/15/2020	PA PASAY CONSTRUCTION	to start
Improvement / Construction of Stone Masonry for Slope Protection of creek (portion),. Brgy. Nagsulo, Cardona, Rizal	Cardona	2,699,950.83	09/25/20	12/13/20				9/15/2020	G. ANORE CONSTRUCTION	to start
Improvement / Construction of Drainage Canal at Block 3 Street and Block 17 Street, St. Peterville Subd., Brgy. San Jose, Rodriguez, Rizal	Rodriguez	1,798,682.48	09/25/20	12/23/20				9/15/2020	SAN RAFAEL BUILDERS	to start
Construction of Drainage Canal Cover at Trabajo Street., Brgy. San Jose, Baras, Rizal	Baras	249,012.15	09/25/20	02/21/21				9/15/2020	CSGER CONST. CORPORATION	to start

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				

MAURA MARIVIC S. LEYVA
(Sgd) OIC-Provincial Budget Office

REBECCA A. YNARES
(Sgd) Governor