

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
1st QUARTER, CY 2020

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
SOCIAL DEVELOPMENT										
ECONOMIC DEVELOPMENT										
Construction of Road Leading to Evacuation Center, Brgy. Santiago	Baras	1,337,278.24						3/12/2020	CSGER CONST. CORPORATION	Contract preparation hold in abeyance and its eventual contract signing due to Proclamation No. 922 "Declaring a State of Public Health Emergency Throughout the Philippines"
Improvement / Construction of Drainage Canal at A. Mabini St. Brgy. Kaytome	Binangonan	2,287,005.64						3/12/2020	MAK-JAMS CONSTRUCTION	
Improvement / Concreting of Sapang-Malakaban Interconnecting Road.,Brgy. Sapang / Malakaban	Binangonan	5,601,251.32						3/12/2020	KIT UBIADAS CONSTRUCTION CORPORATION	
Concrete Overlay and Improvement of Drainage Canal at St. Dominic Street., Brgy. Janosa	Binangonan	1,299,008.48						3/12/2020	KIT UBIADAS CONSTRUCTION CORPORATION	
Construction of Stone Masonry for Slope Protection (portion) of creek at Purok I, Brgy. Bayugo	Jalajala	4,363,998.80						3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	
Construction of Stone Masonry for Slope Protection (portion) of Creek at Purok 5, Brgy. Bayugo	Jalajala	4,977,619.58						3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	
Improvement / Concreting of N. Venadas Street, Sitio Labac., Brgy. San Guillermo	Morong	1,519,139.41						3/12/2020	GUYANGCO CONSTRUCTION AND SUPPLY	
Construction of Stone Masonry for Slope Protection (portion) of Pililla River, Sitio Libid, Brgy. Hulo	Pililla	7,496,658.44						3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	
Construction of Stone Masonry for Slope Protection (portion) of Matagbak Creek, Sitio Matagbak, Brgy. Bagumbayan	Pililla	5,498,422.45						3/12/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Concreting of Road at Saint Pancratius Street Park Place Village, Brgy. San Isidro, Cainta, Rizal	Cainta	2,479,886.06								Postponed due to Enhanced Community Quarantine
Construction of Drainage Canal at I.D. Julian Street, Brgy. Iglesia, Cardona, Rizal	Cardona	898,261.60								Postponed due to Enhanced Community Quarantine
Improvement / Rehabilitation of E. Pillas Street (portion)., Brgy. Punta, Jalajala, Rizal	Jalajala	1,099,746.64								
Rehabilitation of Feeder Road at Sitio Calasiao, Brgy. Bagumbayan, Pililla, Rizal	Pililla	2,494,259.17								
Concreting (Portion) of Rambo Feeder Road, Brgy. Halayhayin, Pililla, Rizal	Pililla	8,475,449.27								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA
(Sgd) OIC-Provincial Budget Office

REYNALDO H. SAN JUAN, JR., MD.
(Sgd) Acting Governor