

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
1st QUARTER, CY 2021

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
SOCIAL DEVELOPMENT										
Construction of 2-storey Ynares Multi-Purpose Building at D.M Subd.,Brgy., San Andres, Cainta, Rizal	Cainta	3,359,637.43	08-Mar-21	21-Jul-21	36%	1,209,469.48			Steelbend Construction Inc.	on-going
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences Phase 6, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,399,996.54	08-Mar-21	22-Jul-21	13%	441,999.55			Diamond Blessed Construction	on-going
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences PH4 Block 25, Brgy., San Isidro, Rodriguez, Rizal	Rodriguez	3,321,506.02	08-Mar-21	01-Aug-21	25%	830,376.51			CSGER Construction Corp.	on-going
Construction of Multi-Purpose Building at New San Mateo Subd., Phase 7, Brgy., Guinang Bayan I, San Mateo, Rizal	San Mateo	3,049,983.73	08-Mar-21	04-Jun-21	28%	853,995.44			Lard Builders	on-going
Construction of 2-storey Ynares Multi-Purpose Building & MRF at Cresda Ville 2, Brgy., San Juan, Taytay, Rizal	Taytay	3,049,573.26	08-Mar-21	14-Aug-21	5%	152,478.66			Kit Ubiadas Construction Corp.	on-going
Improvement of 2-storey Ynares Multi-Purpose Bldg (Lupon & SK Office) , Brgy., San Rafael, Rodriguez, Rizal	Rodriguez	319,971.02	08-Apr-21	26-Jun-21					Lard Builders	to start
Construction of 1-Storey Ynares Multi-Purpose Building at Meralco Village, Brgy., Palangoy, Binangonan, Rizal	Binangonan	2,168,190.30	21-Apr-21	19-Jul-21					Kit Ubiadas Construction Corp.	Bidded
Construction of 2-storey Ynares Multi-Purpose Building at Vocalan Compound, Brgy., Pag-Asa, Binangonan, Rizal	Binangonan	3,779,681.12	21-Apr-21	03-Sep-21					Trancom Engineering Const.	Bidded
Construction of Ynares Multi-Purpose Building, Jalajala, Rizal	Jalajala	4,010,233.42	21-Apr-21	23-Sep-21					Trancom Engineering Const.	Bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Construction of 2-storey Ynares Multi-Purpose Building at Golden City Subd., Brgy., Dolores, Taytay, Rizal	Taytay	4,167,324.28	21-Apr-21	23-Sep-21					EGF Enterprise & Const.	Bidded
ECONOMIC DEVELOPMENT										
Improvement of Cardona Diversion Road, Cardona, Rizal	Cardona	9,999,994.28	03/08/21	07/05/21	22%	2,199,998.74			L. Eusebio Ace Dev't. Corp.	on-going
Improvement/Concreting of Various Roads at Sitio Talaga, Brgy., Maybancal, Morong, Rizal	Morong	2,394,199.54	03/08/21	05/26/21	40%	957,679.82			S.B. Soriano Construction	on-going
Improvement/ Concreting of Road at Block 11 Purok 7 at Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal	Taytay	3,547,743.40	03/22/21	06/30/21	33%	1,170,755.32			G. Anore Construction	on-going
Concreting of Maysawa Road, Brgy., Cuyambay, Tanay, Rizal	Tanay	4,994,345.83	03/22/21	07/19/21	5%	249,717.29			MJP Const. Corp.	on-going
Concreting (portion) of Farm to Market Road going to VJS Farm, Brgy., Pagkalinawan, Jalajala, Rizal	Jalajala	1,049,315.59	03/08/21	06/10/21					Guiyangco Const. & Supply	Bidded
Construction/ Concreting of Portion of Masantol Feeder Road at Brgy. Quisao, Pililla, Rizal	Pililla	2,858,597.50	04/08/21	06/26/21					Lard Builders	Bidded
Construction/ Concreting of Portion of Upper Daria Street at Brgy. Niogan, Pililla, Rizal	Pililla	1,159,196.72	04/08/21	06/06/21					Darcy & Anna Builders and Trading	Bidded
Concreting of Portion of E. Tibay Street (Pulo) at Brgy. Wawa, Pililla, Rizal	Pililla	999,688.14	04/08/21	06/06/21					Lard Builders	Bidded
Concreting of Road at Sitio Ligua, Brgy., Hulo, Pililla, Rizal	Pililla	1,098,955.71	04/21/21	07/19/21					DJL Robles Builders	Bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Improvement/Rehabilitation of Road and Construction of Drainage Canal at JM Basa St., and Alley,Brgy., Libid, Binangonan, Rizal	Binangonan	6,794,304.43	04/28/21	10/28/21					Kit Ubiadas Const. Corp.	Bidded
Improvement/Rehabilitation/Concreting (portion) of Oja Road at Sitio Mambalon, Brgy., Mahabang Parang, Binangonan, Rizal	Binangonan	5,198,383.71	04/28/21	10/04/21					Kit Ubiadas Const. Corp.	Bidded
Concreting (portion) of R. Sison St.,Brgy., Mahabang Parang, Binangonan, Rizal	Binangonan	1,790,069.24	04/28/21	07/16/21					A.M. Goto Construction	Bidded
Construction of Box Culvert at Purok 2, Brgy., Bayugo, Jalajala, Rizal	Jalajala	398,221.41	04/28/21	06/26/21					Lard Builders	Bidded
Concreting of Bukang Liwayway St., Purok 2, Brgy., Bayugo, Jalajala, Rizal	Jalajala	499,986.61	04/28/21	06/26/21					Lard Builders	Bidded
Concreting (portion) of Lirio St., Brgy., Bayugo, Jalajala, Rizal	Jalajala	1,599,014.32	04/28/21	07/16/21					GKB Builders	Bidded
Concreting of Feeder Road between Purok 1 and 2 at Sitio Kanluran, Brgy., Palaypalay, Jalajala, Rizal	Jalajala	1,099,482.06	04/28/21	06/26/21					A.M. Goto Construction	Bidded

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA

(Sgd) OIC-Provincial Budget Office

REBECCA A. YNARES

(Sgd) Governor