

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2nd QUARTER, CY 2016**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
<b>SOCIAL DEVELOPMENT</b>								
Construction of 1- unit Artesian Well at Sitio Tulay Manhain, Brgy. Tandang Kutyo	Tanay	208,901.81	03/03/16	05/01/16	100%	206,019.52		
Installation of Water Distribution Lines at Brgy. Balibago	Cardona	1,578,573.99	03/15/16	05/29/16	100%	1,570,936.66		
Proposed Construction of 2-units Artesian Well at Brgy. San Isidro	Rodriguez	384,747.66	03/15/16	05/29/16	100%	380,499.70		
Repair/Improvement of Rizal Provincial Hospital System-Angono Annex, Brgy. San Isidro	Angono	2,099,859.52	03/19/16	06/16/16	100%	2,088,842.67		
Provision of Sun Baffles & Repair/Repainting (Exterior) of Casimiro A. Ynares Sr. Memorial Hospital, Brgy. Burgos	Rodriguez	1,200,888.88	03/19/16	05/17/16	100%	1,193,044.38		
<b>ECONOMIC DEVELOPMENT</b>								
Improvement/Asphalt Overlay of San Juan St. & Capistrano, Brgy. Dalig	Cardona	11,359,507.38	03/03/16	05/01/16	100%	11,334,000.69		
Construction of Drainage System at Sitio Itaas at Brgy. Bombongan	Morong	3,442,461.92	03/03/16	05/12/16	39.24%	1,346,143.23		Suspended
Const. of Drainage Canal (portion) of Cong. Ding Tanjuatco St. (formerly P. Burgos St.), Brgy. San Isidro	Tanay	1,609,485.04	03/03/16	05/09/16	80%	1,279,577.54		2/9/16 on going
Impr./Upgrading/Conc. Of (Road A) Sumulong Extension at Brgy. Bagumbayan	Angono	1,269,041.87	03/11/16	05/29/16	100%	1,258,000.08		
Improvement /Concrete Overlay of Mariwasa St. & Everlasting St., Brgy. Pipindan	Binangonan	1,335,629.88	03/11/16	05/09/16	100%	1,323,000.62		
Asphalt Overlay & Construction of Drainage Canal at G. Borja St., Brgy. Bagumbong	Jalajala	1,292,624.74	03/11/16	05/09/16	100%	1,285,970.37		
Rehabilitation/Conc. (portion) of Waling-Waling St., Modesta Village, Brgy. Sto Nino	San Mateo	980,529.03	03/11/16	05/09/16	100%	972,310.44		
Concreting (Phase 2) of Napatir Road, Sitio Lanai, Brgy. Plaza Aldea	Tanay	1,590,866.43	03/11/16	05/07/16	100%	1,580,528.65		
Improvement/Conc. Of Road Lot 9 at Jungle & Mountaineers Village I, Brgy. Sampaloc	Tanay	983,577.46	03/11/16	05/09/16	75%	732,501.98		2/9/16 on going
Construction of Road Leading to MRF at Sitio Pantay, Brgy. Dalig	Teresa	4,971,065.13	03/11/16	08/17/16	40%	1,982,000.04		2/9/16 on going
Improvement/Construction of Drainage Canal (portion) of P. Burgos St., Brgy. Libid	Binangonan	2,505,684.29	03/11/16	05/29/16	100%	2,494,355.54		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Rehabilitation/Construction of Drainage Canal at J. Tolentino St. (A), Brgy. San Juan	Cainta	1,707,615.59	03/11/16	05/09/16	100%	1,697,250.76		
Rehabilitation/Construction of Drainage Canal at Espiritu Drive & J. Tolentino St. (B), Brgy. San Juan	Cainta	1,306,697.31	03/11/16	05/09/16	100%	1,297,580.23		
Construction of Drainage Canal and Asphalt Overlay (portion) of J.N. Tetado St. Brgy. Tabing Ilog	Tanay	1,342,509.04	03/11/16	05/09/16	100%	1,333,426.72		
Riprapping for Slope Protection of Creek at Sitio Cambingan Purok 5, Bayugo	Jalajala	840,283.65	03/11/16	05/09/16	100%	832,388.69		
Riprapping & Concrete Topping (portion) of Dike along Teresa River, Brgy. San Gabriel	Teresa	3,169,057.57	03/11/16	07/08/16	100%	3,157,043.10		
Rehabilitation/Concreting (portion) of Yakal St. at Dona Justa Village, Phase 2, Brgy. San Roque	Angono	992,877.43	03/11/16	05/09/16	100%	984,557.65		
Improvement/Concreting of Drainage Canal of Road Lot 3 & Alley 3 Rosario Village, Brgy. San Isidro	Angono	1,004,098.74	03/11/16	05/09/16	100%	992,000.16		
Improvement/Concreting of Drainage Canal of Alley 1 & 2 Rosario Village, Brgy. San Isidro	Angono	480,999.03	03/11/16	05/09/16	100%	473,228.02		
Improvement/Upgrading/Concreting of (Road B) Sumulong Extension at Brgy. Bagumbayan	Angono	527,779.89	03/11/16	05/09/16	100%	522,240.94		
Construction of Road Side Barrier at Purok 6, Sitio Acetonas, Brgy. Tatala	Binangonan	130,289.87	03/11/16	05/09/16	100%	127,766.96		
Improvement/Concreting of (portion) of Road Lots at Sitio Halang, Brgy. Macamot	Binangonan	997,766.23	03/11/16	05/29/16	100%	988,000.15		
Rehabilitation/Concreting (portion) of G. Cerrero St., Brgy. Tatala	Binangonan	998,751.58	03/11/16	04/27/16	100%	990,693.60		
Improvement/Asphalt Overlay (portion) of P. Burgos St. Brgy. Libid	Binangonan	1,808,943.97	03/11/16		suspended			suspended
Improvement/Concreting (Phase 6) of Orchis St., Sitio Balik-Saka, Brgy. Pinugay	Baras	1,666,265.75	03/15/16	05/13/16	10%	165,725.71		suspended
Concreting of Road (portion) at Tanuan II, Brgy. Palay-Palay	Jalajala	999,839.98	03/11/16	05/09/16	100%	993,688.07		
Improvement/Concreting of Walkway with Drainage Canal at Morong National High School, Brgy. San Juan	Morong	2,004,618.09	03/11/16	05/21/16	2%	39,892.13		suspended
Improvement/Concreting (portion) of Laiban Road (at Intsik), Brgy. Laiban	Tanay	978,859.14	03/11/16	05/09/16	100%	969,367.58		
Concreting of Catameo St., Brgy. Daraitan	Tanay	1,124,031.50	03/11/16	05/09/16	100%	1,117,550.91		
Concreting (Phase II) of Road at Sitio Korokan, Brgy. Bagumbayan	Teresa	546,639.70	03/11/16	05/09/16	100%	543,648.14		
Rehabilitation of Drainage System & Concreting (portion) of Gen. Luna Ext., Brgy. Dela Paz	Antipolo	1,130,960.54	03/11/16	05/09/16	100%	1,118,000.22		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Rehabilitation/Construction of Drainage Canal at E. Gonzaga St. and Second J. Tolentino St., Brgy. San Juan	Cainta	1,322,022.25	03/11/16	05/17/16	100%	1,313,029.83		
Construction of Drainage Canal at Pag-Asa St., Brgy. Pagkalinawan	Jalajala	506,115.67	03/11/16	05/09/16	100%	499,625.67		
Rehabilitation/Construction of Concrete Canal along Tarimas Creek at P. Rodriguez St., Brgy. San Rafael	Rodriguez	2,187,106.24	03/11/16	06/18/16	45%	2,174,000.52		with suspension
Construction of Drainage Canal at Quiterio San Jose Elem. School, Brgy. May-Iba	Teresa	507,445.50	03/11/16	05/09/16	100%	504,432.51		
Improvement/Riprapping for Slope Protection of Creek (Site A) at Brgy. Sapang	Binangonan	999,426.59	03/11/16	05/21/16	100%	994,277.23		
Improvement/Concreting with Drainage Canal of Road Lot 1 at Rosario Village, Brgy. San Isidro	Angono	799,750.33	03/15/16	05/13/16	100%	792,733.00		
Concreting of Road at Relocation Site, Barasville, Phase 1 & Phase 2 at Sitio Ibabaw, Brgy. San Juan	Baras	4,531,974.73	03/15/16	07/24/16	2%	90,359.79		with suspension
Improvement/Concreting of Baras-Lagundi-Pinugay Road	Baras	4,997,401.70	03/15/16	07/12/16	14.18%	706,363.92		2/16/16 on going
Improvement/Concreting of Baras-Pinugay Road	Baras	4,997,530.19	03/15/16	07/12/16	30.45%	1,515,896.04		2/16/16 on going
Improvement/Riprapping for Side Protection/Concreting of Rodriguez Blvd. at Sitio Biga, Brgy. 3rd District	Jalajala	7,540,820.24	03/15/16	09/10/16	22%	1,654,647.08		with suspension
Rehabilitation/Improvement of Pililla-Jalajala Friendship Highway	Jalajala	9,999,046.13	03/15/16	09/14/16	5%	498,953.05		with suspension
Construction of Ibaba Bridge at San Juan & Brgy. San Pedro	Morong	13,043,995.17	03/15/16	11/09/16	2%	259,880.06		suspended
Concreting of Tanay-Pinugay Road	Tanay	4,997,401.70	03/15/16	08/21/16	34%	1,693,679.35		2/16/16 on going
Improvement/Concreting (Phase 2) of Yakal St., Brgy. Cuyambay	Tanay	599,035.27	03/15/16	05/13/16	100%	592,067.82		
Construction of Road from Buhay na Tubig, Roman Roxas Road, May-Iba to Sitio Tagbac Antipolo City	Teresa	4,992,884.54	03/15/16	09/10/16	1%	49,773.58		suspended
Construction of Irrigation System at Sitio Torondo, Brgy. Santiago	Baras	999,898.18	03/15/16	05/13/16	3%	29,640.23		suspended
Construction of Grouted Riprap Canal at portion of Bulobok Creek at Brgy. Manggahan	Rodriguez	9,992,761.93	03/15/16	10/20/16	47.80%	4,368,365.63		2/16/16 on going
Improvement of Pathwalk & Canal of Alley 1 at Sitio Upper Sto. Nino, Brgy. Sta. Cruz	Antipolo	318,513.28	03/19/16	06/06/16	100%	315,439.81		
Improvement of Pathwalk & Canal of Alley 2 at Sitio Upper Sto. Nino, Brgy. Sta. Cruz	Antipolo	272,097.11	03/19/16	06/06/16	100%	270,216.74		
Improvement of Pathwalk & Canal of Alley 5 at Sitio Upper Sto. Nino, Brgy. Sta. Cruz	Antipolo	1,088,416.72	03/19/16	06/06/16	100%	1,085,867.33		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement of Pathwalk & Canal of Alley 7 at Sitio Upper Sto. Nino, Brgy. Sta. Cruz	Antipolo	814,844.88	03/19/16	06/06/16	100%	812,363.36		
Improvement/Construction of Stone Masonry Creek Wall (portion) of Camias Creek, Sitio Phase IV-V, Brgy. Dela Paz	Antipolo	1,624,177.34	03/19/16	06/02/16	100%	1,611,000.79		
Improvement/Concreting with Drainage System at Sampaguita St., at Sitio Boso-Boso, Brgy. San Jose	Antipolo	1,973,844.02	03/19/16	06/06/16	100%	1,963,659.55		
Improvement/Concreting of Chapparal St. at Rancho Estate 2, Brgy. Cupang	Antipolo	1,248,300.41	03/19/16	05/17/16	100%	1,239,399.42		
Rehabilitation/Riprapping (portion) of Angono River near Molave St., Brgy. San Roque	Angono	764,167.61	03/19/16	05/17/16	100%	756,945.47		
Construction of Drainage Canal at Paso Road, Brgy. Sto. Nino	Angono	483,564.98	03/19/16	05/17/16	100%	479,362.32		
Concreting of Cequenia St., Bagong Bayan Extension, Brgy. Darangan	Binangonan	246,356.85	03/19/16	05/17/16	100%	242,555.88		
Riprapping (portion) of Creek at Sitio Guping, Brgy. Lunsad	Binangonan	529,610.59	03/19/16	05/17/16	100%	521,610.22		
Improvement/Concreting with Drainage Canal of Road at Block 10, Sitio Sto. Nino, Brgy. Bilibiran	Binangonan	1,476,860.55	03/19/16	05/17/16	100%	1,465,000.59		
Improvement/Construction of Drainage Canal (portion) of Pila-Pila Road, Brgy. Pila-Pila	Binangonan	1,321,962.28	03/19/16	05/17/16	100%	1,313,054.66		
Rehabilitation/Reconstruction of Drainage Canal at Resurreccion St., St. Gregory Village, Brgy. San Isidro	Cainta	511,413.49	03/19/16	05/17/16	100%	504,168.83		
Improvement/Construction of Drainage Canal at Narra St. & Santol St., Saint Anthony Subd., Brgy. San Isidro	Taytay	335,065.15	03/19/16	05/17/16	100%	330,286.50		
Improvement/Concreting of Sitio Pawpawan Road to Baras-Lagundi-Pinugay Road	Baras	4,995,637.00	03/19/16	05/17/16	100%	4,978,789.97		
Concreting of Celeza St., PPC Hillside, Brgy. Concepcion	Baras	1,797,126.60	03/19/16	05/17/16	100%	1,784,000.43		
Concreting of Sitio Tanauan, Brgy, Palay-Palay	Jalajala	2,997,635.64	03/19/16	06/16/16	100%	2,987,249.54		
Riprapping for Side Protection (portion) of River at Sitio Payaran, Brgy. Mascap	Rodriguez	1,919,209.56	03/19/16	05/29/16	100%	1,909,371.67		
Improvement/Concreting (portion) of Liamson St., Arnel 2 Subd., Brgy. Banaba	San Mateo	778,211.39	03/19/16	05/17/16	100%	773,680.36		
Riprapping (portion) of Ampid River at Salamat Extension, Riverside, Brgy. Ampid II	San Mateo	217,348.55	03/19/16	05/17/16	100%	214,294.11		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Rehabilitation (portion) of Stone Masonry Creek Wall & Road at Exwcutive Bankers Village, Brgy. Dela Paz	Antipolo	804,952.82	03/22/16	05/20/16	100%	797,172.30		
Provision of Concrete Cover & Repair of Cabal atr AFP Logcom Village	Antipolo	285,712.32	03/22/16	05/20/16	100%	283,082.76		
Improvement/Construction of Stone Masonry Creek Wall (portion) of Cogeo Creek, Mahai Phase V, Sitio Taguisan I, Brgy. Bagong Nayon	Antipolo	577,350.54	03/22/16	5/20/16	100%	569,348.00		
Improvement/Concreting of Pila St., Brgy. Macamot	Binangonan	604,921.51	03/22/16	5/20/16	100%	598,906.35		
Improvement/Construction of Drainage Canal/Concrete Reblocking & Asphalt Overlay (portion) of Liwanag St., Brgy. Libid	Binangonan	2,880,920.57	03/22/16	6/9/16	100%	2,869,898.19		
Dreging of Creek at Tabing Dagat, Brgy. Darangan	Binangonan	698,145.00	03/22/16	5/28/16	100%	689,685.00		
Improvement/Construction of Canal at Apitong St., Saint Anthony Subd., Brgy. San Isidro	Taytay	581,115.40	03/22/16	5/20/16	100%	576,162.35		
Rehabilitation of Eroded Road at Sitio San Joseph, Brgy. San Jose	Antipolo	311,488.41	03/22/16	5/20/16	100%	308,548.23		
Construction of Drainage System at C.T. Catambay St., Brgy. Mag-Ampon	Tanay	429,485.27	03/22/16	5/16/16	30%	127,769.16		suspended
Asphalt Overlay (portion) of Lapu-Lapu St., & J.M. Catolos Ext. at Sitio 7 Gatang, Brgy. Kay Buto	Tanay	331,263.38	03/22/16	5/16/16	100%	327,045.71		
Construction of Drainage System at Road Lot 1 Phase 2, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	457,378.39	03/22/16	6/1/16	100%	455,178.59		
Construction of Drainage System at Road Lot 7 Phase 3, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	191,035.04	03/22/16	6/1/16	100%	189,972.95		
Construction of Drainage System at Road Lot 12, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	156,843.96	03/22/16	6/1/16	100%	156,843.96		
Construction of Drainage System at Road Lot 10, Phase 2 & portion of Road Lot 4 Phase 3, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	574,725.95	03/22/16	5/20/16	100%	570,564.82		
Concreting of Road with Drainage System at VCI Galang Compound, Brgy. Dalig	Antipolo	378,842.05	03/22/16	5/20/16	100%	374,992.49		
Construction of Drainage System at Road Lot 11, Phase 2, Road Lot 3 Phase 3, Good Shepherdville, Sitio Dalig 3, Brgy. Dalig	Antipolo	680,155.62	03/22/16	5/20/16	100%	674,442.73		
Improvement/Concreting of Road 4 at Tanzaville Phase II, Tanza II, Brgy. San Jose	Antipolo	206,415.56	03/22/16	5/20/16	100%	204,497.46		
Improvement/Concreting of Road 6 at Tanzaville Phase II, Tanza II, Brgy. San Jose	Antipolo	719,201.19	03/22/16	5/20/16	100%	712,835.27		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bided
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concreting of Road 8 at Tanzaville Phase II, Tanza II, Brgy. San Jose	Antipolo	149,240.74	03/22/16	5/16/16	100%	146,629.89		
Improvement/Concreting (portion) of Road and Alleys at Sitio Upper Ligtasán Purok II, Brgy. San Roque	Antipolo	426,848.17	03/22/16	5/16/16	100%	421,446.00		
Construction of Stairs with Drainage at Secondary Road 3 and Construction of Canal and Concreting at Secondary Road 4 at Sitio Sampalocan, Brgy. San Jose	Antipolo	722,010.91	03/22/16	5/20/16	100%	715,570.06		
Rehabilitation of Stone Masonry Riverwall (portion) along Creek at St. Therese and Jasmin Streets, Ma. Corazon Subd. Phase 2 & 3, Sitio Tumana, Brgy. Cupang	Antipolo	201,754.78	03/22/16	5/20/16	100%	200,608.02		
Construction of Concrete Bridge at Ivory Oalm St. Phase V-B, Brgy. Dela Paz	Antipolo	355,169.58	03/22/16	5/20/16	100%	349,668.61		
Upgrading/Concreting (portion) of Road at Simagala Compound, Brgy. Tayuman	Binangonan	391,096.32	03/22/16	5/20/16	100%	386,224.81		
Improvement/Concreting (Phase 7) of Orchids St., Sitio Balik Saka, Brgy. Pinugay	Baras	1,845,904.49	03/22/16	5/20/16	suspended			suspended

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**LUISITO G. MUNSON**

(Sgd) Provincial Engineer

**PRISCILLA R. PADUA**

(Sgd) Provincial Budget Officer

**REBECCA A. YNARES**

(Sgd) Governor