

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2nd QUARTER, CY 2019**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
<b>SOCIAL DEVELOPMENT</b>								
Construction of 1-storey Ynares Multi-Purpose Building at Tierra Monte Subd., Phase 2, Brgy. Silangan, San Mateo, Rizal	San Mateo	1,988,566.69	02/12/19	04/18/19	88%	1,740,951.08		w S.O / R.O.
Installation of Solar Streetlights at Brgy. San Juan, Morong, Rizal	Morong	4,360,293.05	03/01/19	05/19/19	5%	217,316.97		suspended
Construction of 2-Storey Ynares Multi-Purpose Building, Brgy. Maybancal, Morong, Rizal	Morong	4,686,329.91	03/07/19	08/31/19	65%	3,036,356.93		ongoing
Installation of Solar Streetlights, Brgy. Cayabu, Tanay, Rizal	Tanay	980,221.55	03/07/19	04/15/19	100%	973,381.18		
Construction of Water System Level III, Brgy. Kaytome, Binangonan, Rizal	Binangonan	4,856,966.59	03/14/19	08/08/19	85%	4,118,134.54		ongoing
Installation of Solar Streetlights at Sitio Tablon, Brgy. Cuyambay, Tanay, Rizal	Tanay	649,653.98	03/14/19	04/22/19	100%	649,653.98		
<b>ECONOMIC DEVELOPMENT</b>								
Concreting of Road leading to San Roque Elem. School, Brgy. Pinugay, Baras, Rizal	Baras	1,323,813.54	02/12/19	04/30/19	100%	1,314,786.24		
Improvement/Concreting of Villaluz St., Dulo, Brgy. Kalayaan, Angono, Rizal	Angono	2,490,470.58	03/01/19	06/28/19	50%	1,240,472.90		suspended
Rehabilitation of Road at Saturn St. and Jupiter St. at Constellation Homes Phase I, Brgy. San Isidro, Angono, Rizal	Angono	3,334,340.78	03/01/19	06/04/19	66%	2,192,484.62		suspended
Improvement/Concreting of Road at Sapang Malalim, Brgy. Tatala, Binangonan, Rizal	Binangonan	2,329,295.49	03/01/19	06/04/19	100%	2,317,895.02		
Improvement/Construction of Stone Masonry Slope Protection of Creek & Concreting of Creekbed, Brgy. Subay, Cardona, Rizal	Cardona	2,732,429.20	03/01/19	05/19/19	100%	2,721,725.97		
Construction of Drainage Canal (portion) at Turentigue St., Brgy. San Juan, Morong, Rizal	Morong	1,368,101.47	03/01/19	05/19/19	100%	1,359,046.91		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Rehabilitation/Concreting of Yellow Bell St. and Rose St., Modesta Village Brgy. Sto. Nino, San Mateo, Rizal	San Mateo	3,829,792.31	03/01/19	05/21/19	100%	3,818,305.79		
Concreting of Waling-Waling St., Brgy. Cayabu, Tanay, Rizal	Tanay	3,250,436.70	03/01/19	05/27/19	100%	3,238,831.25		
Concreting of Road Going to Bahay Pag-Asa St. Brgy. Cuyambay, Tanay, Rizal	Tanay	1,293,644.88	03/01/19	04/29/19	100%	1,284,787.48		
Improvement/Concreting (portion) of Tuoy Road, Sitio Tuoy, Brgy. Cuyambay, Tanay, Rizal	Tanay	5,109,257.98	03/01/19	06/28/19	100%	5,091,571.58		
Concreting of Road at Teresa Learning Resource Center (TLRC) in Sitio Pantay, Brgy. Dalig, Teresa, Rizal	Teresa	2,877,670.01	03/01/19	06/04/19	100%	2,866,284.05		
Improvement/Concreting (portion) of Palmera St., Sitio Baliksaka (Phase I), Brgy. Pinugay, Baras, Rizal	Baras	1,499,750.57	03/07/19	05/17/19	100%	1,490,295.71		
Improvement/Concreting (portion) of Mahogany Road, Sitio Baliksaka, Brgy. Pinugay, Baras, Rizal	Baras	998,667.05	03/07/19	05/05/19	100%	989,635.32		
Rehabilitation/Concreting (portion) of Ilaya St. Brgy. San Juan, Baras, Rizal	Baras	465,069.75	03/07/19	05/05/19	100%	459,982.56		
Concreting (remaining portion) of Orchids St., Sitio Baliksaka, (Phase 8), Brgy. Pinugay, Baras, Rizal	Baras	410,000.00	03/07/19	05/05/19	100%	406,966.61		
Concrete Overlay of Dulong Bayan St., Brgy. Santiago, Baras, Rizal	Baras	986,418.26	03/07/19	05/05/19	100%	978,385.12		
Concrete Overlay of A. Ferrera St., Brgy. Santiago, Baras, Rizal	Baras	1,213,681.77	03/07/19	05/05/19	100%	1,204,669.64		
Concreting (portion) of Road at Daang Rumagit, Brgy. San Juan, Baras, Rizal	Baras	827,151.63	03/07/19	05/05/19	100%	818,966.95		
Construction of Drainage Canal at Nagpatong St., Brgy. San Juan, Baras, Rizal	Baras	1,504,115.01	03/07/19	05/25/19	100%	1,495,378.52		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concrete Overlaying of K. Capin St., and Rehabilitation of Stone Masonry Slope Protection of Creek, Brgy. Tuna, Cardona, Rizal	Cardona	1,489,479.10	03/07/19	05/05/19	100%	1,461,724.24		
Concreting (portion) of M.H. Del Pilar St., Brgy. Kaybuto, Tanay, Rizal	Tanay	627,587.71	03/07/19	05/13/19	100%	622,964.89		
Construction of Drainage Canal with Cover at J. Alegre St. Upper Balante, Brgy. San Jose, Morong, Rizal	Morong	699,953.40	03/07/19	05/13/19	65%	453,136.25		suspended
Rehabilitation/Improvement of Drainage Canal at Zamora St., Brgy. San Jose, Morong, Rizal	Morong	138,260.67	03/07/19	05/03/19	65%	87,802.28		suspended
Asphalt Overlaying of Various Roads, Brgy. Takungan, Pililla, Rizal	Pililla	5,396,092.54	03/07/19	05/05/19	100%	5,380,067.61		
Asphalt Overlaying of Various Roads at King David Subd., Brgy. Burgos, Rodriguez, Rizal	Rodriguez	2,897,263.42	03/07/19	04/07/19	100%	2,887,629.34		
Construction of Drainage Canal with Cover at La Solidaridad St., Brgy. Plaza Aldea, Tanay, Rizal	Tanay	2,275,938.24	03/07/19	06/14/19	100%	2,263,939.00		
Construction of Drainage Canal at Lorenzo Ramos St., Brgy. Kaybuto, Tanay, Rizal	Tanay	573,117.68	03/07/19	05/05/19	100%	568,158.00		
Construction of Drainage Canal with Cover (portion) at J.M. Catolos Ext., Brgy. Kaybuto, Tanay, Rizal	Tanay	470,555.68	03/07/19	05/05/19	100%	465,819.52		
Improvement/Concreting/Construction of Drainage Canal at A. Natividad St. (Boulevard), Brgy. Dalig, Teresa, Rizal	Teresa	3,198,900.00	03/07/19	07/04/19	47%	1,498,129.03		ongoing
Rehabilitation of Drainage Canal along Roxas Road, Brgy. May-iba, Teresa, Rizal	Teresa	461,506.25	03/07/19	04/25/19	100%	457,042.95		
Improvement of Drainage System at F.C. Francisco St., Brgy. San Roque, Teresa, Rizal	Teresa	437,009.10	03/07/19	04/25/19	100%	433,166.22		
Improvement/Rehabilitation of J. Sumulong St. (Saudi Village) and P. Burgos St. (portion), Brgy. Lunsad, Binangonan, Rizal	Binangonan	2,337,841.76	03/07/19	05/25/19	100%	2,327,813.92		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concreting/Construction of Drainage Canal of Road Lot 6 (Mangosteen St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	1,836,983.37	03/07/19	05/15/19	100%	1,827,884.30		
Improvement/Concreting/Construction of Drainage Canal of Road Lot 8 (Sampaloc St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	3,944,797.51	03/07/19	06/08/19	100%	3,932,706.60		
Construction of Stone Masonry for Slope Protection at Gupiing Creek, Jacinto Street, Brgy. Lunsad, Binangonan, Rizal	Binangonan	3,363,434.93	03/07/19	07/24/19	80%	2,680,456.40		ongoing
Repair of Damaged Riprap along Creek near Aralar St. at Brgy. Pilapila, Binangonan, Rizal	Binangonan	560,576.66	03/07/19	04/23/19	100%	557,561.20		
Construction of Drainage Canal at Blk 38 at Sitio Lumang Ilog, Floodway B, Brgy. San Juan, Taytay, Rizal	Taytay	1,087,617.69	03/07/19	05/05/19	100%	1,076,922.18		
Improvement of Drainage Canal at Trabajo St., Brgy. San Jose, Baras, Rizal	Baras	199,716.23	03/07/19	05/05/19	100%	197,110.10		
Rehabilitation of Road at O. Matignas St., Brgy. Rizal, Baras, Rizal	Baras	999,856.02						cancelled
Improvement/Asphalt Overlay at Upper-San Carlos St. (portion), Brgy. Del Remedio, Cardona, Rizal	Cardona	1,754,935.55	03/07/19	05/09/19	100%	1,745,732.46		
Rehabilitation of Road at Zapanta St. and Asphalt Overlaying of Campo St., Brgy. Dalig, Cardona, Rizal	Cardona	1,199,662.30	03/07/19	04/15/19	100%	2,107,264.72		
Construction of Drainage Canal with cover at M. Casas St., Brgy. Takungan, Pililla, Rizal	Pililla	733,503.40	03/07/19	05/05/19	100%	727,856.40		
Concreting of Road at Purok 2, Brgy. Pintong Bukawe, San Mateo, Rizal	San Mateo	720,561.25	03/07/19	04/25/19				suspended
Construction of Drainage Canal at F. Sandal St. to Vedallo St., Brgy. Daraitan, Tanay, Rizal	Tanay	2,999,231.50	03/07/19	06/14/19	100%	2,988,145.40		
Improvement/Concreting (portion) of Dayapa Road, Brgy. Sampaloc, Tanay, Rizal	Tanay	4,997,877.10	03/07/19	07/04/19	100%	4,983,358.70		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bided
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concreting of Sugar Palm St., Sampaguita St. Extension, Brgy. Dela Paz, Antipolo City	Antipolo	1,120,768.83	03/14/19	05/20/19	55%	611,472.14		ongoing w/ S.O/ R.O.
Rehabilitation/Concreting of Road and Construction of Drainage Canal at Ivory Palm. St., Brgy. Dela Paz, Antipolo City	Antipolo	2,770,961.87	03/14/19	05/20/19	100%	2,759,518.06		
Impr./Concreting of Del Rosario St. (Dulo), Brgy. Kalayaan, Angono, Rizal	Angono	3,671,364.49	03/14/19	06/21/19	5%	182,985.33		suspended
Improvement/Concreting/Construction of Drainage Canal at Cainta Greenpark Village, Zone 3, Brgy. San Isidro, Cainta, Rizal	Cainta	614,939.58	03/14/19	05/12/19	100%	609,069.23		
Improvement of Drainage System for Ynares Multi-Purpose Covered Court at Youngstown Brgy. San Juan, Cainta, Rizal	Cainta	244,444.01	03/14/19	05/12/19	100%	242,315.41		
Improvement/Concreting/Construction of Drainage Canal at Golden Mile Subdivision Brgy. San Isidro, Cainta, Rizal	Cainta	9,638,113.09	03/14/19	09/19/19	20%	1,922,808.19		ongoing
Concreting/Improvement of Callejon II, Brgy. Dolores, Taytay, Rizal	Taytay	799,381.14	03/14/19	05/12/19	100%	791,331.15		
Improvement/Concreting (portion) of Baras-Pinugay Road, Brgy. San Jose, Baras, Rizal	Baras	15,538,140.86	03/14/19	09/09/19	30%	4,650,933.00		ongoing
Asphalt Overlaying and Concrete Reblocking of road at Purok 7, Sitio Tanauan, Brgy. Palaypalay, Jalajala, Rizal	Jalajala	11,387,763.94	03/14/19	07/11/19	40%	4,545,444.08		ongoing
Improvement/Concreting of Road from Brgy. Proper to Sitio Tablon, Brgy. Cuyambay, Tanay, Rizal	Tanay	14,720,020.13	03/14/19	10/23/19	51%	7,494,111.97		ongoing
Improvement/Concreting of Aguinaldo St., (Dulo), Brgy. Kalayaan, Angono, Rizal	Angono	1,584,612.24	03/21/19	06/08/19	100%	1,575,324.76		
Improvement/Concreting with Drainage Canal of Roads at St. Anthony Ville (DOMSA) Phase I, Brgy. San Isidro, Angono, Rizal	Angono	3,350,704.19	03/21/19	08/17/19	3%	100,160.78		suspended
Rehabilitation/Improvement of Various Streets at Graceville Subd., Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	4,899,993.84	03/21/19	06/03/19	60%	3,322,342.90		suspended

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bided
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Rehabilitation/Concreting (portion) of Oja Road at Sitio Bagbagin, Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	1,197,768.06	03/21/19	05/19/19	100%	1,189,452.29		
Improvement/Concreting/Construction of Drainage Canal of Road Lot 7 (Mansanas St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	999,825.92	03/21/19	05/11/19	100%	991,957.30		
Improvement/Concreting/Construction of Drainage Canal of Road Lot 8 (Bayabas St.) at Vocalan Compound, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	999,825.92	03/21/19	05/11/19	100%	991,957.30		
Improvement/Concrete Reblocking/Construction of Drainage Canal of Various Road, Marick Subdivision, Brgy. Sto. Domingo, Cainta, Rizal	Cainta	9,452,825.07	03/21/19	07/16/19	35%	3,299,904.16		ongoing
Upgrading of Concrete Roads at Villarica Subd., Brgy. Sto. Domingo, Cainta, Rizal	Cainta	1,793,555.55	03/21/19	06/08/19	100%	1,783,425.83		
Upgrading/Concreting and Construction of Drainage Canal of Road Blk. 68, Sitio Panghulo, Floodway A, Brgy. San Juan, Taytay, Rizal	Taytay	953,075.34	03/21/19	06/12/19	100%	945,031.59		
Construction of Drainage Canal at Blk 36 at Sitio Lumang Ilog, Floodway B, Brgy. San Juan, Taytay, Rizal	Taytay	1,051,124.39	03/21/19	05/19/19	100%	1,043,012.47		
Improvement/Asphalt Overlaying & Concrete Reblocking (portion) of Baras-Pinugay Road, Sitio Tampoy, Sitio Santolan, Brgy. Rizal, Baras, Rizal	Baras	3,298,758.65						cancelled
Rehabilitation/Improvement of Various Roads, Brgy. Calumpang-Sto. Cristo, Teresa, Rizal	Teresa	3,433,288.70	03/21/19	05/09/19	100%	3,421,390.17		
Construction of Drainage Canal at F. Gonzales St., Brgy. Prinza, Teresa, Rizal	Teresa	1,462,989.80	03/21/19	05/31/19	100%	1,453,988.27		
Concrete Overlay (portion) of Ipil St. Brgy. San Roque, Angono, Rizal	Angono	567,822.40	03/21/19	05/19/19	100%	562,565.12		
Concreting of Road at F. Cervantes St., Brgy. Tatala, Binangonan, Rizal	Binangonan	268,152.68	03/21/19	05/19/19	100%	264,976.55		

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concreting/Construction of Drainage Canal of Roads at Cresdville Subd., Brgy. San Juan, Taytay, Rizal	Taytay	5,181,150.16	03/21/19	08/27/19	2%	103,319.38		suspended
Concreting of Blk 18, Ynares Ave., Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal	Taytay	1,199,962.57	03/21/19	05/19/19	100%	1,190,927.78		
Concreting of Road at Sitio Rumagit to PPC Road, Brgy. Concepcion, Baras, Rizal	Baras	10,344,911.31	03/21/19	08/07/19	25%	2,580,131.54		suspended
Construction of Drainage Canal (portion) at San Juan St., Brgy. Dalig, Cardona, Rizal	Cardona	1,407,912.39	03/21/19	05/19/19	45%	629,496.84		ongoing w/ S.O/ R.O.
Construction of Drainage Canal at F. Nido St., Brgy. Dalig, Cardona, Rizal	Cardona	1,751,329.73	03/21/19	06/08/19	100%	2,862,579.07		
Improvement/Construction of Stone Masonry Slope Protection at Purok 5 and 6, Brgy. Sampad, Cardona, Rizal	Cardona	2,872,469.00	03/21/19	06/28/19	100%	2,862,579.07		
Asphalt Overlaying/Concrete Reblocking of G. Dikit St., Brgy. Bagumbayan, Pililla, Rizal	Pililla	5,893,995.06	03/21/19	06/04/19	100%	5,877,778.45		
Widening of Road and Construction of Drainage Canal at Sitio Mambog, Brgy. San Jose, Baras, Rizal	Baras	1,715,841.38	03/28/19	06/11/19	4%	68,422.69		suspended
Construction of Canal at Purok 2, Sitio Iloco, Brgy. Evangelista, Baras, Rizal	Baras	651,444.37	03/28/19	06/11/19	4%	25,868.79		suspended
Construction of Drainage Canal at Blk 40, Sitio Lumang Ilog, Floodway B, Brgy. San Juan, Taytay, Rizal	Taytay	2,027,692.75	03/28/19	06/17/19	35%	706,446.95		suspended
Construction of Slope Masonry and Single Barrel Box Culvert at Homes of Hope Compund, Brgy. Burgos, Rodriguez, Rizal	Rodriguez	378,293.70	03/28/19	05/26/19	4%	14,928.91		suspended

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**LUISITO G. MUNSOD**

(Sgd) Provincial Engineer

**MAURA MARIVIC S. LEYVA**

(Sgd) OIC-Provincial Budget Office

**REBECCA A. YNARES**

(Sgd) Governor