

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2015**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
Construction of 2-Units Artesian Well at Brgy. San Miguel	Baras	420,217.68	05/26/15	08/09/15	100%	417,070.72		
Construction of 2-units Artesian Well at Brgy. San Isidro	Montalban	408,757.82	06/02/15	07/15/15	100%	400,257.38		
Construction of 2-units Artesian Well at Brgy. Buhangin	Binangonan	476,742.10	07/09/15	09/22/15	100%	472,055.52		
Construction of 2-units Artesian Well at Brgy. Del Remedio	Cardona	390,602.88	07/09/15	09/22/15	100%	386,985.86		
Provision of Roofing of Ramp & Repair of Paraphet Wall at Casimiro A. Ynares Sr. Memorial Hospital, Brgy. Burgos	Montalban	1,199,400.50	08/03/15	09/11/15	60%	715,036.43		on going
Construction of 2-units Artesian Well at Brgy. Habagatan	Binangonan	471,408.98	08/03/15	10/17/15	90%	420,246.36		on going
Construction of 2-units Artesian Well at Quisao Elem. School, Brgy. Quisao	Pililla	370,308.62	08/03/15	10/17/15	90%	330,077.43		on going
Construction of 2-units Artesian Well at Brgy. Rosario	Montalban	360,041.40	08/18/15	09/30/15	100%	352,308.28		
Construction of 2-units Artesian Well at Brgy. Concepcion	Baras	415,544.88	09/11/15	11/25/15	35%	143,650.06		on going
Construction of 1-unit Artesian Well at Sitio Kapatagan-Sabangan, Brgy. Pinugay	Baras	196,621.81	09/11/15	11/25/15	60%	116,596.00		on going
Impr./Repair/Repainting of 1-storey Ynares Multi-Purpose Bldg. (Health Center) at Brgy. San Guillermo	Morong	215,607.42	10/07/15	11/28/15				to start
Installation of Water Distribution Lines for Brgy. Water System, Brgy. Kinagatan	Binangonan	665,205.37	10/20/15	11/12/15				to start
Repair/Repainting of Tagumpay Health Center, Brgy. San Jose	Montalban	303,851.74	10/30/15	12/28/15				to start
ECONOMIC DEVELOPMENT								
Rehabilitation (Portion) of Don Mariano Santos Ave., Brgy. San Isidro	Angono	4,217,976.24	03/06/15	07/03/15	80%	3,362,470.46		suspended
Impr./Rehabilitation/Concreting of Roads at Marvihills Subd., Brgy. Gulod Malaya	San Mateo	1,961,332.45	03/27/15	05/25/15	100%	1,951,965.46		
Impr. of Drainage System at Warm St. Summerville Subd., (Phase 3 & 4), Brgy. Mayamot	Antipolo	2,015,459.45	04/13/15	07/21/15	100%	2,011,464.82		
Impr. of Drainage System at Picnic St. Summerville Subd., (Phase 3 & 4), Brgy. Mayamot	Antipolo	412,962.05	04/13/15	07/21/15	100%	408,959.00		
Rehab./Concreting (portion) of P. Ocampo St. Tancinco Subd., Brgy. San Isidro	Taytay	998,733.10	04/21/15	06/23/15	100%	990,100.12		
Improvement/Concreting with Riprap of Alley I, Sitio Gumamela 2, Brgy. Sta. Cruz	Antipolo	1,638,611.89	04/24/15	06/22/15	100%	1,629,688.44		
Rehabilitation/Concreting & Construction of CHB Canal at Road I, Sitio Villa Leyva 2, Brgy. Sta. Cruz	Antipolo	2,105,004.77	05/26/15	08/05/15	40%	838,007.27		on going
Impr./Concreting (portion) of Martin St., Sitio Sampalucan, Brgy. Pagkalinawan	Jalajala	1,157,550.07	05/26/15	07/24/15	100%	1,147,665.56		

Const. of Double Barrel Box Culvert & Concreting of Roads at Sitio Tanag & Sitio Maislap, Brgy. San Isidro	Montalban	1,074,129.54	05/26/15	08/13/15	100%	1,060,000.96		
Concreting (portion) of J.M. Catolos Extension St., Brgy. Kaybuto	Tanay	541,465.71	05/26/15	07/04/15	100%	535,465.61		
Impr./Const. of Drainage System at Tupas St. Sitio Ibaba St., Brgy. San Pedro	Morong	1,756,600.77	05/26/15	07/24/15	100%	1,748,588.60		
Impr./Construction of Drainage System (portion) of F. Gonzales St., Brgy. Prinza	Teresa	910,747.22	05/26/15	07/24/15	100%	900,000.17		
Improvement/Conc. With Drainage Canal at Road 6 & 7 at Tolosa Ville, Sitio Elaved, Brgy. San Jose	Antipolo	1,228,918.42	06/02/15	08/20/15	100%	1,218,000.85		
Improvement/Conc. With Drainage Canal at Road 5 at Tolosa Ville, Sitio Elaved, Brgy. San Jose	Antipolo	558,249.42	06/02/15	07/31/15	100%	550,000.64		
Improvement/Conc. With Drainage Canal at Road 3 at Tolosa Ville, Sitio Elaved, Brgy. San Jose	Antipolo	789,979.68	06/02/15	07/31/15	100%	780,000.40		
Improvement/Conc. With Drainage Canal at Road 2 at Tolosa Ville, Sitio Elaved, Brgy. San Jose	Antipolo	930,878.19	06/02/15	07/31/15	100%	922,051.13		
Improvement/Conc. With Drainage Canal at Road 1 at Tolosa Ville, Sitio Elaved, Brgy. San Jose	Antipolo	562,653.46	06/02/15	07/31/15	100%	555,749.74		
Rehab./Concrete Reblocking (portion 3) of Floodway East Embankment	Cainta-Taytay	7,478,174.66	06/02/15	08/24/15	40%	2,986,222.29		suspension order
Concrete Reblocking/Asphalt Overlay of Aquarius St. at Bancom Life Subd., Brgy. Gulod Malaya	San Mateo	4,997,178.68	06/02/15	07/11/15	100%	4,983,131.80		
Repair/Rehabilitation of Ramon Roxas Road, brgy. May-Iba	Teresa	7,049,752.98	06/02/15	10/09/15	35%	2,460,500.17		on going
Completion of Calumpang/ Sto. Cristo-San Gabriel Road	Teresa	1,875,065.17	06/02/15	08/20/15				suspended
Construction of Drainage Canal at A. Mabini St., Brgy. Hulo	Pililla	1,700,166.97	06/02/15	07/21/15	65%	1,098,795.45		on going
Riprapping of Creek at Jungle Hills Subd., Brgy. Sampaloc	Tanay	3,198,106.34	06/02/15	08/20/15	100%	3,186,117.91		
Impr./Concreting of Road (portion B) at Cardona Government Center, Brgy. San Roque	Cardona	997,786.91	06/22/15	08/20/15	100%	982,000.36		
Impr./Construction of Drainage Canal at Hernandez St. & Narcicorn St., Brgy. Darangan	Binangonan	1,239,826.28	06/22/15	08/20/15	100%	1,230,487.82		
Rehab./Construction of Drainage System at Fuentes Comp., Brgy. Darangan	Binangonan	2,693,229.12	06/22/15	09/19/15	66%	1,769,295.28		on going
Rehab./Riprapping (portion) of Creek Side protection at Brgy. Buhangin	Binangonan	994,851.24	06/22/15	08/28/15	100%	986,937.44		
Riprapping (portion) of Creek at Purok Masagana/Purok Pag-asa, Brgy. Kalinawan	Binangonan	1,044,351.33	06/22/15	08/18/15	100%	1,035,562.31		
Concreting with Drainage System (portion) at A. Mabini St., Brgy. Bagumbong	Jalajala	629,127.67	07/09/15	09/06/15	100%	624,909.26		
Impr./Asphalt Overlay (portion) of Wawa Boulevard Extension, Brgy. Wawa	Pililla	1,120,446.11	07/09/15	08/08/15	100%	1,110,876.51		
Impr./Asphalt Overlay (portion) of T. Daria St., Brgy. Niogan	Pililla	742,714.31	07/09/15	08/08/15	100%	742,190.86		
Improvement/Concreting (portion) of Balagbag Road, Sitio Balagbag, Brgy. San Isidro	Montalban	1,197,084.30	07/09/15	08/29/15				suspended
Impr./Concreting of Laiban Road (portion of Site I at DAVID), Brgy. Laiban	Tanay	998,014.90	07/09/15	09/03/15	100%	990,000.30		
Impr./Concreting of Laiban Road (portion of Site II at Waiting Shed), Brgy. Laiban	Tanay	998,014.90	07/09/15	09/03/15	100%	991,830.30		

Impr./Concreting (portion) of Narra St., Brgy. Sto Nino	Tanay	999,453.34	07/09/15	10/06/15	100%	991,830.30		
Rehab./Construction of Open Canal at Quitiong St. & Sta. Juana St. Brgy. Takungan	Pililla	1,051,819.36	07/09/15	09/06/15	100%	1,042,789.77		
Asphalt Overlay of 4th St. & Ipil-Ipil St. at Carebi Subd., Brgy. Sto Nino	Angono	2,134,986.44	08/03/15	09/03/15	100%	2,124,992.26		
Impr./Concreting of Road (portion A) at Cardona Government Center, Brgy. San Roque	Cardona	599,882.73	10/20/15	12/14/15				to start
Improvement/Concreting (portion) of Jocson St., Brgy. Macamot	Binangonan	374,912.99	08/18/15	10/04/15	60%	222,635.74		on going
Rehabilitation/Concrete Overlay (portion) of Nagsulo Road, Brgy. Nagsulo	Cardona	260,561.29	08/18/15	10/16/15	100%	257,747.60		
Construction of Farm to Market Road at Brgy. San Roque	Cardona	2,999,902.75	08/18/15	11/25/15	4%	119,400.02		on going
Construction of Farm to Market Road at Sitio Halang, Brgy. Bayugo	Jalajala	4,998,554.76	08/18/15	12/15/15	15%	747,731.29		on going
Asphalt Overlay of J. Delos Santos St., Brgy. Bagumbong	Jalajala	1,039,609.16	08/18/15	09/18/15	100%	1,033,172.48		
Asphalt Overlay of A. Luna St., Brgy. Second District	Jalajala	531,464.20	08/18/15	09/18/15	100%	530,759.12		
Impr./Asphalt Overlaying of Valerio St., Brgy. Dulong Bayan I	San Mateo	568,012.89	08/18/15	09/18/15	100%	564,189.70		
Concrete Overlay of Interior M.L. Quezon St. Brgy. Kaybuto	Tanay	221,996.47	08/18/15	10/16/15	100%	219,113.22		
Concreting with Riprap Side Protection (portion) of Banay-Banay Road, Brgy. Punta	Jalajala	333,099.56	08/18/15	10/16/15	100%	330,123.28		
Impr./Concreting of J.P. Rizal St. at New San Mateo Subd., Brgy. Guitnang Bayan I	San Mateo	1,442,827.31	08/18/15	11/05/15	31%	443,300.10		on going
Concrete Reblocking of Del Pilar St. (Phase 7), New San Mateo Subd., Brgy. Guitnang Bayan I	San Mateo	824,714.79	08/18/15	10/16/15	100%	814,705.97		
Impr./Asphalt Overlay of Mars St. (Phase 4), New San Mateo Subd., Brgy. Guitnang Bayan I	San Mateo	667,721.81	08/18/15	09/18/15	100%	659,693.56		
Impr./Asphalt Overlay of Mars St. (Phase 7), New San Mateo Subd., Brgy. Guitnang Bayan I	San Mateo	575,607.42	08/18/15	10/16/15	100%	569,562.29		
Construction of Drainage System of Various Road Lot at COD Compound, Brgy. Tayuman	Binangonan	3,964,649.20	08/18/15	12/15/15	90%	3,556,099.32		on going
Const. of CHB Irrigation Canal for Samahan ng Magtutumana ng Sitio Tabing-Ilog, Brgy. San Guillermo	Morong	365,894.59	08/18/15	10/16/15	100%	361,941.43		
Construction of Drainage System of Road at Brgy. Mamuyao	Tanay	1,164,028.18	08/18/15	10/16/15	92%	1,058,000.38		on going
Const./Riprapping of (3) Rivers at Brgy. Sipsipin, Palaypalay & Punta	Jalajala	2,999,592.45	08/18/15	11/05/15	95%	2,839,504.00		on going
Rehabilitation/Concreting of Pluto St. at Constellation Homes Phase 1, Brgy. San Isidro	Angono	922,679.08	09/11/15	11/09/15	100%	914,295.66		
Impr./Asphalt Overlay of Secondary Roads at Meralco Village, Brgy. Palangoy	Binangonan	1,653,872.51	09/11/15	10/12/15	100%	1,643,761.54		
Improvement/Concreting of Pathwalk with Drainage Canal at Purok I Ibaba, Brgy. Kinagatan	Binangonan	821,903.44	09/11/15	11/09/15	27%	219,762.66		on going
Concreting of Magsaysay Boulevard Extension (Wawa Park),	Baras	4,997,361.24	09/11/15	01/08/16	5%	249,000.01		on going
Impr./Concreting (portion) of Road at Sitio San Roque. Brgy. Pinugay	Baras	999,638.93	09/11/15	11/09/15	50%	496,292.42		on going
Impr./Concreting (portion) of Road at Sitio Tingting, Brgy. Salvador	Baras	819,505.13	09/11/15	11/09/15	50%	405,000.00		on going
Construction of Tanay-Pinugay Road	Tanay	9,999,820.60	09/11/15	02/17/16	5%	499,000.02		on going

Repair and Rehabilitation of Pantay-Buhangin Road at Brgy. Bagumbayan & Brgy. Dalig	Teresa	7,099,977.43	09/11/15	01/08/16	2%	141,600.02		on going
Construction of Seawall with Pathwalk at Brgy. Bangad	Binangonan	1,827,731.19	09/11/15	11/09/15	47%	855,823.83		on going
Impr./Concreting with Drainage Canal of Alley 3, Phase II, Tanza II, Brgy. San Jose	Antipolo	309,510.96	10/20/15	12/14/15				to start
Impr./Concreting with Drainage Canal of Alley 6, Phase II, Tanza II, Brgy. San Jose	Antipolo	638,201.57	10/20/15	12/14/15				to start
Impr./Concreting with Drainage Canal of Alley 16, Phase II, Tanza II, Brgy. San Jose	Antipolo	840,869.06	10/20/15	12/14/15				to start
Rehabilitation/Concreting of Uranus St. at Constellation Homes Phase 1, Brgy. San Isidro	Angono	695,235.15	10/20/15	12/14/15				to start
Rehabilitation/Concreting of Milkyway St. at Constellation Homes Phase 1, Brgy. San Isidro	Angono	480,788.03	10/20/15	12/10/15				to start
Improvement/Concreting of Road Lot 32 at Samahang Binhi Riverside, Brgy. San Vicente	Angono	330,784.61	10/20/15	12/14/15				to start
Improvement/Concreting of Pathwalk with Drainage Canal at Purok I, Brgy. Kinagatan	Binangonan	319,590.68	10/20/15	12/14/15				to start
Improvement/Concreting of Ilang-Ilang St., Purok V, Brgy. Tatala	Binangonan	905,407.08	10/20/15	12/14/15				to start
Rehabilitation/Concreting (portion) of Dona Maria St., Dona Justa Village, Phase I, Brgy. San Roque	Angono	461,292.85	10/20/15	12/14/15				to start
Impr./Concreting of Road (portion A) at Cardona Government Center, Brgy. San Roque	Cardona	599,882.73	10/20/15	12/14/15				to start
Asphalt Overlay of San Carlos St. & San Pedro St., Brgy. Del Remedio	Cardona	940,900.60	10/20/15	11/16/15				to start
Asphalt Overlay (portion) of Col. Guido St., Brgy. San Roque	Angono	622,883.42	10/20/15	11/16/15				to start
Construction of Suspension of Footbridge at Sitio Malasia to Bagong Sigla, Brgy. Puray	Montalban	1,125,860.40	10/20/15	12/26/15				to start
Concreting of Road Lot 9, Consolacion Dist. #6 Subd., Brgy. Sampaloc	Tanay	806,576.23	10/20/15	12/14/15				to start
Improvement/Concreting (portion) of Laiban Road, Brgy. Laiban	Tanay	1,215,116.19	10/20/15	12/14/15				to start
Impr./Concreting of Creek Bed & CHB Wall (portion) of Creek at San Lorenzo Comp., Brgy. San Isidro	Angono	322,341.81	10/20/15	12/10/15				to start
Rahab. of Pathwalk with Drainage Canal at Blk. 18, 17 & 16, Phase III-B, Purok Imelda, Brgy. Dela Paz	Antipolo	485,675.89	10/30/15	12/28/15				to start
Impr./Concreting of Pathwalk with Drainage Canal at Phase II-A, Brgy. San Isidro	Antipolo	1,005,862.21	10/30/15	01/17/16				to start
Rehabilitation/Concrete Reblocking of M. L. Quezon Extension, Brgy. Mahabang Parang	Angono	2,838,891.79	10/30/15	01/06/16				to start
Rehab./Concreting of Moon St. & Jupiter St. at Constallation Homes Phase 1, Brgy. San Isidro	Angono	1,013,656.64	10/30/15	12/28/15				to start
Rehab./Concreting of Galaxy St. & Star St. at Constallation Homes Phase 1, Brgy. San Isidro	Angono	402,807.26	10/30/15	12/28/15				to start
Construction of Drainage Canal (portion) of L. Cerrero, Brgy. Macamot	Binangonan	407,546.31	10/30/15	12/28/15				to start
Construction of Wharf at Brgy. Bombong	Binangonan	1,929,748.43	10/30/15	01/05/16				to start
Asphalt Overlay (portion) of F. Manalo St., Brgy. Concepcion	Baras	2,136,911.04	10/30/15	11/30/15				to start

Asphalt Overlay of Various Roads at Brgy. San Salvador	Baras	1,675,083.90	10/30/15	11/30/15				to start
Asphalt Overlay at Bonifacio St., Brgy., Lubo	Jalajala	1,305,466.56	10/30/15	11/30/15				to start
Improvement/Construction of Drainage Canal (portion) of R. Mata St., Sitio Labak, Brgy. San Guillermo	Morong	433,867.53	10/30/15	12/28/15				to start
Construction of Drainage Canal at G. Natividad St., Brgy. Dulumbayan	Teresa	726,904.33	10/30/15	12/28/15				to start
Improvement/Construction of Drainage Canal (portion) at J.P. Rizal St., Brgy. Imatong	Pililla	987,506.99	10/30/15	12/28/15				to start
Rahab./Regravelling & Riprapping (portion) of Kislatan Road, Brgy. Mascap	Montalban	2,032,692.75	10/30/15	01/17/16				to start
Rehabilitation of Spillway Bridge #4, Sitio Mahabang Buhangin, Brgy. Mascap	Montalban	666,131.67	10/30/15	01/17/16				to start
Improvement/Concreting (portion) of Bayucan Road, Brgy. Cuyambay	Tanay	1,494,545.47	10/30/15	01/17/16				to start
Improvement/Concreting (portion) of Sandal St., Brgy. Daraitan	Tanay	1,504,782.49	10/30/15	01/09/16				to start
Concreting (portion) of Road B (going to San Andres Elem. School) Brgy. San Andres	Tanay	868,234.94	10/30/15	12/28/15				to start
Riprapping for Slope Protection (portion) of Creek at Sitio Pulang Lupa, Brgy. Dulumbayan	Teresa	1,233,325.71	10/30/15	12/28/15				to start

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

LUISITO G. MUNSOD

(Sgd) Provincial Engineer

PRISCILLA R. PADUA

(Sgd) Provincial Budget Officer

REBECCA A. YNARES

(Sgd) Governor