

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
4th QUARTER, CY 2020

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
SOCIAL DEVELOPMENT										
Construction of 2-Storey Ynares Multi-Purpose Building at Palmera 1, Brgy. San Isidro	Taytay	3,499,748.82	08/14/20	12/27/20	100%	3,466,211.26		07/30/20	FLS CONSTRUCTION AND BUILDERS	Completed 12/16/2020
Construction of 2-storey Ynares Multi-Purpose Building at Oliveros Compound, Kalawaan,. Brgy. Darangan, Binangonan, Rizal	Binangonan	3,666,270.01	09/25/20	02/07/21	70%	2,540,321.21		09/15/20	MAK-JAMS CONSTRUCTION	On-Going
Construction of 2-Storey Ynares Multi Purpose Building at Janssen Ville Subd.,. Brgy. San Juan, Cainta, Rizal	Cainta	3,236,490.27	09/25/20	02/07/21	65%	2,082,684.18		09/15/20	CSGER CONST. CORPORATION	On-Going
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences Phase 2,. Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,357,525.51	09/25/20	02/21/21	60%	2,003,565.99		09/15/20	CSGER CONST. CORPORATION	On-Going
Construction of 2-storey Ynares Multi-Purpose Bldg. at Area 8, Greewoods Executive Village, Brgy. San Andres, Cainta, Rizal	Cainta	3,390,440.85	11/09/20	03/22/21				10/22/2020	TRANCOM ENGINEERING CONSTRUCTION	Suspended
Construction of 2-storey Ynares Multi-Purpose Bldg. at Area 8, Greewoods Executive Village, Brgy. San Andres, Cainta, Rizal	Taytay	312,943,933.04	12/22/20	09/22/22				12/9/2020	J.C. UYECIO Construction and Development CO./ AINA Construction Joint Venture	To - Start
ECONOMIC DEVELOPMENT										
Improvement / Concreting of Sapang-Malakaban Interconnecting Road.,Brgy. Sapang / Malakaban	Binangonan	5,601,251.32	06/08/20	09/15/20	100%	5,544,567.00		3/12/2020	KIT UBIADAS CONSTRUCTION CORPORATION	Completed as of 11/19/2020
Rehabilitation of Feeder Road at Sitio Calasiao, Brgy. Bagumbayan, Pililla, Rizal	Pililla	2,494,259.17	07/22/20	09/19/20	60%	1,481,519.36		7/7/2020	LARD BUILDERS	On-Going W/ SO/RO

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Concreting (Portion) of Rambo Feeder Road, Brgy. Halayhayin, Pililla, Rizal	Pililla	8,475,449.27	07/22/20	10/01/20	100%	8,391,145.82		7/7/2020	MJP CONSTRUCTION AND DEVELOPMENT CORP.	Completed as of 11/13/20
Improvement / Construction of Stone Masonry for Slope Protection and Concreting of Creek bed., Brgy. Malakaban, Binangonan, Rizal	Binangonan	3,111,979.00	07/30/20	10/17/20	100%	3,080,962.17		7/16/2020	KIT UBIADAS CONSTRUCTION CORPORATION	Completed as of 10/09/20
Improvement / Concreting of Burbank Street (Area 10 & 11) at Brookside Hills Subd. Brgy. San Isidro, Cainta, Rizal	Cainta	4,498,938.88	07/30/20	10/17/20	100%	4,453,857.07		7/16/2020	FLAG CONSTRUCTION CORP.	Completed as of 10/07/20
Concreting / Construction of Drainage Canal of Road at Daang Tubo East, Brgy. Guitnang Bayan I, San Mateo, Rizal	San Mateo	979,204.85	07/30/20	10/17/20	100%	968,783.60		7/16/2020	JRD-D2 ENTERPRISE	Completed as of 10/16/20
Upgrading of Maria Clara St. (B. Pag-Asa - Rizal Avenue) Brgy. Sta. Ana & Brgy. San Isidro	Taytay	7,999,202.60	08/14/20	02/09/21	35%	2,769,819.14		7/30/2020	MJP CONSTRUCTION AND DEVELOPMENT CORP.	On-Going W/ SO/RO
Improvement / Concreting (portion) of Road at Sitio Yapak, Brgy. Lagundi	Morong	2,488,574.95	08/14/20	10/24/20	100%	2,463,628.46		7/30/2020	SB SORIANO CONSTRUCTION	Completed as of 12/12/20
Upgrading of B. Pag-Asa St. (Rizal Ave. - Isagani St.), Brgy. Sta. Ana, Taytay, Rizal	Taytay	3,693,600.82	09/01/20	12/29/20	70%	2,558,172.44		8/13/2020	MJP CONSTRUCTION AND DEVELOPMENT CORP.	On-Going W/ SO/RO
Improvement / Concreting of Road at Block 12 Sitio Tapayan, Brgy. Sta. Ana, Taytay, Rizal	Taytay	1,548,957.62	09/01/20	11/19/20	100%	1,533,091.26		8/13/2020	CPF CONSTRUCTION	Completed as of 11/11/20
Improvement / Rehabilitation of Tenement Road., Brgy. San Juan, Taytay, Rizal	Taytay	2,999,850.79	09/01/20	11/11/20	100%	2,969,958.57		8/13/2020	KIT UBIADAS CONSTRUCTION CORP.	Completed as of 11/19/2020
Construction of Stone Masonry for Slope Protection (portion) of Turnina River Ext. Brgy. Bagumbong, Jalajala, Rizal	Jalajala	4,310,321.97	09/01/20	12/29/20	100%	4,265,243.03		8/13/2020	L. EUSEBIO ACE DEVELOPMENT CORPORATION	Completed as of 11/26/2020

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Rehabilitation of Drainage Canal at GSIS Road (Daang Bakal), Brgy. Guitnang Bayan I, San Mateo, Rizal	San Mateo	8,498,143.11	09/01/20	02/07/21	90%	7,567,827.47		8/13/2020	KIT UBIADAS CONSTRUCTION CORP.	on - going
Rehabilitation / Improvement of Drainage Canal at Kambal Road, Brgy. Guitnang Bayan I and Guitnang Bayan II, San Mateo, Rizal	San Mateo	6,968,425.75	09/01/20	01/28/21	80%	5,514,919.75		8/13/2020	KIT UBIADAS CONSTRUCTION CORP.	on - going
Concreting of creek bed at Purok 1 and Purok 2, Brgy. Balibago, Cardona, Rizal	Cardona	1,349,547.39	09/25/20	12/13/20	100%	1,333,424.41		9/15/2020	PA PASAY CONSTRUCTION	Completed as of 12/10/20
Improvement / Construction of Stone Masonry for Slope Protection of creek (portion), Brgy. Nagsulo, Cardona, Rizal	Cardona	2,699,950.83	09/25/20	12/13/20	100%	2,674,309.22		9/15/2020	G. ANORE CONSTRUCTION	Completed as of 12/03/20
Improvement / Construction of Drainage Canal at Block 3 Street and Block 17 Street, St. Peterville Subd., Brgy. San Jose, Rodriguez, Rizal	Rodriguez	1,798,682.48	09/25/20	12/23/20	40%	712,019.56		9/14/2020	SAN RAFAEL BUILDERS	Suspended
Construction of Drainage Canal Cover at Trabajo Street., Brgy. San Jose, Baras, Rizal	Baras	249,012.15	09/25/20	02/21/21	60%	147,764.60		9/14/2020	CSGER CONST. CORPORATION	On-Going
Construction of Stone Masonry Wall of creek (Along JICA Road), Brgy. Lubo, Jalajala, Rizal	Jalajala	1,096,548.90	11/09/20	01/07/21	100%	1,086,950.80		10/22/2020	SB SORIANO CONSTRUCTION	Completed as of 12/17/20
Rehabilitation / Improvement of Various Streets at Amityville Subd., Brgy. San Jose, Rodriguez, Rizal	Rodriguez	23,997,063.53	11/09/20	06/16/21				10/22/2020	DC SANDIL CONST. & REALTY DEVT.	Suspended
Improvement / Concreting of various roads at Divine Mercy Village, Brgy. Guitnang Bayan I, San Mateo, Rizal	San Mateo	10,735,245.94	11/09/20	05/07/21	20%	2,139,703.01		10/22/2020	DC SANDIL CONST. & REALTY DEVT.	on - going
Rehabilitation / Improvement of Drainage System of Various Streets at Brgy. San Jose, Rodriguez, Rizal	Rodriguez	14,972,386.30	11/20/21	07/17/21				11/5/2020	DC SANDIL CONST. & REALTY DEVT.	Suspended

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Construction of Flood Interceptor at Gate 1 and Sitio Kasoy Entrance (along Marcos Highway) of Kingsville Subd.,Brgy. Mayamot, Antipolo City	Antipolo	799,267.29	01/04/21	03/24/21				12/17/2021	STEELBEND CONST. INC.	BIDDED
Improvement of Roads at Southville 9, Brgy. San Jose, Antipolo City	Antipolo	4,993,215.50	01/04/21	03/24/21				12/17/2021	L. EUSEBIO ACE DEVELOPMENT CORPORATION	BIDDED
Improvement of Roads at Brgy. Kaytome, Binangonan, Rizal	Binangonan	1,784,911.21	01/04/21	03/24/21				12/17/2021	L. EUSEBIO ACE DEVELOPMENT CORPORATION	BIDDED
Improvement of Upper Kasinay Road to Mabuhay Homes 2000, Brgy. Darangan, Binangonan, Rizal	Binangonan	4,991,008.53	01/04/21	05/08/21				12/17/2021	L. EUSEBIO ACE DEVELOPMENT CORPORATION	BIDDED
Improvement of Road at Mabuhay Homes 2000, Brgy. Pantok, Binangonan, Rizal	Binangonan	1,799,761.32	01/04/21	03/24/21				12/17/2021	L. EUSEBIO ACE DEVELOPMENT CORPORATION	BIDDED
Improvement of London Street, Cypress Village,. Brgy. Sto. Domingo, Cainta, Rizal	Cainta	5,068,675.96	01/04/21	06/12/21				12/17/2021	L. EUSEBIO ACE DEVELOPMENT CORPORATION	BIDDED
Improvement of Roads at Brgy. San Juan, Morong, Rizal	Morong	5,480,466.26	01/04/21	03/24/21				12/17/2021	SB SORIANO CONSTRUCTION	BIDDED
Improvement of Roads at Avila Compound, Brgy. Bagumbayan, Pililla, Rizal	Pililla	744,969.20	01/04/21	03/04/21				12/17/2021	L. EUSEBIO ACE DEVELOPMENT CORPORATION	BIDDED
Improvement of Circumferential Road, Brgy. Bagumbayan, Pililla, Rizal	Pililla	1,354,354.48	01/04/21	03/04/21				12/17/2021	L. EUSEBIO ACE DEVELOPMENT CORPORATION	BIDDED
Improvement of Roads at Brgy. Takungan, Pililla, Rizal	Pililla	2,592,492.88	01/04/21	03/12/21				12/17/2021	L. EUSEBIO ACE DEVELOPMENT CORPORATION	BIDDED

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Construction of Box Culvert at Natividad Street, Looban, Brgy. Maly, San Mateo, Rizal	San Mateo	1,062,873.47	01/04/21	03/04/21				12/17/2021	CSGER CONST. CORPORATION	BIDDED

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA

(Sgd) OIC-Provincial Budget Office

REBECCA A. YNARES

(Sgd) Governor