

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS

4th QUARTER, CY 2021

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
SOCIAL DEVELOPMENT										
Construction of 2-storey Ynares Multi-Purpose Building at D.M Subd.,Brgy., San Andres, Cainta, Rizal	Cainta	3,359,637.43	08-Mar-21	21-Jul-21	100%	3,359,637.43		27-Jan-21	Steelbend Construction Inc.	Completed as of July 7, 2021
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences Phase 6, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,399,996.54	08-Mar-21	22-Jul-21	100%	3,399,996.54		27-Jan-21	Diamond Blessed Construction	Completed as of July 21, 2021
Construction of 2-storey Ynares Multi-Purpose Building at Eastwood Residences PH4 Block 25, Brgy., San Isidro, Rodriguez, Rizal	Rodriguez	3,321,506.02	08-Mar-21	01-Aug-21	100%	3,321,506.02		27-Jan-21	CSGER Construction Corp.	Completed as of July 28, 2021
Construction of 2-storey Ynares Multi-Purpose Building & MRF at Cresda Ville 2, Brgy., San Juan, Taytay, Rizal	Taytay	3,049,573.26	08-Mar-21	14-Aug-21	100%	3,049,573.26		27-Jan-21	Kit Ubiadas Construction Corp.	Completed as of August 9, 2021
Construction of 1-Storey Ynares Multi-Purpose Building at Meralco Village, Brgy., Palangoy, Binangonan, Rizal	Binangonan	2,168,190.30	21-Apr-21	19-Jul-21	100%	2,168,190.30		15-Mar-21	Kit Ubiadas Construction Corp.	Completed as of July 16, 2021
Construction of 2-storey Ynares Multi-Purpose Building at Vocalan Compound, Brgy., Pag-Asa, Binangonan, Rizal	Binangonan	3,779,681.12	21-Apr-21	03-Sep-21	100%	3,779,681.12		15-Mar-21	Trancom Engineering Const.	Completed as of Sept. 2, 2021
Construction of Ynares Multi-Purpose Building, Jalajala, Rizal	Jalajala	4,010,233.42	21-Apr-21	23-Sep-21	100%	4,010,233.42		15-Mar-21	Trancom Engineering Const.	Completed as of Sept. 3, 2021
Construction of 2-storey Ynares Multi-Purpose Building at Golden City Subd.,Brgy., Dolores, Taytay, Rizal	Taytay	4,167,324.28	21-Apr-21	23-Sep-21	3%	125,019.73		15-Mar-21	EGF Enterprise & Const.	Terminated
Construction of Ynares Multi-Purpose Building (Tribal Hall) at Sitio Mabolo, Brgy., Puray, Rodriguez, Rizal	Rodriguez	3,784,298.09	31-May-21	24-Dec-21	100%	3,784,298.09		27-Apr-21	CSGER Construction Corp.	Completed as of Nov. 18, 2021
Construction of 2-storey Ynares Multi-Purpose Building (Health Center/ Brgy. Annex Office) at N.V Dela Costa Homes V, Brgy., Burgos, Rodriguez, Rizal	Rodriguez	3,680,835.99	31-May-21	13-Oct-21	100%	3,680,835.99		27-Apr-21	A.M. GOTO CONSTRUCTION	Completed as of October 11, 2021
Construction of 2-storey Ynares Multi-Purpose Building at Vista Verde Executive Village Phase 4, Brgy., San Isidro, Cainta, Rizal	Cainta	3,459,499.55	06-Jul-21	18-Nov-21	100%	3,459,499.55		07-Jun-21	TRANCOM ENGINEERING CONSTRUCTION	Completed as of Nov. 3, 2021
Construction of Multi-Purpose Building , Brgy. San Gabriel, Teresa, Rizal	Teresa	18,917,343.34	06-Jul-21	03-May-21	58%	10,972,059.14		07-Jun-21	R.S.F. CONSTRUCTION	on-going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Improvement of 1-Storey Multi-Purpose Bldg. (Health Center), at Brgy. Malaya, Pililla, Rizal	Pililla	472,732.59	05-Nov-21	03-Jan-22	100%	472,732.59			DIAZ AQUINO CONSTRUCTION CORP.	Completed as of Dec. 13, 2021
Construcion of New Binangonan Municipal Building, Binangonan, Rizal	Binangonan	410,419,542.34	07-Jan-22			-			J.C. UYECIO CONST. & DEVT. CO./ AINA CONSTRUCTION, JOINT VENTURE	to start
						-				
ECONOMIC DEVELOPMENT						-				
Concreting of Maysawa Road, Brgy., Cuyambay, Tanay, Rizal	Tanay	4,994,345.83	22-Mar-21	19-Jul-21	100%	4,994,345.83		04-Feb-21	MJP Const. Corp.	Completed as of July 12, 2021
Improvement/Rehabilitation of Road and Construction of Drainage Canal at JM Basa St., and Alley,Brgy., Libid, Binangonan, Rizal	Binangonan	6,794,304.43	28-Apr-21	28-Oct-21	100%	6,794,304.43		24-Mar-21	Kit Ubiadas Const. Corp.	Completed as of Dec. 4, 2021
Improvement/Rehabilitation/Concreting (portion) of Oja Road at Sitio Mambalon, Brgy., Mahabang Parang, Binangonan, Rizal	Binangonan	5,198,383.71	28-Apr-21	04-Oct-21	100%	5,198,383.71		24-Mar-21	Kit Ubiadas Const. Corp.	Completed as of August 18, 2021
Improvement of Mahabang Parang Lunsad Road, Brgy. Lunsad, Binangonan, Rizal	Binangonan	9,999,835.58	31-May-21	Nov. 10,2021(Orig) Feb.7,2022(New)	80%	7,999,868.46	(1) 89 CD	27-Apr-21	L. EUSEBIO ACE DEVELOPMENT CORP.	on-going
Improvement/Concreting and Construction of Drainage Canal at M.H Del Pilar Street, Sitio Tibagan, Brgy., Libid, Binangonan, Rizal	Binangonan	2,799,760.18							Cancelled	
Improvement of Road Brgy. Ithan, Binangonan, Rizal	Binangonan	3,999,729.37	06-Jul-21	Nov. 19, 2021	100%	3,999,729.37		07-Jun-21	L. EUSEBIO ACE DEVELOPMENT CORP.	Completed as of Nov. 17, 2021
Construction of Stone Masonry for Side Protection (Portion) of Felipe Braza Creek at Sitio Naglabas., Brgy. Pagkalinawan, jalajala, Rizal	Jalajala	25,049,145.19	06-Jul-21	02-Mar-22	75%	18,786,858.89		07-Jun-21	L. EUSEBIO ACE DEVELOPMENT CORP.	on-going
Construction of Stone Masonry for Side Protection (Portion) of Turnina River., Brgy. Bagumbong, Jalajala, Rizal	Jalajala	4,599,675.56	06-Jul-21	03-Oct-21	100%	4,599,675.56		07-Jun-21	ANROL CONSTRUCTION	Completed as of Sept. 29, 2021
Construction of Stone Masonry for Side Protection (Portion) of Creek at Purok 5., Brgy. Bayugo, Jalajala, Rizal	Jalajala	6,989,064.74	06-Jul-21	22-Nov-21	100%	6,989,064.74		07-Jun-21	ANROL CONSTRUCTION	Completed as of Nov. 15, 2021
Construction of Stone Masonry for Side Protection (Portion) of Creek at Purok 6., Brgy. Bayugo, Jalajala, Rizal	Jalajala	8,999,080.72	06-Jul-21	12-Dec-21	100%	8,999,080.72		07-Jun-21	L. EUSEBIO ACE DEVELOPMENT CORP.	Completed as of Nov. 3, 2021
Construction of Box Culvert at Kinahulugan Creek, Matagbak Feeder Road, Brgy., Bagumbayan, Pililla, Rizal	Pililla	1,499,370.60	06-Jul-21	13-Sep-21	100%	1,499,370.60		07-Jun-21	KIT UBIADAS CONSTRUCTION CORP.	Completed as of Sept. 8, 2021
Improvement of Taytay - Angono Coastal Road, Taytay, Rizal	Taytay	6,546,778.78	07/06/21	03-Oct-21	100%	6,546,778.78		07-Jun-21	L. EUSEBIO ACE DEVELOPMENT CORP.	Completed as of October 1, 2021

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				
Improvement/Construction of Drainage Canal at Villaran Street, Brgy. Special District, Jalajala, Rizal	Jalajala	1,996,971.90	19-Nov-21	29-Jan-22	59%	1,178,213.42			S.B. SORIANO CONSTRUCTION	on-going
Cosntruction of Stone Masonry for Slope Protection (porion) of Gupiing Creek at Sitio Gupiing, Brgy. Lunsad, Binangonan, Rizal	Binangonan	3,999,999.34	29-Nov-21	17-Apr-22	15%	599,999.90			FLAG CONSTRUCTION CORP.	on-going
Improvement/Construction of Drainage Canal at Sampaguita St., Brgy. Mambog, Binangonan, Rizal	Binangonan	2,046,525.11	29-Nov-21	28-Mar-22	25%	511,631.28			FLAG CONSTRUCTION CORP.	on-going
Construction of Roadway Lightings, Brgy. Pipindan, Binangonan, Rizal	Binangonan	4,650,168.86	13-Dec-21	02-Mar-22	3%	139,505.07			L. EUSEBIO ACE DEVELOPMENT CORP.	on-going
Construction of Roadway Lightings at Madrigal Village, Brgy. Palangoy, Binangonan, Rizal	Binangonan	4,837,382.74	13-Dec-21	18-Mar-22	2%	96,747.65			CLM GENERAL CONTRACTOR & SERVICES INC.	on-going
Construction of Roadway Lightings at Diaz 2 Compound St., Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	709,088.35	13-Dec-21	18-Mar-22	2%	14,181.77			CLM GENERAL CONTRACTOR & SERVICES INC.	on-going
Construction of Roadway Lightings at Catleya 1 St., Brgy. Mambog, Binangonan, Rizal	Binangonan	2,276,963.55	13-Dec-21	18-Mar-22	2%	45,539.27			CLM GENERAL CONTRACTOR & SERVICES INC.	on-going
Construction of Roadway Lightings at Catleya 2 St., Brgy. Mambog, Binangonan, Rizal	Binangonan	2,299,318.71	13-Dec-21	18-Mar-22	2%	45,986.37			CLM GENERAL CONTRACTOR & SERVICES INC.	on-going
Construction of Roadway Lightings at Sison St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	2,900,719.00	13-Dec-21	10-Jun-22	1%	29,007.19			FLAG CONSTRUCTION CORP.	on-going
Construction of Roadway Lightings at Viernes St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	806,799.82	13-Dec-21	10-Jun-22	1%	8,068.00			FLAG CONSTRUCTION CORP.	on-going
Construction of Roadway Lightings at Oja St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	6,533,788.51	13-Dec-21	10-Jun-22	1%	65,337.89			FLAG CONSTRUCTION CORP.	on-going
Construction of Roadway Lightings at Mesa St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	2,900,719.03	13-Dec-21	10-Jun-22	1%	29,007.19			FLAG CONSTRUCTION CORP.	on-going
Construction of Roadway Lightings at Oja Mambalon St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	6,198,565.39	13-Dec-21	10-Jun-22	1%	61,985.65			FLAG CONSTRUCTION CORP.	on-going
Construction of Roadway Lightings at Villones St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	2,233,455.34	13-Dec-21	01-May-22	1.5%	33,501.83			CLM GENERAL CONTRACTOR AND SERVICES, INC.	on-going
Construction of Roadway Lightings at Pitallo St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	2,459,458.51	13-Dec-21	01-May-22	1.5%	36,891.88			CLM GENERAL CONTRACTOR AND SERVICES, INC.	on-going
Construction of Roadway Lightings at Dugay St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	5,877,028.75	13-Dec-21	01-May-22	1.5%	88,155.43			CLM GENERAL CONTRACTOR AND SERVICES, INC.	on-going
Improvement of Roads at Brgy. 2nd District, Jalajala, Rizal	Jalajala	609,511.33	28-Jan-22				-		LARD BUILDERS	to start

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE				

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA

(Sgd) OIC-Provincial Budget Office

REBECCA A. YNARES

(Sgd) Governor