


UTILIZATION OF THE 20% OF THE NATIONAL TAX ALLOTMENT

REGION:  
 PROVINCE:  
 CITY/MUNICIPALITY:

REGION IV-A - CALABARZON  
 RIZAL

CALENDAR YEAR:  
 QUARTER:



Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
General Public Services Development (pls list down specific projects)									
Social Development (pls list down specific projects)									
Improvement of School Grounds at Casimiro A. Ynares Sr. Mem. National High School, Brgy. Dolores, Taytay, Rizal	Taytay	2,121,890.96		26-Feb-24	11-May-24	100%	2,121,890.96		Completed as of May 7, 2024
Construction of 2-Storey Ynares Multi-Purpose Bldg. at Angono Elem. School, Brgy. San Isidro, Angono, Rizal	Angono	4,885,811.29		26-Feb-24	03-Aug-24	98%	4,788,095.06		on-going
Improvement of Ynares Multi-Purpose Covered Court at Tinucan Elem. School, Brgy. Tinucan, Tanay, Rizal	Tanay	2,080,097.64		26-Feb-24	17-Apr-24	100%	2,080,097.64		Completed as of April 12, 2024
Construction of Water System Level III at Sitio Pinagkitran, Brgy. Boor, Cardona, Rizal	Cardona	4,713,799.62		26-Feb-24	22-Jul-24	100%	4,713,799.62		Completed as of June 18, 2024
Construction of 2-Storey Multi-Purpose Bldg. (Cardona Municipal Jail & Administration Bldg.) at Brgy. San Roque, Cardona, Rizal	Cardona	6,934,200.63		26-Feb-24	02-Oct-24	88%	6,102,098.55		on-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) at Eastwood Residences Phase 6A, Brgy. San Isidro, Montalban, Rizal	Montalban	4,617,560.26		26-Feb-24	22-Jul-24	88%	4,063,453.03		on-going
Construction of a 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall), Brgy. Quisao, Piliia, Rizal	Piliia	9,390,399.77		26-Feb-24	13-Dec-24	40%	3,756,159.91		on-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (Justice Hall) at Brgy. San Isidro, Taytay, Rizal	Taytay	5,083,917.79		26-Feb-24	23-Aug-24	100%	5,083,917.79		Completed as of May 17, 2024
Construction of 15x24m Ynares Multi-Purpose Covered Court at Baras-Pinugay Elem. School One Ynares Annex, Brgy. San Salvador, Baras, Rizal	Baras	5,147,804.47		26-Feb-24	02-Jul-24	100%	5,147,804.47		Completed as of June 27, 2024
Construction of 17 x 30m Ynares Multi-Purpose Covered Court (Raftler Type) at Sitio Mambog, Brgy. San Jose, Baras, Rizal	Baras	6,386,479.62		26-Feb-24	22-Jul-24	81%	5,173,048.49		on-going
Construction of 15m x 30m Ynares Multi-Purpose Covered Court at Sunnyvale 3 Subd., Brgy. Palangoy, Binangonan, Rizal	Binangonan	6,436,962.84		26-Feb-24	14-Jul-24	89%	5,728,896.93		on-going
Improvement of Ynares Multi-Purpose Covered Court at Sitio Agas-As, Brgy. San Guillermo, Morong, Rizal	Morong	3,995,571.81		26-Feb-24	25-May-24	100%	3,995,571.81		Completed as of May 23, 2024
Construction of 17 x 24m Ynares Multi-Purpose Covered Court at Col. S. Sabah, Brgy. San Jose, Montalban, Rizal	Montalban	6,183,562.91		26-Feb-24	11-Jul-24	87%	5,379,699.73		on-going
Construction of 15 x 24m Ynares Multi-Purpose Covered Court at Eastwood Residences Phase V, Brgy. San Isidro, Montalban, Rizal	Montalban	5,494,778.10		26-Feb-24	12-Jun-24	100%	5,494,778.10		Completed as of June 10, 2024
Construction of 15 x 24m Ynares Multi-Purpose Covered Court at Metro Royale Homes Ph.2 & 1B, Brgy. Burgos, Montalban, Rizal	Montalban	5,544,297.43		26-Feb-24	12-Jun-24	100%	5,544,297.43		Completed as of June 6, 2024

Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Improvement of Ynares Multi-Purpose Covered Court at Camp Mateo Capinpin, Brgy. Sampaloc, Tanay, Rizal	Tanay	5,046,605.29		25-Feb-24	11-Aug-24	100%	5,046,605.29		Completed as of May 22, 2024
Construction of 15x24m Ynares Multi-Purpose Covered Court at Ortigas Greenheights, Brgy. San Isidro, Taytay, Rizal	Taytay	5,470,300.77		25-Feb-24	04-Jun-24	100%	5,470,300.77		Completed as of May 26, 2024
Installation of Electrical Powerline for 2 Storey DPWH Bldg. at Ynares Center Cmpd., Brgy. San Roque, Antipolo, City	Antipolo	1,703,799.64		26-Feb-24	24-Mar-24	100%	1,703,799.64		Completed as of March 24, 2024
Construction of Drainage Canal at Janosa National High School, Brgy. Janosa, Binangonan, Rizal	Binangonan	2,067,499.91		08-Mar-24	05-Jun-24	100%	2,067,499.91		Completed as of April 30, 2024
Construction of Drainage Canal at Teresa Elem. School, Brgy. Dalig, Teresa, Rizal	Teresa	1,147,471.36		08-Mar-24	May 26, 2024(Orig) July 3, 2024(New)	100%	1,147,471.36	1 (36 cd)	Completed as of June 16, 2024
Construction of Perimeter Fence of Open Space at Metro Manila Hills, Phase 2B, Brgy. San Jose, Montalban, Rizal	Montalban	2,017,630.06		08-Mar-24	06-Jul-24	94%	1,896,572.26		on-going
Installation of Water Distribution Lines at Brgy. Tuna, Cardona, Rizal	Cardona	1,464,587.46		02-Mar-24	12-Apr-24	100%	1,464,587.46		Completed as of April 11, 2024
Installation of Lighting System for Ynares Multi-Purpose Covered Court at Sitio Kayrupa, Brgy. San Rafael, Montalban, Rizal	Montalban	352,157.31		08-Mar-24	06-Jul-24	94%	331,027.87		on-going
Construction of 8 x 12m Ynares Multi-Purpose Covered Court at Sitio Lupanggue, Brgy. Sta. Cruz, Antipolo, City	Antipolo	3,324,212.23		08-Mar-24	15-Jun-24	100%	3,324,212.23		Completed as of June 10, 2024
Construction of 3 Seater Comfort Room at Ynares Multi-Purpose Covered Court at Brgy. Gulod, Binangonan, Rizal	Binangonan	912,959.93		08-Mar-24	06-May-24	100%	912,959.93		Completed as of May 3, 2024
Improvement of Ynares Multi-Purpose Covered Court at Brgy. Iglesia, Cardona, Rizal	Cardona	1,223,597.96		08-Mar-24	26-Apr-24	100%	1,223,597.96		Completed as of April 18, 2024
Improvement of Ynares Multi-Purpose Covered Court at Brgy. Special District, JalaJala, Rizal	JalaJala	3,004,854.97		08-Mar-24	July 1, 2024(Orig) Aug 12, 2024(New)	63%	1,893,058.63	1 (42 cd)	Ongoing w/ SO & RO
Concreting of Driveway at Angono Elem. School, Brgy. San Isidro, Angono, Rizal	Angono	991,130.17		04-Mar-24	12-May-24	100%	991,130.17		Completed as of April 22, 2024
Construction of Materials Recovery Facility at Southville 8C National High School, Brgy. San Isidro, Montalban, Rizal	Montalban	481,593.32		04-Mar-24	20-Apr-24	100%	481,593.32		Completed as of April 17, 2024
Construction of Handwashing Facility at Southville 8C National High School, Brgy. San Isidro, Montalban, Rizal	Montalban	332,416.38		04-Mar-24	20-Apr-24	100%	332,416.38		Completed as of April 17, 2024
Construction of Hand Washing Facility of Cold Drinking Fountain w/ Carbon at San Mateo Senior High School, Brgy. Guinang Bayan I, San Mateo, Rizal	San Mateo	364,424.41		04-Mar-24	02-May-24	100%	364,424.41		Completed as of April 25, 2024
Improvement of Perimeter Fence and Gate (Brgy. Hall), Brgy. Lubo, JalaJala, Rizal	JalaJala	672,009.56		04-Mar-24	12-Apr-24	100%	672,009.56		Completed as of April 11, 2024
Construction of Perimeter Fence at Eastwood Greenview Subd., Phase I, Brgy. San Isidro, Montalban, Rizal	Montalban	781,057.76		04-Mar-24	April 20, 2024(Ong) June 13, 2024(New)	100%	781,057.76	1 (54 cd)	Completed as of June 10, 2024
Improvement of Perimeter Fence and Canopy at Brgy. Hall Cmpd. Brgy. Lagundi, Morong, Rizal	Morong	2,058,240.18		04-Mar-24	22-May-24	100%	2,058,240.18		Completed as of May 17, 2024
Construction of Perimeter Fence at Ynares Multi-Purpose Bldg. at Sunnyville 4, Brgy. Ampid, San Mateo, Rizal	San Mateo	455,522.30		04-Mar-24	02-May-24	100%	455,522.30		Completed as of April 25, 2024
Construction of Roadway Lightings at Main Road Sto. Niño, Brgy. Bilbiran, Binangonan, Rizal	Binangonan	2,276,009.54		04-Mar-24	24-Apr-24	100%	2,276,009.54		Completed as of April 19, 2024
Construction of Roadway Lightings at Brgy. Bintagan, Binangonan, Rizal	Binangonan	2,047,287.77		04-Mar-24	05-May-24	100%	2,047,287.77		Completed as of May 5, 2024



Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Construction of Roadway Lightings at Brgy. Bombong, Binangonan, Rizal	Binangonan	6,045,298.32		04-Mar-24	07-Jun-24	100%	6,045,298.32		Completed as of June 6, 2024
Construction of Roadway Lightings at Brgy. Buhangin, Binangonan, Rizal	Binangonan	3,233,349.29		04-Mar-24	22-May-24	100%	3,233,349.29		Completed as of May 21, 2024
Construction of Roadway Lightings at Brgy. Gindong Sanay, Binangonan, Rizal	Binangonan	3,157,009.81		04-Mar-24	18-May-24	100%	3,157,009.81		Completed as of May 15, 2024
Construction of Roadway Lightings at Brgy. Gulod, Binangonan, Rizal	Binangonan	4,741,918.25		04-Mar-24	07-Jun-24	100%	4,741,918.25		Completed as of June 7, 2024
Construction of Roadway Lightings at Wharf Areas, Brgy. Hatagatan, Binangonan, Rizal	Binangonan	1,250,890.34		04-Mar-24	20-Apr-24	100%	1,250,890.34		Completed as of April 16, 2024
Construction of Roadway Lightings at Ynares St., Brgy. Tagpos, Binangonan, Rizal	Binangonan	1,751,900.33		04-Mar-24	20-Apr-24	100%	1,751,900.33		Completed as of April 17, 2024
Construction of Roadway Lightings at King David Subd., Brgy. Burgos, Montalban, Rizal	Montalban	4,862,275.58		04-Mar-24	14-May-24	100%	4,862,275.58		Completed as of May 10, 2024
Construction of Roadway Lightings at Metro Royale Homes Phase 2 and 1B, Brgy. Burgos, Montalban, Rizal	Montalban	1,351,005.59		04-Mar-24	16-Apr-24	100%	1,351,005.59		Completed as of April 12, 2024
Construction of Roadway Lightings at Metro Manila Hills Subd., Brgy. San Jose, Montalban, Rizal	Montalban	8,132,489.64		04-Mar-24	25-Jul-24	100%	8,132,489.64		Completed as of June 4, 2024
Construction of Roadway Lightings at Brgy. Tinucan, Tanay, Rizal	Tanay	1,614,094.92		04-Mar-24	20-Apr-24	100%	1,614,094.92		Completed as of April 16, 2024
Improvement of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall & Health Center) at Brgy. San Carlos, Binangonan, Rizal	Binangonan	2,171,200.12		04-Mar-24	17-Apr-24	100%	2,171,200.12		Completed as of April 15, 2024
Improvement of Ynares Multi-Purpose Bldg. (Brgy. Hall Canopy) at Brgy. San Guillermo, Morong, Rizal	Morong	283,160.47		04-Mar-24	22-May-24	100%	283,160.47		Completed as of May 17, 2024
Improvement of Ynares Multi-Purpose Covered Court at Tres Hermanas Village, Brgy. Mayamot, Antipolo, City	Antipolo	1,846,469.23		04-Mar-24	My 22, 2024(Orig) June 8, 2024(New)	100%	1,846,469.23		Completed as of June 5, 2024
Improvement of Ynares Multi-Purpose Covered Court at Villa San Mateo, Brgy. Gultang Bayan II, San Mateo, Rizal	San Mateo	322,842.94		04-Mar-24	02-May-24	100%	322,842.94		Completed as of April 25, 2024
Improvement of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) at Greenpark VIII, Phase 8A, Brgy. San Isidro, Cavite, Rizal	Cavite	452,396.72		18-Mar-24	26-May-24	100%	452,396.72		Completed as of May 16, 2024
Improvement of Ynares Multi-Purpose Covered Court at Purak Silangan, Brgy. Dela Paz, Antipolo, City	Antipolo	499,717.43		18-Mar-24	26-May-24	100%	499,717.43		Completed as of May 16, 2024
Improvement of School Ground at Vicente Integrated School, Brgy. Patangay, Binangonan, Rizal	Binangonan	9,633,310.50		18-Mar-24	20-Sep-24	55%	5,298,320.78		on-going
Construction of Handwashing Facility at San Francisco Elem. School, Brgy. Muzon, Taytay, Rizal	Taytay	349,787.18		25-Mar-24	08-May-24	100%	349,787.18		Completed as of May 2, 2024
Upgrading of Electrical Facilities at Pililla National High School, Brgy. Bagumbayan, Pililla, Rizal	Pililla	967,389.32		25-Mar-24	17-Apr-24	100%	967,389.32		Completed as of April 11, 2024
Construction of Roadway Lightings at P. Cequeña St., Brgy. Macamot, Binangonan, Rizal	Binangonan	2,514,380.31		25-Mar-24	23-May-24	100%	2,514,380.31		Completed as of May 21, 2024
Construction of Roadway Lightings at Main Road of Brgy. Rayap, Binangonan, Rizal	Binangonan	1,927,688.25		25-Mar-24	16-Jun-24	100%	1,927,688.25		Completed as of June 15, 2024
Construction of Roadway Lightings at Brgy. Sapang, Binangonan, Rizal	Binangonan	1,920,632.25		25-Mar-24	16-Jun-24	100%	1,920,632.25		Completed as of June 15, 2024

Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Construction of Roadway Lightings at Road to Sitio Banaba, Brgy. Rayap, Binangonan, Rizal	Binangonan	4,543,493.89		25-Mar-24	16-Jun-24	100%	4,543,493.89		Completed as of June 15, 2024
Construction of Roadway Lightings at Brgy. Tabon, Binangonan, Rizal	Binangonan	3,127,950.39		25-Mar-24	16-Jun-24	100%	3,127,950.39		Completed as of June 15, 2024
Construction of Roadway Lightings at Lansiza Cmpd. Brgy. Tagpos, Binangonan, Rizal	Binangonan	1,213,109.85		25-Mar-24	11-May-24	100%	1,213,109.85		Completed as of May 8, 2024
Construction of Roadway Lightings at Teofilo Village, Brgy. Tagpos, Binangonan, Rizal	Binangonan	1,213,109.85		25-Mar-24	11-May-24	100%	1,213,109.85		Completed as of May 8, 2024
Installation of Electronic Scoreboard for Ynares Covered Court at Palmera Hills VI, Brgy. Dokores, Taytay, Rizal	Taytay	213,871.46		25-Mar-24	08-May-24	100%	213,871.46		Completed as of May 2, 2024
Improvement of Ynares Multi-Purpose Covered Court at Tolosa Ville, Phase III Sitio Elaved, Brgy. San Jose, Antipolo, City	Antipolo	1,874,789.64		25-Mar-24	23-May-24	100%	1,874,789.64		Completed as of May 20, 2024
Improvement of Ynares Multi-Purpose Covered Court at Evergreen Executive Village, Brgy. San Roque, Antipolo, City	Antipolo	1,417,539.76		25-Mar-24	23-May-24	100%	1,417,539.76		Completed as of May 21, 2024
Improvement of Ynares Multi-Purpose Covered Court at Villa Gloria I Subd., Brgy. San Isidro, Angono, Rizal	Angono	1,051,600.84		25-Mar-24	23-May-24	100%	1,051,600.84		Completed as of May 20, 2024
Improvement of Ynares Multi-Purpose Covered Court at Sitio Calvon, Brgy. Mambog, Binangonan, Rizal	Binangonan	1,574,500.26		25-Mar-24	23-May-24	100%	1,574,500.26		Completed as of May 14, 2024
Improvement of Multi-Purpose Covered Court at Eastwind Homes Subd., Brgy. San Isidro, Montalban, Rizal	Montalban	2,686,893.30		25-Mar-24	16-Jun-24	100%	2,686,893.30		Completed as of June 10, 2024
Improvement of Ynares Multi-Purpose Covered Court at Phase 1-1E Eastwood Residences, Brgy. San Isidro, Montalban, Rizal	Montalban	1,379,125.72		25-Mar-24	31-May-24	100%	1,379,125.72		Completed as of May 29, 2024
Improvement of Ynares Stage at Eastwood Residences Phase 6, Brgy. San Isidro, Montalban, Rizal	Montalban	390,735.16		25-Mar-24	11-May-24	100%	390,735.16		Completed as of May 8, 2024
Improvement of Ynares Multi-Purpose Covered Court at Sitio Namay, Brgy. San Juan, Morong, Rizal	Morong	595,610.81		25-Mar-24	07-May-24	100%	595,610.81		Completed as of May 4, 2024
Improvement of 17x30m Ynares Multi-Purpose Covered Court at Brgy. Mamuyao, Tanay, Rizal	Tanay	2,702,017.84		25-Mar-24	24-Jun-24	100%	2,702,017.84		Completed as of May 24, 2024
Improvement of Multi-Purpose Covered Court at Hilltop, Brgy. Sampaloc, Tanay, Rizal	Tanay	1,787,269.66		25-Mar-24	23-May-24	100%	1,787,269.66		Completed as of May 17, 2024
Improvement of Ynares Multi-Purpose Covered Court at Terra Verde Phase 3 & 3A Eastwood Residences, Brgy. San Isidro, Montalban, Rizal	Montalban	2,458,185.97		26-Apr-24	24-Jun-24	100%	2,458,185.97		Completed as of June 19, 2024
<b>Total</b>		<b>204,471,514.61</b>					<b>189,039,013.69</b>		
Economic Development (pls list down specific projects)									
Improvement of M. Oja Rd., Sitio Mambalon, Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	6,220,297.50		26-Feb-24	14-Jul-24	89%	5,536,064.78		on-going
Improvement of Road at R. Sison St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	7,037,378.49		26-Feb-24	24-Jul-24	85%	5,981,771.72		on-going
Improvement of Road at Magsaysay St., Saudi Village, Brgy. Lunsad, Binangonan, Rizal	Binangonan	1,698,679.85		26-Feb-24	15-May-24	100%	1,698,679.85		Completed as of May 8, 2024
Improvement of Road at Viernes St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	1,672,500.02		26-Feb-24	25-May-24	100%	1,672,500.02		Completed as of April 23, 2024



Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Concreting of Road Shoulders with Drainage Canal at Cardona Diversion Road, Cardona, Rizal	Cardona	9,405,399.64		26-Feb-24	23-Aug-24	97%	9,123,237.65		on-going
Concreting (portion) of Daniel Alencas St., Sibio Bugarn, Brgy. Halarhayayn, Piliia, Rizal	Piliia	5,466,908.54		26-Feb-24	14-Jul-24	100%	5,466,908.54		Completed as of June 10, 2024
Concreting of Various Roads with Slope Protection at Sibio Dampol, Brgy. Bagumbayan, Piliia, Rizal	Piliia	6,321,250.31		26-Feb-24	03-Aug-24	79%	4,993,767.74		on-going
Concreting of St. Joseph St. at Marvi Hills Subd., Brgy. Gulod Malaya, San Mateo, Rizal	San Mateo	7,550,699.64		26-Feb-24	23-Aug-24	68%	5,134,475.76		on-going
Concreting of St. Paul St. at Marvi Hills Subd., Brgy. Gulod Malaya, San Mateo, Rizal	San Mateo	5,098,100.64		26-Feb-24	14-Jul-24	88%	4,486,328.56		on-going
Concreting of Emerald St., Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	2,848,957.49		26-Feb-24	14-Jul-24	100%	2,848,957.49		Completed as of April 25, 2024
Concreting with Drainage Canal of Road Lot 4 Purok 7, Lupang Arenda Brgy. Sta. Ana, Taytay, Rizal	Taytay	5,739,008.31		26-Feb-24	14-Jul-24	100%	5,739,008.31		Completed as of May 14, 2024
Construction of Drainage Canal at M.L. Quezon Ave., and Col. Guido St., Brgy. San Roque, Angono, Rizal	Angono	6,107,009.50		26-Feb-24	July 14, 2024(Orig) Aug 25, 2024(New)	30%	1,832,102.85		Suspended due to pending installation of P.D.T. pole supports
Construction of Drainage Canal with Asphalt Overlaying of San Jose St., Brgy. San Juan, Baras, Rizal	Baras	3,507,827.97		26-Feb-24	04-Jun-24	100%	3,507,827.97		Completed as of June 3, 2024
Construction of Drainage Canal with Concrete Reblocking at Bilog St., Brgy. Batingan, Binangonan, Rizal	Binangonan	7,787,156.63		26-Feb-24	23-Aug-24	77%	5,996,110.61		on-going
Construction of Drainage Canal at Purok 2 & 3, Brgy. Ihan, Binangonan, Rizal	Binangonan	6,052,917.36		26-Feb-24	03-Aug-24	68%	5,326,567.28		on-going
Construction of Drainage Canal (portion) at Apostadero St., Brgy. Macamol, Binangonan, Rizal	Binangonan	2,768,018.75		26-Feb-24	04-Jun-24	100%	2,768,018.75		Completed as of May 7, 2024
Construction of Drainage Canal at Celedosa St., Brgy. Mambog, Binangonan, Rizal	Binangonan	3,025,009.64		26-Feb-24	04-Jul-24	100%	3,025,009.64		Completed as of May 14, 2024
Construction of Drainage Canal at Bonifacio St., Brgy. Lubo, JalaJala, Rizal	JalaJala	1,999,759.34		26-Feb-24	15-May-24	100%	1,999,759.34		Completed as of May 14, 2024
Asphalt Overlaying/Concrete Reblocking (portion) of Camation St., Grandvalley Subd., Phase III, Brgy. Mahabang Parang, Angono, Rizal	Angono	5,428,100.80		08-Mar-24	05-Jun-24	100%	5,428,100.80		Completed as of June 3, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Various Roads at Brgy. Mahabang Parang, Angono, Rizal	Angono	9,863,400.21		08-Mar-24	15-Jun-24	100%	9,863,400.21		Completed as of May 28, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Road at Onyx St., Medalla Hills Village Phase II, Brgy. San Isidro, Angono, Rizal	Angono	2,073,919.87		08-Mar-24	05-Jun-24	100%	2,073,919.87		Completed as of June 3, 2024
Asphalt Overlaying of Goodman St., Brgy. San Pedro, Angono, Rizal	Angono	2,051,996.38		08-Mar-24	06-May-24	100%	2,051,996.38		Completed as of April 29, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Road at Gardonyx St., Medalla Hills Village Phase II, Brgy. San Isidro, Angono, Rizal	Angono	1,864,198.33		08-Mar-24	26-May-24	100%	1,864,198.33		Completed as of April 17, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Aran St., Brgy. Macamol, Binangonan, Rizal	Binangonan	3,448,536.67		08-Mar-24	05-Jun-24	100%	3,448,536.67		Completed as of June 3, 2024


Description of Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Asphalt Overlaying with Concrete Reblocking of Picones St., Brgy. Macamot, Binangonan, Rizal	Binangonan	5,399,384.51		08-Mar-24	05-Jun-24	100%	5,399,384.51		Completed as of May 27, 2024
Asphalt Overlaying with Concrete Reblocking of Membrebe St. (portion), Brgy. Macamot, Binangonan, Rizal	Binangonan	2,744,766.46		08-Mar-24	05-Jun-24	100%	2,744,766.46		Completed as of June 3, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Grana St., Brgy. Macamot, Binangonan, Rizal	Binangonan	674,196.99		08-Mar-24	05-Jun-24	100%	674,196.99		Completed as of June 3, 2024
Asphalt Overlaying of Various Roads at Brgy. Real, Cardona, Rizal	Cardona	2,294,936.46		08-Mar-24	25-May-24	100%	2,294,936.46		Completed as of May 7, 2024
Asphalt Overlaying of Ocampo St., Brgy. San Roque, Cardona, Rizal	Cardona	1,152,604.11		08-Mar-24	25-May-24	100%	1,152,604.11		Completed as of May 7, 2024
Asphalt Overlaying of Rodriguez St., Brgy. San Roque, Cardona, Rizal	Cardona	1,663,462.79		08-Mar-24	25-May-24	100%	1,663,462.79		Completed as of May 7, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Gonzales St., Brgy. Bayugo, JalaJala, Rizal	JalaJala	2,005,754.12		08-Mar-24	05-Jun-24	100%	2,005,754.12		Completed as of May 30, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Bukang wayway St., Brgy. Bayugo, JalaJala, Rizal	JalaJala	2,618,218.69		08-Mar-24	25-May-24	100%	2,618,218.69		Completed as of May 23, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Road at Lower Lapacia, Brgy. Special District, JalaJala, Rizal	JalaJala	3,345,099.68		08-Mar-24	05-Jun-24	100%	3,345,099.68		Completed as of May 6, 2024
Concrete Reblocking of Road 6 at Southville 88 Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	1,746,319.79		08-Mar-24	May 26, 2024(Orig) June 17, 2024(New)	100%	1,746,319.79	1 (22 est)	Completed as of May 23, 2024
Asphalt Overlaying With Concrete Reblocking (Portion) of Sitio Bendita to Sitio Matlios Feeder Road, Brgy. Bagumbayan, Pililla, Rizal	Pililla	2,141,800.99		08-Mar-24	25-May-24	100%	2,141,800.99		Completed as of May 23, 2024
Asphalt Overlaying of Naval St., Brgy. Malaya, Pililla, Rizal	Pililla	3,302,329.52		08-Mar-24	25-May-24	100%	3,302,329.52		Completed as of April 18, 2024
Asphalt Overlaying of Various Roads at Brgy. Malaya, Pililla, Rizal	Pililla	3,948,462.26		08-Mar-24	25-May-24	100%	3,948,462.26		Completed as of April 18, 2024
Asphalt Overlaying of Roxas St., Brgy. Malaya, Pililla, Rizal	Pililla	2,679,457.19		08-Mar-24	25-May-24	100%	2,679,457.19		Completed as of April 18, 2024
Asphalt Overlaying (portion) of Belleza St., Brgy. Malaya, Pililla, Rizal	Pililla	6,031,924.89		08-Mar-24	15-May-24	100%	6,031,924.89		Completed as of April 18, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Ilang-ilang St., Modesta Vill., Brgy. Sto. Niño, San Mateo, Rizal	San Mateo	2,623,729.63		08-Mar-24	05-Jun-24	100%	2,623,729.63		Completed as of May 8, 2024
Asphalt Overlaying of Cattleya St. Modesta Vill., Brgy. Sto. Niño, San Mateo, Rizal	San Mateo	2,674,915.66		08-Mar-24	15-May-24	100%	2,674,915.66		Completed as of May 6, 2024
Asphalt Overlaying with Concrete Reblocking at D.C. Tongohan St., Brgy. Tandang Kutyong, Tanay, Rizal	Tanay	2,732,697.98		08-Mar-24	05-Jun-24	100%	2,732,697.98		Completed as of June 3, 2024
Asphalt Overlaying of A. Natwid St., (Blvd.) Brgy. May-iba and Brgy. Dalig, Teresa, Rizal	Teresa	1,182,311.42		08-Mar-24	05-Jun-24	100%	1,182,311.42		Completed as of May 5, 2024
Concreting of Miro Drive, Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	1,919,645.69		08-Mar-24	15-Jun-24	100%	1,919,645.69		Completed as of May 3, 2024
Asphalt Overlaying With Concrete Reblocking of Road at Sitio Sumot, Brgy. San Jose, Baras, Rizal	Baras	6,767,089.33		15-Mar-24	15-Jun-24	100%	6,767,089.33		Completed as of June 6, 2024
Asphalt Overlaying (portion) of B. Mesa St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	1,115,289.61		15-Mar-24	15-May-24	100%	1,115,289.61		Completed as of May 14, 2024



Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Asphalt Overlaying with Concrete Reblocking (portion) of Calleya I St. Binangonan, Binangonan, Rizal	2,480,512.94		18-Mar-24	15-Jun-24	100%	2,480,512.94		Completed as of June 12, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Calleya II St. (portion) Binangonan, Binangonan, Rizal	4,960,207.04		18-Mar-24	15-Jun-24	100%	4,960,207.04		Completed as of June 12, 2024
Asphalt Overlaying with Concrete Reblocking (portion) Apo St. Metro Montaña Village, Brgy. Burgos, Montaña, Rizal	2,774,291.97		18-Mar-24	25-Jun-24	100%	2,774,291.97		Completed as of June 19, 2024
Asphalt Overlaying Isang St. Metro Montaña Village, Brgy. Burgos, Montaña, Rizal	2,157,358.85		18-Mar-24	25-Jun-24	100%	2,157,358.85		Completed as of June 19, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Cardilera St. Metro Montaña Village, Brgy. Burgos, Montaña, Rizal	2,454,061.50		18-Mar-24	25-Jun-24	100%	2,454,061.50		Completed as of June 19, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Mayor Dr. Metro Montaña Village, Brgy. Burgos, Montaña, Rizal	3,565,722.67		18-Mar-24	25-Jun-24	100%	3,565,722.67		Completed as of June 19, 2024
Asphalt Overlaying with Concrete Reblocking (portion) at Makiling St. Metro Montaña Village, Brgy. Burgos, Montaña, Rizal	2,965,415.43		18-Mar-24	25-Jun-24	100%	2,965,415.43		Completed as of June 19, 2024
Asphalt Overlaying of Mabini St. at Brgy. Sta. Ana, San Mateo, Rizal	3,066,427.84		18-Mar-24	05-Jun-24	100%	3,066,427.84		Completed as of May 27, 2024
Asphalt Overlaying with Concrete Reblocking (portion) of Daisy St. Modesta Vill., Brgy. (San Nifo), San Mateo, Rizal	4,570,159.62		18-Mar-24	05-Jun-24	100%	4,570,159.62		Completed as of May 27, 2024
Asphalt Overlaying of Bonifacio St., Brgy. Tandang Kutyo, Tanay, Rizal	2,800,014.59		18-Mar-24	16-May-24	100%	2,800,014.59		Completed as of April 23, 2024
Asphalt Overlaying of P. Santiago St., Brgy. Poblacion, Teresa, Rizal	2,288,016.67		18-Mar-24	16-May-24	100%	2,288,016.67		Completed as of May 7, 2024
Concreting of Uranus (upside) St., Constellation Subd., Brgy. San Isidro, Angono, Rizal	1,432,009.39		18-Mar-24	26-May-24	100%	1,432,009.39		Completed as of May 3, 2024
Concreting of Pluto St., Constellation Subd., Brgy. San Isidro, Angono, Rizal	2,066,587.17		18-Mar-24	06-Jun-24	100%	2,066,587.17		Completed as of June 3, 2024
Concreting of Neptune St., Constellation Subd., Brgy. San Isidro, Angono, Rizal	1,121,706.33		18-Mar-24	26-May-24	100%	1,121,706.33		Completed as of May 17, 2024
Concreting of Galaxy St., Constellation Subd., Brgy. San Isidro, Angono, Rizal	504,009.58		18-Mar-24	16-May-24	100%	504,009.58		Completed as of May 3, 2024
Concreting with Construction of Box Culvert of Road at Purak 4, Brgy. Kallinawan, Binangonan, Rizal	1,219,971.10		18-Mar-24	26-May-24	100%	1,219,971.10		Completed as of May 8, 2024
Concreting with Side Protection (portion) of Ramos St., Brgy. Macanot, Binangonan, Rizal	1,157,239.28		18-Mar-24	26-May-24	100%	1,157,239.28		Completed as of May 21, 2024
Concreting of Road at Mayor Cmpd. Brgy. San Juan, Cainta, Rizal	1,771,701.19		18-Mar-24	15-Jun-24	100%	1,771,701.19		Completed as of May 7, 2024
Improvement of Bernardo St., Brgy. San Roque, Cardona, Rizal	1,810,008.60		18-Mar-24	05-Jun-24	100%	1,810,008.60		Completed as of May 22, 2024
Concreting of A. Aguinaldo St., Brgy. Bagumbong, JalaJala, Rizal	4,105,506.97		18-Mar-24	04-Aug-24	98%	4,105,506.97		on-going
Concreting (portion) of Road at Sitio Haling, Brgy. Bayugo, JalaJala, Rizal	2,855,909.46		18-Mar-24	15-Jul-24	80%	2,855,909.46		on-going
Construction of Box Culvert with Side Protection at Tabing Ilog, Brgy. Special District, JalaJala, Rizal	2,557,675.43		18-Mar-24	25-Jun-24	100%	2,557,675.43		Completed as of June 21, 2024

Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Concreting of Road at Sitio Sampaguita, Brgy. Special District, JalaJala, Rizal	JalaJala	3,623,005.25		18-Mar-24	15-Jul-24	88%	3,188,244.62		on-going
Concreting of Road 1 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	2,267,670.52		18-Mar-24	25-Jun-24	100%	2,267,670.52		Completed as of June 7, 2024
Concreting of Road 3 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	1,219,615.07		18-Mar-24	25-Jun-24	100%	1,219,615.07		Completed as of June 7, 2024
Concreting of Road 4 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	1,190,815.19		18-Mar-24	25-Jun-24	100%	1,190,815.19		Completed as of June 7, 2024
Concreting (portion) at Piliia Public Market, Brgy. Bagumbayan, Piliia, Rizal	Piliia	4,723,330.76		18-Mar-24	04-Aug-24	98%	4,628,864.14		on-going
Concreting of Road with Side Protection (portion) at Royal St., Brgy. Niogan, Piliia, Rizal	Piliia	1,642,751.70		18-Mar-24	05-Jun-24	100%	1,642,751.70		Completed as of April 25, 2024
Construction of Concrete Canal and Concreting of Road at Lomabas Extension St., Brgy. Niogan, Piliia, Rizal	Piliia	1,717,489.62		18-Mar-24	05-Jun-24	100%	1,717,489.62		Completed as of June 3, 2024
Improvement/Upgrading of Yakal St., St. Anthony Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	7,139,587.33		18-Mar-24	24-Aug-24	65%	4,640,731.76		on-going
Construction of Drainage Canal with Concreting of Road at Orca Cmpd., Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	1,632,494.21		18-Mar-24	05-Jun-24	100%	1,632,494.21		Completed as of June 3, 2024
Construction of Drainage Canal at Purok III, Brgy. Sapang, Binangonan, Rizal	Binangonan	1,840,153.09		18-Mar-24	05-Jun-24	100%	1,840,153.09		Completed as of May 8, 2024
Construction of Drainage Canal at G. Borja St., and Maronilla St., Brgy. Bagumbong, JalaJala, Rizal	JalaJala	1,720,387.77		18-Mar-24	15-Jun-24	100%	1,720,387.77		Completed as of May 30, 2024
Construction of Drainage Canal (portion) of Road at Metro Royale Homes Phase 2 & 1B Brgy. Burgos, Montalban, Rizal	Montalban	2,770,087.70		18-Mar-24	25-Jun-24	100%	2,770,087.70		Completed as of June 21, 2024
<b>Total</b>		<b>263,171,095.10</b>					<b>246,175,486.30</b>		
Environmental Management (pls list down specific projects)									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MAURA MARIVIC S. LEYVA**  
 OIC-Provincial Budget Office

  
**NINA RICCI A. YNARES**  
 Governor