

UTILIZATION OF THE 20% OF THE NATIONAL TAX ALLOTMENT

REGION: PROVINCE: CITY/MUNICIPALITY:

REGION IV-A - CALABARZON RIZAL

CALENDAR YEAR: 2024 QUARTER: 1

Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
General Public Services Development (pls list down specific projects)									
Social Development (pls list down specific projects)									
Construction of Drainage Canal at Janosa National High School, Brgy. Janosa, Binangonan, Rizal	Binangonan	2,067,499.91		08-Mar-24	05-Jun-24	35%	723,624.97		on-going
Construction of Drainage Canal at Teresa Elem. School, Brgy. Dalig, Teresa, Rizal	Teresa	1,147,471.36		22-Feb-24	26-May-24				SO: 03-20-24 Suspended due to school activities
Construction of Perimeter Fence of Open Space at Metro Manila Hills, Phase 2B, Brgy. San Jose, Montalban, Rizal	Montalban	2,017,630.06		08-Mar-24	06-Jul-24	7%	141,234.10		on-going
Installation of Water Distribution Lines at Brgy. Tuna, Cardona, Rizal	Cardona	1,464,587.46		08-Mar-24	12-Apr-24	70%	1,025,211.22		on-going
Installation of Lighting System for Ynares Multi-Purpose Covered Court at Sitio Kayrupa, Brgy. San Rafael, Montalban, Rizal	Montalban	352,157.31		08-Mar-24	06-Jul-24	7%	24,651.01		on-going
Construction of 8 x 12m Ynares Multi-Purpose Covered Court at Sitio Lupangue, Brgy. Sta. Cruz, Antipolo, City	Antipolo	3,324,212.23		08-Mar-24	15-Jun-24	15%	498,631.83		on-going
Construction of 3 Seater Comfort Room at Ynares Multi-Purpose Covered Court at Brgy. Gulod, Binangonan, Rizal	Binangonan	912,959.93		08-Mar-24	06-May-24	31%	283,017.58		on-going
Improvement of Ynares Multi-Purpose Covered Court at Brgy. Iglesia, Cardona, Rizal	Cardona	1,223,597.96		08-Mar-24	26-Apr-24	46%	562,855.06		on-going
Improvement of Ynares Multi-Purpose Covered Court at Brgy. Special District, JalaJala, Rizal	JalaJala	3,004,854.97		08-Mar-24	01-Jul-24	17%	510,825.34		on-going
Concreting of Driveway at Angono Elem. School, Brgy. San Isidro, Angono, Rizal	Angono	991,130.17		08-Mar-24	04-Mar-24	50%	495,565.09		on-going
Construction of Materials Recovery Facility at Southville 8C National High School, Brgy. San Isidro, Montalban, Rizal	Montalban	481,593.32		04-Mar-24	20-Apr-24	60%	288,955.99		on-going
Construction of Handwashing Facility at Southville 8C National High School, Brgy. San Isidro, Montalban, Rizal	Montalban	332,416.38		04-Mar-24	20-Apr-24	60%	199,449.83		on-going

Program or Project	Location	Total Cost	Total Cost/ Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Construction of Hand Washing Facility of Cold Drinking Fountain w/ Carbon at San Mateo Senior High School, Brgy. Guihang Bayan I, San Mateo, Rizal	San Mateo	364,424.41		04-Mar-24	02-May-24	34%	123,904.30		on-going
Improvement of Perimeter Fence and Gate (Brgy. Hall), Brgy. Lubo, JalaJala, Rizal	JalaJala	672,009.56		04-Mar-24	12-Apr-24	57%	383,045.45		on-going
Construction of Perimeter Fence at Eastwood Greenview Subd., Phase I, Brgy. San Isidro, Montalban, Rizal	Montalban	781,057.76		04-Mar-24	20-Apr-24				SO: 03-04-21 Suspended due to various activities on Ynares multi-purpose covered court
Improvement of Perimeter Fence and Canopy at Brgy. Hall Cmpd. Brgy. Lagundi, Morong, Rizal	Morong	2,058,240.18		04-Mar-24	22-May-24	32%	658,636.86		on-going
Construction of Perimeter Fence at Ynares Multi-Purpose Bldg. at Sunnyville 4, Brgy. Ampid, San Mateo, Rizal	San Mateo	455,522.30		04-Mar-24	02-May-24	34%	154,877.58		on-going
Construction of Roadway Lightings at Main Road Sto. Niño, Brgy. Bilibiran, Binangonan, Rizal	Binangonan	2,276,009.54		04-Mar-24	24-Apr-24	55%	1,251,805.25		on-going
Construction of Roadway Lightings at Brgy. Binitagan, Binangonan, Rizal	Binangonan	2,047,287.77		04-Mar-24	06-May-24	40%	818,915.11		on-going
Construction of Roadway Lightings at Brgy. Bombong, Binangonan, Rizal	Binangonan	6,045,298.32		04-Mar-24	07-Jun-24	30%	1,813,589.50		on-going
Construction of Roadway Lightings at Brgy. Buhangin, Binangonan, Rizal	Binangonan	3,233,349.29		04-Mar-24	22-May-24	33%	1,067,005.27		on-going
Construction of Roadway Lightings at Brgy. Ginoong Sanay, Binangonan, Rizal	Binangonan	3,157,009.81		04-Mar-24	08-May-24	34%	1,073,383.34		on-going
Construction of Roadway Lightings at Brgy. Gulod, Binangonan, Rizal	Binangonan	4,741,918.25		04-Mar-24	07-Jun-24	30%	1,422,575.48		on-going
Construction of Roadway Lightings at Wharf Areas, Brgy. Habaagan, Binangonan, Rizal	Binangonan	1,250,890.34		04-Mar-24	20-Apr-24	54%	675,480.78		on-going
Construction of Roadway Lightings at Ynares St., Brgy. Tagpos, Binangonan, Rizal	Binangonan	1,751,900.33		04-Mar-24	20-Apr-24	60%	1,051,140.20		on-going
Construction of Roadway Lightings at King David Subd., Brgy. Burgos, Montalban, Rizal	Montalban	4,862,275.58		04-Mar-24	14-May-24	30%	1,458,682.57		on-going
Construction of Roadway Lightings at Metro Royale Homes Phase 2 and 1B, Brgy. Burgos, Montalban, Rizal	Montalban	1,351,005.59		04-Mar-24	16-Apr-24	54%	729,543.02		on-going
Construction of Roadway Lightings at Metro Manila Hills Subd., Brgy. San Jose, Montalban, Rizal	Montalban	8,132,489.64		04-Mar-24	25-Jul-24	20%	1,626,497.93		on-going
Construction of Roadway Lightings at Brgy. Tinucan, Tanay, Rizal	Tanay	1,614,094.92		04-Mar-24	20-Apr-24	60%	968,456.95		on-going
Improvement of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall & Health Center) at Brgy. San Carlos, Binangonan, Rizal	Binangonan	2,171,200.12		04-Mar-24	17-Apr-24	62%	1,346,144.07		on-going

Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Improvement of Ynares Multi-Purpose Bldg., (Brgy. Hall Canopy) at Brgy. San Guillermo, Morong, Rizal	Morong	283,160.47		04-Mar-24	22-May-24	32%	90,611.35		on-going
Improvement of Ynares Multi-Purpose Covered Court at Tres Hermanas Village, Brgy. Mayamot, Antipolo, City	Antipolo	1,846,469.23		04-Mar-24	22-May-24	10%	184,646.92		on-going
Improvement of Ynares Multi-Purpose Covered Court at Villa San Mateo, Brgy. Guinhang Bayan II, San Mateo, Rizal	San Mateo	322,842.94		04-Mar-24	02-May-24	34%	109,766.60		on-going
Improvement of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) at Greepark VIII, Phase 8A, Brgy. San Isidro, Calinza, Rizal	Calinza	452,396.72		18-Mar-24	26-May-24	7%	31,667.77		on-going
Improvement of Ynares Multi-Purpose Covered Court at Purok Silangan, Brgy. De la Paz, Antipolo, City	Antipolo	499,747.49		18-Mar-24	26-May-24	7%	34,980.22		on-going
Improvement of School Ground at Vicente Integrated School, Brgy. Palangoy, Binangonan, Rizal	Binangonan	9,633,310.50		25-Mar-24	20-Sep-24	2%	192,666.21		on-going
Construction of Handwashing Facility at San Francisco Elem. School, Brgy. Muzon, Taytay, Rizal	Taytay	349,787.18		25-Mar-24	08-May-24	15%	52,468.08		on-going
Upgrading of Electrical Facilities at Piliila National High School, Brgy. Bagumbayan, Piliila, Rizal	Piliila	967,389.32		25-Mar-24	17-Apr-24	15%	145,108.40		on-going
Construction of Roadway Lightings at P. Caqueña St., Brgy. Macamot, Binangonan, Rizal	Binangonan	2,514,380.31		25-Mar-24	23-May-24	5%	125,719.02		on-going
Construction of Roadway Lightings at Main Road of Brgy. Rayap, Binangonan, Rizal	Binangonan	1,927,688.25		25-Mar-24	16-Jun-24	5%	96,384.41		on-going
Construction of Roadway Lightings at Brgy. Sapang, Binangonan, Rizal	Binangonan	1,920,632.25		25-Mar-24	16-Jun-24	5%	96,031.61		on-going
Construction of Roadway Lightings at Road to Sitio Banaba, Brgy. Rayap, Binangonan, Rizal	Binangonan	4,543,493.89		25-Mar-24	16-Jun-24	5%	227,174.69		on-going
Construction of Roadway Lightings at Brgy. Tabon, Binangonan, Rizal	Binangonan	3,127,950.39		25-Mar-24	16-Jun-24	5%	156,397.52		on-going
Construction of Roadway Lightings at Lanuza Cmpd, Brgy. Tagpos, Binangonan, Rizal	Binangonan	1,213,109.85		25-Mar-24	11-May-24	7%	84,917.69		on-going
Construction of Roadway Lightings at Teofilo Village, Brgy. Tagpos, Binangonan, Rizal	Binangonan	1,213,109.85		25-Mar-24	11-May-24	7%	84,917.69		on-going
Installation of Electronic Scoreboard for Ynares Covered Court at Palmera Hills VI, Brgy. Dolores, Taytay, Rizal	Taytay	213,871.46		25-Mar-24	08-May-24	15%	32,080.72		on-going
Improvement of Ynares Multi-Purpose Covered Court at Tolosa Ville, Phase III Sitio Elaved, Brgy. San Jose, Antipolo, City	Antipolo	1,874,789.64		25-Mar-24	23-May-24	10%	187,478.96		on-going
Improvement of Ynares Multi-Purpose Covered Court at Evergreen Executive Village, Brgy. San Roque, Antipolo, City	Antipolo	1,417,539.76		25-Mar-24	23-May-24	2%	28,350.80		on-going
Improvement of Ynares Multi-Purpose Covered Court at Villa Gloria I Subd., Brgy. San Isidro, Angono, Rizal	Angono	1,051,600.84		25-Mar-24	23-May-24	9%	94,644.08		on-going


Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Improvement of Vnares Multi-Purpose Covered Court at Sitio Calvon, Brgy. Mambog, Binangonan, Rizal	Binangonan	1,574,500.26		25-Mar-24	23-May-24	11%	173,195.03		on-going
Improvement of Multi-Purpose Covered Court at Eastwind Homes Subd., Brgy. San Isidro, Montalban, Rizal	Montalban	2,686,893.30		25-Mar-24	16-Jun-24	3%	80,606.80		on-going
Improvement of Vnares Multi-Purpose Covered Court at Phase 1-E Eastwood Residences, Brgy. San Isidro, Montalban, Rizal	Montalban	1,379,125.72		25-Mar-24	31-May-24	5%	68,956.29		on-going
Improvement of Vnares Stage at Eastwood Residences Phase 6, Brgy. San Isidro, Montalban, Rizal	Montalban	390,735.16		25-Mar-24	11-May-24	10%	39,073.52		on-going
Improvement of Vnares Multi-Purpose Covered Court at Sitio Namay, Brgy. San Juan, Morong, Rizal	Morong	696,610.81		26-Mar-24	07-May-24	12%	71,473.30		on-going
Improvement of 17x30m Vnares Multi-Purpose Covered Court at Brgy. Mambuyao, Tanay, Rizal	Tanay	2,702,017.84		25-Mar-24	24-Jun-24	15%	405,302.68		on-going
Improvement of Multi-Purpose Covered Court at Hilltop, Brgy. Sampaloc, Tanay, Rizal	Tanay	1,787,269.66		25-Mar-24	23-May-24	9%	160,854.27		on-going
Improvement of Vnares Multi-Purpose Covered Court at Terra Verde Phase 3 & 3A Eastwood Residences, Brgy. San Isidro, Montalban, Rizal	Montalban	2,482,433.53		26-Apr-24					To Start
Economic Development (pls list down specific projects)									
Asphalt Overlaying/Concrete Reblocking (portion) of Camation St., Grandvalley Subd., Phase III, Brgy. Mahabang Parang, Angono, Rizal	Angono	5,428,100.80		08-Mar-24	05-Jun-24	5%	271,405.04		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Various Roads at Brgy. Mahabang Parang, Angono, Rizal	Angono	9,863,400.21		08-Mar-24	15-Jun-24	5%	493,170.01		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Road at Onyx St., Medakva Hills Village Phase II, Brgy. San Isidro, Angono, Rizal	Angono	2,073,919.87		08-Mar-24	05-Jun-24	22%	456,262.37		on-going
Asphalt Overlaying of Goodman St., Brgy. San Pedro, Angono, Rizal	Angono	2,051,996.38		08-Mar-24	05-May-24	40%	820,798.55		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Road at Sardonyx St., Medakva Hills Village Phase II, Brgy. San Isidro, Angono, Rizal	Angono	1,864,198.33		08-Mar-24	26-May-24	27%	503,333.55		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Aran St., Brgy. Macamot, Binangonan, Rizal	Binangonan	3,448,536.67		08-Mar-24	05-Jun-24	26%	896,619.53		on-going
Asphalt Overlaying with Canal Cover of Picones St., Brgy. Macamot, Binangonan, Rizal	Binangonan	5,399,384.51		08-Mar-24	05-Jun-24	26%	1,403,839.97		on-going
Asphalt Overlaying with Concrete Reblocking of Membrebe St. (portion), Brgy. Macamot, Binangonan, Rizal	Binangonan	2,744,766.46		08-Mar-24	05-Jun-24	26%	713,639.28		on-going

Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Asphalt Overlaying with Concrete Reblocking (portion) of Grana St., Brgy. Macanot, Binangonan, Rizal	Binangonan	674,196.99		08-Mar-24	05-Jun-24	26%	175,291.22		on-going
Asphalt Overlaying of Various Roads at Brgy. Real, Cardona, Rizal	Cardona	2,294,936.46		08-Mar-24	26-May-24	29%	665,531.57		on-going
Asphalt Overlaying of Ocampo St., Brgy. San Roque, Cardona, Rizal	Cardona	1,152,604.11		08-Mar-24	26-May-24	29%	334,255.19		on-going
Asphalt Overlaying of Rodriguez St., Brgy. San Roque, Cardona, Rizal	Cardona	1,663,462.79		08-Mar-24	26-May-24	29%	482,404.21		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Gonzales St., Brgy. Bayugo, JalaJala, Rizal	JalaJala	2,005,754.12		08-Mar-24	05-Jun-24	22%	441,265.91		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Bukang Uwayway St., Brgy. Bayugo, JalaJala, Rizal	JalaJala	2,618,218.69		08-Mar-24	26-May-24	23%	602,190.30		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Road at Lower Mapacia, Brgy. Special District, JalaJala, Rizal	JalaJala	3,345,099.68		08-Mar-24	05-Jun-24	26%	869,725.92		on-going
Concrete Reblocking of Road 6 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	1,746,319.79		08-Mar-24	26-May-24	27%	471,506.34		on-going
Asphalt Overlaying With Concrete Reblocking (Portion) of Sitio Bendita to Sitio Matlios Feeder Road, Brgy. Bagumbayan, Piliila, Rizal	Piliila	2,141,800.99		08-Mar-24	26-May-24	25%	535,450.25		on-going
Asphalt Overlaying of Naval St., Brgy. Malaya, Piliila, Rizal	Piliila	3,302,329.52		08-Mar-24	26-May-24	24%	792,559.08		on-going
Asphalt Overlaying of Various Roads at Brgy. Malaya, Piliila, Rizal	Piliila	3,948,462.26		08-Mar-24	26-May-24	24%	947,630.94		on-going
Asphalt Overlaying of Roxas St., Brgy. Malaya, Piliila, Rizal	Piliila	2,679,457.19		08-Mar-24	26-May-24	24%	643,069.73		on-going
Asphalt Overlaying (portion) of Belleza St., Brgy. Malaya, Piliila, Rizal	Piliila	6,031,924.89		08-Mar-24	16-May-24	28%	1,688,938.97		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Ilang-ilang St., Modesta Vill., Brgy. Sto. Niño, San Mateo, Rizal	San Mateo	2,823,729.83		08-Mar-24	05-Jun-24	24%	677,695.16		on-going
Asphalt Overlaying of Caltaya St. Modesta Vill., Brgy. Sto. Niño, San Mateo, Rizal	San Mateo	2,874,915.86		08-Mar-24	16-May-24	12%	344,989.90		on-going
Asphalt Overlaying with Concrete Reblocking at D.C. Tongohan St., Brgy. Tandang Kuyto, Tanay, Rizal	Tanay	2,732,697.98		08-Mar-24	05-Jun-24	24%	655,947.52		on-going
Asphalt Overlaying of A. Natividad St., (Blvd.) Brgy. May-Iba and Brgy. Dalig, Teresa, Rizal	Teresa	1,182,311.42		08-Mar-24	05-May-24	30%	354,693.43		on-going
Concreting of Mtro Drive, Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	1,919,645.69		08-Mar-24	15-Jun-24	50%	959,822.85		on-going
Asphalt Overlaying With Concrete Reblocking of Road at Sitio Sunnigit, Brgy. San Jose, Baras, Rizal	Baras	6,767,089.33		18-Mar-24	15-Jun-24	15%	1,015,063.40		on-going
Asphalt Overlaying (portion) of B. Mesa St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	1,115,289.61		18-Mar-24	16-May-24	25%	278,822.40		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Caltaya I St., Brgy. Mambog, Binangonan, Rizal	Binangonan	2,480,512.94		18-Mar-24	15-Jun-24	15%	372,076.94		on-going
Asphalt Overlaying with Concrete Reblocking of Caltaya II St., (portion) Brgy. Mambog, Binangonan, Rizal	Binangonan	4,960,207.04		18-Mar-24	15-Jun-24	15%	744,031.06		on-going

Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Asphalt Overlaying with Concrete Reblocking (portion) Apo St., Metro Montaña Village, Brgy. Burgos, Montalban, Rizal	Montalban	2,774,291.97		18-Mar-24	25-Jun-24	11%	305,172.12		on-going
Asphalt Overlaying Isarog St., Metro Montaña Village, Brgy. Burgos, Montalban, Rizal	Montalban	2,157,358.85		18-Mar-24	25-Jun-24	11%	237,309.47		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Cordillera St., Metro Montaña Village, Brgy. Burgos, Montalban, Rizal	Montalban	2,454,061.50		18-Mar-24	25-Jun-24	11%	269,946.77		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Mayon Dr., Metro Montaña Village, Brgy. Burgos, Montalban, Rizal	Montalban	3,565,722.67		18-Mar-24	25-Jun-24	11%	392,229.49		on-going
Asphalt Overlaying with Concrete Reblocking (portion) at Makiling St., Metro Montaña Village, Brgy. Burgos, Montalban, Rizal	Montalban	2,969,415.43		18-Mar-24	25-Jun-24	11%	326,165.70		on-going
Asphalt Overlaying of Mabini St., at Brgy. Sta. Ana, San Mateo, Rizal	San Mateo	3,066,427.84		18-Mar-24	05-Jun-24	14%	429,299.90		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Daisy St., Modesta Vill., Brgy. Sto. Niño, San Mateo, Rizal	San Mateo	4,570,159.62		18-Mar-24	05-Jun-24	14%	639,822.35		on-going
Asphalt Overlaying of Bonifacio St., Brgy. Tandang Kulyo, Tanay, Rizal	Tanay	2,800,014.59		18-Mar-24	16-May-24	16%	448,002.33		on-going
Asphalt Overlaying of P. Santiago St., Brgy. Poblacion, Teresa, Rizal	Teresa	2,288,016.67		18-Mar-24	16-May-24	20%	457,603.33		on-going
Concreting of Uranus (upside) St., Constellation Subd., Brgy. San Isidro, Angono, Rizal	Angono	1,432,009.39		18-Mar-24	26-May-24	15%	214,801.41		on-going
Concreting of Pluto St., Constellation Subd., Brgy. San Isidro, Angono, Rizal	Angono	2,066,587.17		18-Mar-24	05-Jun-24	12%	247,990.46		on-going
Concreting of Neptune St., Constellation Subd., Brgy. San Isidro, Angono, Rizal	Angono	1,121,706.33		18-Mar-24	26-May-24	14%	157,038.89		on-going
Concreting of Galaxy St., Constellation Subd., Brgy. San Isidro, Angono, Rizal	Angono	504,009.58		18-Mar-24	16-May-24	17%	85,681.63		on-going
Concreting with Construction of Box Culvert of Road at Purok 4, Brgy. Kalinawan, Binangonan, Rizal	Binangonan	1,219,971.10		18-Mar-24	26-May-24	30%	365,991.33		on-going
Concreting with Side Protection (portion) of Ramos St., Brgy. Macanot, Binangonan, Rizal	Binangonan	1,157,239.28		18-Mar-24	26-May-24	10%	115,723.93		on-going
Concreting of Road at Mayon Cmpd. Brgy. San Juan, Cainta, Rizal	Cainta	1,771,701.19		18-Mar-24	15-Jun-24	10%	177,170.12		on-going
Improvement of Bernardo St., Brgy. San Roque, Cardona, Rizal	Cardona	1,810,008.60		18-Mar-24	05-Jun-24	20%	362,001.72		on-going
Concreting of A. Aguinardo St., Brgy. Bagunbong, JalaJala, Rizal	JalaJala	4,189,292.83		18-Mar-24	04-Aug-24	12%	502,715.14		on-going
Concreting (portion) of Road at Sitio Halang, Brgy. Bayugo, JalaJala, Rizal	JalaJala	3,569,886.82		18-Mar-24	15-Jul-24	5%	178,494.34		on-going
Construction of Box Culvert with Side Protection at Taling Ilog, Brgy. Special District, JalaJala, Rizal	JalaJala	2,557,675.43		18-Mar-24	25-Jun-24	10%	255,767.54		on-going
Concreting of Road at Sitio Sampaguita, Brgy. Special District, JalaJala, Rizal	JalaJala	3,623,005.25		18-Mar-24	15-Jul-24	10%	362,300.53		on-going

Program or Project	Location	Total Cost	Total Cost / Project Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Concreting of Road 1 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	2,267,670.52		18-Mar-24	25-Jun-24	7%	158,736.94		on-going
Concreting of Road 3 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	1,219,615.07		18-Mar-24	25-Jun-24	7%	85,373.05		on-going
Concreting of Road 4 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	1,190,815.19		18-Mar-24	25-Jun-24	7%	83,357.06		on-going
Concreting (portion) at Piliilla Public Market, Brgy. Bagumbayan, Piliilla, Rizal	Piliilla	4,723,330.76		18-Mar-24	04-Aug-24	5%	236,166.54		on-going
Concreting of Road with Side Protection (portion) at Royal St., Brgy. Nilogan, Piliilla, Rizal	Piliilla	1,042,754.70		18-Mar-24	05-Jun-24	36%	594,380.64		on-going
Construction of Concrete Canal and Concreting of Road at Lonabass Extension St., Brgy. Nilogan, Piliilla, Rizal	Piliilla	1,717,489.62		18-Mar-24	05-Jun-24	13%	223,273.65		on-going
Improvement/Upgrading of Yakal St., St. Anthony Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	7,139,587.33		18-Mar-24	24-Aug-24	3%	214,187.62		on-going
Construction of Drainage Canal with Concreting of Road at Orca Cmpd., Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	1,632,494.21		18-Mar-24	05-Jun-24	15%	244,874.13		on-going
Construction of Drainage Canal at Purok III, Brgy. Sapang, Binangonan, Rizal	Binangonan	1,840,153.09		18-Mar-24	05-Jun-24	14%	257,621.43		on-going
Construction of Drainage Canal at G. Borja St., and Maronilla St., Brgy. Bagumbong, Jalalala, Rizal	Jalalala	1,720,387.77		18-Mar-24	15-Jun-24	8%	137,631.02		on-going
Construction of Drainage Canal (portion) of Road at Metro Royale Homes Phase 2 & 1B Brgy. Burgos, Montalban, Rizal	Montalban	2,770,087.70		18-Mar-24	25-Jun-24	10%	277,008.77		on-going
Environmental Management (pls list down specific projects)									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MAURIN MARVIC S. LEYVA
 OIC-Provincial Budget Office


NINA RICCA YNARES
 GOVERNOR