

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 1st QUARTER, CY 2018**

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
ECONOMIC DEVELOPMENT								
Asphalt Overlay & Concrete Reblocking of Road at Purok 4 & 5 at Brgy. Palay-Palay, Jalajala, Rizal	Jalajala	1,499,781.01	04/18/18	06/03/18				to start
Asphalt Overlay of P. Torres St., Brgy. Special District, Jalajala, Rizal	Jalajala	1,499,774.90	04/13/18	05/22/18				to start
Asphalt Overlay of C. Villaran St., Brgy. Special District, Jalajala, Rizal	Jalajala	1,599,425.14	04/13/18	05/22/18				to start
Asphalt Overlay of G. Seña St., Brgy. Special District, Jalajala, Rizal	Jalajala	1,699,802.86	04/13/18	05/22/18				to start
Asphalt Overlay (portion) of Roads at Sitio Ilog Dulo, Sitio Dungot & Sitio Banay-Banay, Brgy. Punta, Jalajala, Rizal	Jalajala	5,197,719.38	04/13/18	05/22/18				to start
Asphalt Overlay of T. Balajadia St., Brgy. Sipsipin, Jalajala, Rizal	Jalajala	1,799,830.02	04/13/18	05/22/18				to start
Improvement/Construction of Drainage Canal at Lapu-Lapu St., Brgy. San Isidro, Tanay, Rizal	Tanay	1,419,145.90	04/13/18	06/27/18				to start
Asphalt Overlay of M. Dela Vega St., Brgy. 3rd District, Jalajala, Rizal	Jalajala	1,699,721.82	05/10/18	06/10/18				bidded
Improvement/Asphalt Overlay (Portion) of M. Vallesteros St., Brgy. Conception, Baras, Rizal	Baras	549,924.63	05/10/18	06/10/18				bidded
Asphalt overlay (Portion) of J. Sta. Catalina St., Brgy. San Juan, Morong, Rizal	Morong	3,104,189.88	05/10/18	06/18/18				bidded
Asphalt overlay (Portion) of Capinpin St., Brgy. San Juan, Morong, Rizal	Morong	1,152,235.69	05/10/18	06/18/18				bidded

Concreting (portion) of Carungay St. Extension, Brgy. Malaya, Pililla, Rizal	Pililla	665,349.06	05/10/18	07/16/18				bidded
Concreting (Phase 2) of Balagbag Road at Sitio Balagbag, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,699,221.53	05/10/18	07/28/18				bidded
Ripraping for slope protection (Portion) of creek at BANAIVILLE, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	889,614.78	05/10/18	07/28/18				bidded
Improvement/Concreting of Road (Phase 2) at Sitio Tablon, Brgy. Cuyambay, Tanay, Rizal	Tanay	1,299,437.74	05/10/18	07/16/18				bidded
Improvement/Construction of drainage canal at Avocado St., Brgy. Sampaloc, Tanay, Rizal	Tanay	997,329.22	05/10/18	07/12/18				bidded
Concreting and construction of drainage canal at Road 2, Sitio New Ilaya, Brgy. San Andres, Tanay, Rizal	Tanay	1,214,159.66	05/10/18	07/20/18				bidded
Improvement/Construction of drainage canal at Mabolo St., Brgy. Sampaloc, Tanay, Rizal	Tanay	908,465.80	05/10/18	07/12/18				bidded
Concreting of Verallo St., Brgy. Daraitan, Tanay, Rizal	Tanay	1,299,037.66	05/10/18	07/20/18				bidded
Concreting and construction of drainage canal (Portion) of Korokan St., Brgy. San Andres, Tanay, Rizal	Tanay	1,499,309.58	05/10/18	07/20/18				bidded

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

LUISITO G. MUNSOD

(Sgd) Provincial Engineer

CORAZON B. RAMOS

(Sgd) OIC-Provincial Budget Office

REBECCA A. YNARES

(Sgd) Governor