

UTILIZATION OF THE 20% OF THE NATIONAL TAX ALLOTMENT

REGION: REGION IV-A - CALABARZON **CALENDAR YEAR:** 2023
PROVINCE: RIZAL **QUARTER:** 3
CITY/MUNICIPALITY:

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development (pls list down specific projects)								
Construction of Water System Level II at Baras-Pinugay Elem. School, One Ynares Annex, Brgy. San Salvador	Baras	2,991,725.48	17-Apr-23	03-Sep-23	100%	2,963,764.02		Completed as of July 11, 2023
Construction of 2 - Storey, 8 Rooms Ynares School Bldg., at Talim Point National High School, Brgy Habagatan	Binangonan	25,002,045.73	17-Apr-23	Jan 9, 2024(Orig) Feb 23, 2024(New)	84%	20,925,405.54	1 (45 cd)	On-going
Construction of 8m x 30m Ynares Multi - Purpose Covered Court at Morong National High School - SHS Brgy. San Juan	Morong	4,968,226.76	17-Apr-23	03-Sep-23	100%	4,923,224.82		Completed as of July 14, 2023
Improvement of Water System at Brgy. Lambac	Cardona	2,419,217.25	17-Apr-23	22-Aug-23	100%	2,388,197.17		Completed as of July 14, 2023
Construction of Water System Level II at Sitio Mabolo, Brgy. Puray	Montalban	2,878,050.83	24-Apr-23	10-Sep-23	100%	2,849,038.10		Completed as of September 6, 2023
Construction of Roadway Lightings at Brgy. Limbon-Limbon	Binangonan	3,870,982.04	09-May-23	19-Jul-23	100%	3,838,986.28		Completed as of July 14, 2023
Construction of Roadway Lightings at J.P Rizal St. Brgy. Subay	Cardona	4,555,534.83	09-May-23	27-Jul-23	100%	7,035,718.31		Completed as of July 25, 2023
Construction of Roadway Lightings at Rodriguez St. Brgy. Subay	Cardona	760,324.55						
Construction of Roadway Lightings at Dela Paz St. Brgy. Subay	Cardona	1,117,138.61						
Construction of Roadway Lightings at Magsaysay St. Brgy. Subay	Cardona	671,767.65						
Construction of Roadway Lightings at J. Luna St., Brgy. Bagumbong	Jalajala	1,322,673.01	09-May-23	03-Jul-23	100%	3,713,813.47		Completed as of July 3, 2023
Construction of Roadway Lightings at Jacinto St., Brgy. Bagumbong	Jalajala	2,425,175.15						
Improvement (extension) of 1 - Storey Ynares Multi - Purpose Bldg. at Brgy. Kinagatan	Binangonan	1,199,160.29	24-Apr-23	22-Jul-23	100%	1,186,637.35		Completed as of July 21, 2023
Improvement of 2 - Storey Ynares Multi - Purpose Building at Jansenville Subd., Brgy. San Juan	Cainta	1,428,476.39	09-May-23	12-Jul-23	100%	1,404,417.87		Completed as of July 6, 2023
Construction of 2 - Storey Ynares Multi - Purpose Bldg. at Eastwood Residences, Phase I, Brgy. San Isidro	Rodriguez	3,995,607.51	24-Apr-23	20-Aug-23	100%	3,966,184.48		Completed as of August 23, 2023
Construction of 2-Storey Ynares Multi-Purpose Building, Brgy. Mahabang Parang, Angono, Rizal	Angono	4,675,975.99	14-Jul-23	16-Dec-23	85%	3,936,274.41		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Installation of Safety Grills (Enclosure) for Ynares School Buildings at Timoteo A. Reyes Elem. School, Brgy. San Pedro, Morong, Rizal	Morong	579,994.78	24-Jul-23	09-Sep-23	100%	565,012.65		Completed as of September 1, 2023
Construction of Roadway Lightings at Bautista St., Brgy. Bombongan, Morong, Rizal	Morong	8,740,474.68	24-Jul-23	28-Nov-23	56%	4,857,664.36		On-going
Construction of 4-Storey, 16-Rooms at University of Rizal System-Tanay Campus, Brgy. Sampaloc, Tanay, Rizal	Tanay	65,200,489.99	24-Jul-23	06-Aug-23	19%	12,351,029.42		On-going
Construction of Covered Pathwalk Regional Lead School for the Arts in Angono, Rizal	Angono	999,669.38	28-Jul-23	11-Sep-23	100%	980,612.87		Completed as of September 8, 2023
Repair / Repainting of Ynares Multi-Purpose Covered Court at Carlos "Botong" V. Francisco Mem. National High School, Brgy. Mahabang Parang, Angono, Rizal	Angono	810,997.65	28-Jul-23	15-Oct-23	92%	730,342.25		On-going
Repair / Repainting of Stage at Macamot Elem. School, Brgy. Macamot, Binangonan, Rizal	Binangonan	208,370.16	28-Jul-23	12-Aug-23	100%	198,377.91		Completed as of August 11, 2023
Repair / Repainting of 2-Storey, 6-Rooms, Ynares School Bldg., at Macamot Elem. School, Brgy. Macamot, Binangonan, Rizal	Binangonan	1,651,192.36	28-Jul-23	30-Aug-23	100%	1,626,097.65		Completed as of September 27, 2023
Construction of Handwashing Facility at Karangalan Elem. School, Brgy. San Isidro, Cainta, Rizal	Cainta	325,932.14	28-Jul-23	10-Sep-23	100%	313,864.01		Completed as of September 6, 2023
Construction of Jogging Path at Phase 3, Vista Verde Executive Vill., Brgy. San Isidro, Cainta, Rizal	Cainta	785,149.42	28-Jul-23	25-Sep-23	100%	771,270.20		Completed as of September 22, 2023
Repair of Ynares School Bldg. at St. Anthony Elem. School, Brgy. San Juan, Cainta, Rizal	Cainta	1,458,041.21	28-Jul-23	03-Oct-23	93%	1,334,738.11		On-going
Repair / Repainting of Ynares School Building at Marick Elem. School, Brgy. Sto. Domingo, Cainta, Rizal	Cainta	3,222,076.48	28-Jul-23	23-Oct-23	68%	2,170,066.10		On-going
Repair / Repainting of Ynares School Bldg. at Subay Elem. School, Brgy. Subay, Cardona, Rizal	Cardona	1,791,791.32	28-Jul-23	25-Sep-23	100%	1,765,700.97		Completed as of September 14, 2023
Provision of Roofing of School Ground at Catalino D. Salazar National High School, Brgy. Subay, Cardona, Rizal	Cardona	4,512,806.40	28-Jul-23	14-Nov-23	65%	2,908,618.97		On-going
Repair / Repainting of Ynares Multi-Purpose Bldg. (Barangay Hall) Brgy. Lubo, JalaJala, Rizal	Jalajala	752,773.89	28-Jul-23	25-Sep-23	100%	735,700.51		Completed as of September 21, 2023
Improvement of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall), Brgy. Sipsipin, JalaJala, Rizal	Jalajala	983,981.53	28-Jul-23	11-Oct-23	100%	962,900.58		Completed as of September 18, 2023

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Repair / Repainting of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. 3rd District, JalaJala, Rizal	Jalajala	863,301.65	28-Jul-23	10-Dec-23	100%	847,299.57		Completed as of September 14, 2023
Repair / Repainting of Ynares Multi-Purpose Covered Court at Geronimo Elem. School, Brgy. Geronimo, Montalban, Rizal	Montalban	684,044.10	28-Jul-23	10-Sep-23	100%	670,197.99		Completed as of September 6 2023
Repair / Repainting of Ynares School Bldg. at Geronimo Elem. School, Brgy. Geronimo, Montalban, Rizal	Montalban	1,186,984.42	28-Jul-23	25-Sep-23	100%	1,168,911.89		Completed as of September 14, 2023
Improvement of 3-Storey, 6-Rooms Ynares School Bldg. at Maybancal Elem. School, Brgy. Maybancal, Morong , Rizal	Morong	479,270.57	28-Jul-23	21-Aug-23	100%	467,531.78		Completed as of August 17, 2023
Construction of Covered Pathwalk at Maybancal Elem. School, Brgy. Maybancal, Morong, Rizal	Morong	1,977,570.41	28-Jul-23	30-Sep-23	100%	1,954,181.43		Completed as of September 27 2023
Improvement of 2-Storey 6 Rooms Ynares Type School Bldg. at Virgilio B. Melendres Mem. Elem. School, Brgy. Takungan, Pililla, Rizal	Pililla	1,170,432.18	28-Jul-23	25-Oct-23	72%	826,841.66		On-going
Construction of Side Protection at Alas-asin Elem. School, Brgy. Daraitan, Tanay, Rizal	Tanay	1,662,949.80	28-Jul-23	25-Oct-23	75%	1,226,923.16		On-going
Construction of Handwashing Facility at Sampaloc Elem. School, Brgy. Sampaloc, Tanay, Rizal	Tanay	320,221.19	28-Jul-23	10-Sep-23	100%	309,214.43		Completed as of September 5, 2023
Repair of Ynares Multi-Purpose Covered Court at Muzon Elem. School, Brgy. Muzon, Taytay, Rizal	Taytay	566,398.27	28-Jul-23	10-Sep-23	100%	552,301.40		Completed as of August 24, 2023
Repair / Repainting of Ynares School Bldg. at Simona National High School Brgy. San Isidro, Taytay, Rizal	Taytay	1,897,575.90	28-Jul-23	25-Sep-23	100%	1,868,500.49		Completed as of September 22, 2023
Repair / Repainting of Ynares Multi-Purpose Covered Court at Manuel I. Santos Mem. National High School, Brgy. San Juan, Taytay, Rizal	Taytay	814,765.78	28-Jul-23	10-Sep-23	100%	799,695.36		Completed as of August 24, 2023
Construction of 3-Storey Ynares Multi-Purpose Bldg. at Brgy. First District, JalaJala, Rizal	Jalajala	12,333,884.44	14-Aug-23	08-Jun-24	10%	1,226,118.54		On-going
Repair / Repainting of Ynares School Bldg. at Manggahan Elem. School, Brgy. Manggahan, Montalban, Rizal	Montalban	1,487,106.00	14-Aug-23	30-Sep-23	100%	1,460,097.50		Completed as of September 27, 2023
Repair / Repainting of Ynares Multi-Purpose Covered Court at Manggahan Elem. School, Brgy. Manggahan, Montalban, Rizal	Montalban	429,885.34	14-Aug-23	30-Sep-23	100%	415,847.26		Completed as of September 27, 2023
Construction of Perimeter Fence at Puray National High School, Brgy. Puray, Montalban, Rizal	Montalban	2,294,565.16	14-Aug-23	20-Oct-23	67%	1,521,183.64		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Repair / Repainting of NHA School Bldg. at Southville 8C Elem. School, Brgy. San Isidro, Montalban, Rizal	Montalban	3,617,178.10	14-Aug-23	24-Oct-23	68%	2,438,548.84		On-going
Construction of Polycarbonate Roof of School Bldg. at Kasiglahan Vill. National High School, Brgy. San Jose, Montalban, Rizal	Montalban	4,866,735.30	14-Aug-23	01-Nov-23	57%	2,746,657.90		On-going
Construction of 2-Storey 6 rooms Ynares School Bldg. at Catmon Elem. School, Brgy. San Rafael, Montalban, Rizal	Montalban	18,996,944.15	14-Aug-23	08-Mar-24	20%	3,780,380.18		On-going
Repair / Repainting of Ynares Multi-Purpose Covered Court at Tanay National High School, Brgy. Plaza Aldea, Tanay, Rizal	Tanay	936,200.62	14-Aug-23	12-Oct-23	79%	724,587.64		On-going
Improvement of Ynares Multi-Purpose Covered Court at Tanay National High School, Brgy. Plaza Aldea, Tanay, Rizal	Tanay	1,235,847.46	14-Aug-23	27-Sep-23	100%	1,214,827.60		Completed as of September 21, 2023
Repair/Repainting of Ynares School Bldgs. at Buhangin Elem. School, Brgy. Buhangin, Binangonan, Rizal	Binangonan	1,888,010.83	01-Sep-23	07-Nov-23	40%	744,844.54		On-going
Repair/Repainting of Ynares School Bldgs. at Looc Elem. School, Brgy. Looc, Cardona, Rizal	Cardona	2,253,594.61	01-Sep-23	19-Nov-23	10%	221,948.72		On-going
Construction of Covered Pathwalk/Perimeter Fence at Quiterio San Jose Elem. School, Brgy. May-Iba, Teresa, Rizal	Teresa	1,615,014.01	01-Sep-23	29-Nov-23	25%	398,002.54		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. at Doña Nieves Songco Mem. School, Brgy. Mahabang Parang, Angono, Rizal	Angono	4,876,851.02	01-Sep-23	15-Feb-24	5%	241,840.01		On-going
Construction of 2-Storey Multi-Purpose Bldg. at Painaan Elem. School, Sitio Painaan, Brgy. Pinugay, Baras, Rizal	Baras	4,937,362.23	01-Sep-23	29-Feb-24	15%	734,145.04		On-going
Improvement of Ynares Multi-Purpose Bldg. at Manggahan Elem. School, Brgy. Manggahan, Montalban, Rizal	Montalban	1,081,241.84	01-Sep-23	02-Oct-23	80%	847,403.51		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (School Clinic) at Macaingalan National High School, Sitio Macaingalan Brgy. Puray, Montalban, Rizal	Montalban	5,563,494.58	01-Sep-23	03-Feb-24	16%	883,108.54		On-going
Construction of Ynares Stage at Baras Elem. School, Brgy. Concepcion, Baras, Rizal	Baras	1,557,634.70	01-Sep-23	09-Nov-23	42%	642,883.81		On-going
Construction/Provision of 2-Units Wash Facilities (Water, Sanitation & Hygiene) at Vicente Madrigal National High School, Brgy. Palangoy, Binangonan, Rizal	Binangonan	2,985,404.97	01-Sep-23	18-Jan-24	28%	827,515.46		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (Health Center) at Brgy. Mambog, Binangonan, Rizal	Binangonan	5,039,707.92	01-Sep-23	15-Feb-24	18%	899,406.09		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (Senior Citizen's Office) Mt. Fuji St., Grand Valley Subd., Brgy. Mahabang Parang, Angono, Rizal	Angono	4,777,600.64	01-Sep-23	03-Feb-24	14%	663,683.95		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of 2-Storey Ynares Multi-Purpose Bldg. (Barangay Hall) at Brgy. Libis, Binangonan, Rizal	Binangonan	4,750,018.60	01-Sep-23	04-Feb-24	20%	942,649.34		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. at Bayanihan Vill., Brgy. San Isidro, Cainta, Rizal	Cainta	4,938,079.92	01-Sep-23	19-Feb-24	15%	733,657.62		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. at Vista Verde Exec. Village Phase 1-E, Brgy. San Isidro, Cainta, Rizal	Cainta	4,863,146.85	01-Sep-23	03-Feb-24	14%	674,673.36		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. at Gumamela St. Greenland Executive Vill. - Phase 4, Brgy. San Juan, Cainta, Rizal	Cainta	4,826,267.46	01-Sep-23	03-Feb-24	18%	859,896.10		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall Annex & C.W.C.O. office) Brgy. Calahan, Cardona, Rizal	Cardona	3,248,658.41	01-Sep-23	23-Jan-24	18%	579,347.55		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) at Metro Royale Home, Phase 1B, Brgy. Burgos, Montalban, Rizal	Montalban	4,699,979.83	01-Sep-23	05-Mar-24	18%	837,887.97		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. at Metro Royale Home Phase 2, Brgy. Burgos, Montalban, Rizal	Montalban	4,788,906.96	01-Sep-23	22-Mar-34	10%	474,089.41		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (Evacuation Center) at Sitio Pulong Ligaya, Brgy. Bagumbong, JalaJala, Rizal	Jalajala	5,104,657.17	01-Sep-23	21-Mar-24	10%	505,760.02		On-going
Construction of Additional 2nd Floor of Existing 1-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Bayugo, JalaJala, Rizal	Jalajala	5,639,003.41	01-Sep-23	14-Mar-24	12%	670,737.55		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) East Bellevue Residences Extension Brgy. San Isidro, Montalban, Rizal	Montalban	4,861,711.59	01-Sep-23	03-Mar-24	17%	820,008.52		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. at Southville 8C Phase 1K2, Brgy. San Jose, Montalban, Rizal	Montalban	5,149,257.47	01-Sep-23	21-Mar-24	17%	867,552.26		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) at Mellinium Homes, Brgy. Burgos, Montalban, Rizal	Montalban	4,196,660.39	01-Sep-23	19-Dec-23	24%	997,608.59		On-going
Construction of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Niogan, Pililla, Rizal	Pililla	4,878,527.14	01-Sep-23	03-Mar-24	19%	919,888.51		On-going
Improvement of Multi-Purpose Covered Court and Stage at Medalva Hills Vill. Phase 1, Brgy. San Isidro, Angono, Rizal	Angono	3,159,025.04	01-Sep-23	19-Nov-23	25%	781,252.39		On-going
Improvement of Open Tennis Court at Vermont Royale Village, Brgy. Mayamot, Antipolo, City	Antipolo	3,782,298.95	01-Sep-23	30-Oct-23	36%	1,350,020.91		On-going
Construction/Provision of Wash Facilities (Water Sanitation & Hygiene) of Tennis Court at Vermont Royale Exec. Village, Brgy. Mayamot, Antipolo, City	Antipolo	1,232,565.08	01-Sep-23	09-Nov-23	35%	424,023.78		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Improvement of Ynares Multi-Purpose Covered Court at Eastwood Greenview Subd., Phase 1, Brgy. San Isidro, Montalban, Rizal	Montalban	1,941,924.94	01-Sep-23	30-Oct-23	47%	898,593.66		On-going
Repair/Repainting of Rizal Provincial Library at Brgy. Dolores, Taytay, Rizal	Taytay	614,383.69	07-Sep-23	13-Feb-24	35%	212,318.41		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Angono Elem. School, Brgy. San Isidro, Angono, Rizal	Angono	769,949.83	07-Sep-23	15-Dec-23	5%	38,265.87		On-going
Repair/Repainting of Ynares Multi-Purpose Bldg. Kapalaran Elem. School. Gomez St., Kapalaran Vill. Brgy. San Juan, Taytay, Rizal	Taytay	769,705.58	07-Sep-23	13-Feb-24	35%	262,994.38		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court, Stage at Baras-Pinugay Elem. School, Brgy. Pinugay, Baras, Rizal	Baras	992,823.33	07-Sep-23	09-Nov-23	30%	291,570.80		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court and Stage at Talaga Elem. School, Brgy. Maybancal, Morong, Rizal	Morong	810,518.87	07-Sep-23	15-Dec-23	25%	198,665.14		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Pililla National High School, Brgy. Bagumbayan, Pililla, Rizal	Pililla	903,427.89	07-Sep-23	05-Dec-23	26%	230,428.65		On-going
Repair/Repainting of Ynares School Bldgs., at Macaingalan Elem. School, Brgy. Puray, Montalban, Rizal	Montalban	2,000,195.91	07-Sep-23	15-Dec-23	20%	394,039.33		On-going
Repainting of Ynares Multi-Purpose Covered Court at Macaingalan National High School, Brgy. Puray, Montalban, Rizal	Montalban	303,887.62	07-Sep-23	15-Dec-23	20%	59,821.47		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court and Stage at Southville 8 Elem. School, Brgy. San Isidro, Montalban, Rizal	Montalban	1,035,311.39	07-Sep-23	28-Oct-23	50%	506,150.30		On-going
Construction of Covered Pathwalk with Railings at Casimiro A. Ynares Sr. Mem. National High School, Brgy. Dolores, Taytay, Rizal	Taytay	1,681,678.79	07-Sep-23	24-Oct-23	40%	660,638.03		On-going
Improvement of Ynares Multi-Purpose Covered Court at Pililla National High School, Brgy. Bagumbayan, Pililla, Rizal	Pililla	1,275,590.79	07-Sep-23	05-Dec-23	26%	328,576.15		On-going
Construction of Handwashing Facility at Bagumbayan Elem. School, Brgy. Bagumbayan, Teresa, Rizal	Teresa	335,644.73	07-Sep-23	05-Nov-23	28%	93,676.32		On-going
Installation of Safety Grills (Enclosure) for Ynares School Bldg. at Binangonan Elem. School, Brgy. Layunan, Binangonan, Rizal	Binangonan	736,186.37	07-Sep-23	15-Dec-23	26%	188,785.63		On-going
Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg. (Health Center) at Brgy. Iglesia, Cardona, Rizal	Cardona	755,808.77	07-Sep-23	05-Nov-23	38%	279,991.47		On-going
Repair of Emergency Room (Ceiling /Beam) at Rizal Provincial Hospital System (RPHS) Morong, Brgy. San Juan, Morong, Rizal	Morong	328,500.83	07-Sep-23	15-Dec-23	25%	81,643.27		On-going
Provision of Biomed Room at RPHS -Margarito A. Duavit Mem. Hospital, Brgy. Darangan, Binangonan, Rizal	Binangonan	475,142.60	07-Sep-23	15-Dec-23	5%	23,234.84		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Provision of Roofing for Brgy. Health Center at Brgy. San Pedro, Morong, Rizal	Morong	424,039.80	07-Sep-23	05-Dec-23	25%	103,443.64		On-going
Improvement of 2-Storey Ynares Multi-Purpose Bldg. (Health Center/ Day Care Center) , Brgy. Guitnang Bayan II, San Mateo, Rizal	San Mateo	1,762,401.61	07-Sep-23	15-Dec-23	24%	417,952.39		On-going
Repair/Repainting of Ynares Multi-Purpose Bldg. at Purok Imelda, Brgy. Dela Paz, Antipolo, City	Antipolo	1,991,625.94	07-Sep-23	04-Jan-24	15%	295,140.04		On-going
Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) at Duraville Homes Ph. II, Brgy. Mahabang Parang, Angono, Rizal	Angono	406,498.54	07-Sep-23	04-Jan-24	16%	64,339.99		On-going
Repair/Repainting of 2-Storey Multi-Purpose Bldg. at Villa Gloria I Subd., Brgy. San Isidro, Angono, Rizal	Angono	341,003.73	07-Sep-23	04-Jan-24	16%	54,528.26		On-going
Repair/Repainting of Welcome Arc at Villa Gloria I Subd., Brgy. San Isidro, Angono, Rizal	Angono	99,569.76	07-Sep-23	04-Jan-24	16%	13,779.63		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at San Clemente Vill. I, Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	1,199,993.43	07-Sep-23	24-Oct-23	50%	589,442.06		On-going
Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg., (Senior Citizen'S Office) at Palmera Heights Phase 1, Brgy. San Juan, Cainta, Rizal	Cainta	354,820.15	07-Sep-23	24-Jan-24	25%	83,860.28		On-going
Repair/Repainting of Ynares Multi-Purpose Bldg., (Senior Citizen's Office), Village East Exec. Homes, Sto Domingo, Cainta, Rizal	Cainta	838,031.96	07-Sep-23	24-Jan-24	25%	207,781.53		On-going
Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Evangelista, Baras, Rizal	Baras	637,650.66	07-Sep-23	05-Nov-23	30%	185,894.93		On-going
Repair/Repainting of Minipark/Playground at Barangay Patunhay Cardona, Rizal	Cardona	211,695.03	07-Sep-23	25-Nov-23	26%	53,711.54		On-going
Repair/Repainting of 1-Storey Ynares Multi-Purpose Bldg. Brgy. Sipsipin, Jalajala, Rizal	Jalajala	886,050.93	07-Sep-23	15-Nov-23	33%	286,114.37		On-going
Repair/Repainting of Ynares Multi-Purpose Hall (Outpost) at Brgy. Tinucan, Tanay, Rizal	Tanay	416,237.00	07-Sep-23	04-Jan-24	16%	65,506.63		On-going
Repair/Repainting of 3-Units Ynares Waiting Shed Type III at Brgy. Daraitan, Tanay, Rizal	Tanay	293,495.81	07-Sep-23	04-Jan-24	16%	46,384.42		On-going
Repair/Repainting of 1-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Daraitan, Tanay, Rizal	Tanay	305,538.54	07-Sep-23	04-Jan-24	16%	47,351.38		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at New San Mateo Subd., Phase 5, Brgy. Guitnang Bayan I, San Mateo, Rizal	San Mateo	581,915.86	07-Sep-23	15-Dec-23	24%	137,275.73		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Repair/Repainting of Ynares Multi-Purpose Covered Court at King David Subd., Brgy. Burgos, Montalban, Rizal	Montalban	877,154.35	07-Sep-23	05-Dec-23	27%	230,685.92		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Aranzazu Subd., Brgy. Burgos, Montalban, Rizal	Montalban	799,996.70	07-Sep-23	05-Dec-23	27%	214,841.13		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Diliman, Brgy. San Rafael, Montalban, Rizal	Montalban	1,002,496.45	07-Sep-23	05-Dec-23	22%	216,970.25		On-going
Construction of Covered Pathwalk at Wharf of Brgy. Tabon, Binangonan, Rizal	Binangonan	1,413,905.56	07-Sep-23	25-Nov-23	30%	416,057.16		On-going
Construction of Perimeter Fence at Open Space at Vista Verde Executive Village Phase 1-E, Brgy. San Isidro, Cainta, Rizal	Cainta	491,587.85	07-Sep-23	14-Jan-24	10%	47,996.87		On-going
Improvement of Electrical Lighting System of Ynares Multi-purpose Covered Court at Carissa Homes East I, Brgy. Bagumbayan, Teresa, Rizal	Teresa	590,349.90	07-Sep-23	05-Nov-23	28%	160,003.28		On-going
Improvement of Ynares Multi-Purpose Bldg. (HOA Office) at Sitio Maligaya, Bagong Nayon II Phase 3A, Brgy. San Isidro, Antipolo, City	Antipolo	929,959.79	07-Sep-23	05-Dec-23	10%	90,989.97		On-going
Improvement of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall & Health Center) Brgy. Palangoy, Binangonan, Rizal	Binangonan	1,855,313.30	07-Sep-23	04-Jan-24	20%	365,857.09		On-going
Improvement of Ynares Multi-Purpose Bldg. at Golden Miles Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	291,679.57	07-Sep-23	14-Jan-24	10%	28,449.47		On-going
Improvement of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) At Vista Verde Exec. Village Phase 9, Brgy. San Isidro, Cainta, Rizal	Cainta	467,769.90	07-Sep-23	14-Jan-24	10%	46,455.45		On-going
Improvement of Ynares Multi-Purpose Bldg., (Senior Citizen's Office) Esla Urban Homes Brgy. Sto. Domingo, Cainta, Rizal	Cainta	251,672.12	07-Sep-23	24-Jan-24	25%	62,235.49		On-going
Improvement of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. San Miguel, Baras, Rizal	Baras	1,052,047.44	07-Sep-23	25-Nov-23	37%	380,740.20		On-going
Improvement of 1-Storey Day Care Center at Brgy. Iglesia, Cardona, Rizal	Cardona	1,006,441.68	07-Sep-23	25-Nov-23	29%	285,700.81		On-going
Improvement of Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Imatong, Pililla, Rizal	Pililla	1,353,467.37	07-Sep-23	15-Nov-23	33%	438,701.43		On-going
Improvement of Ynares Multi-Purpose Covered Court at Rosario Ville, Botong Francisco Ave., Brgy. Mahabang Parang, Angono, Rizal	Angono	1,067,119.85	07-Sep-23	15-Dec-23	5%	52,459.39		On-going
Construction of Welcome Marker at Lunsad-Libid Coastal Road, Brgy. Lunsad, Binangonan, Rizal	Binangonan	663,082.06	07-Sep-23	15-Dec-23	26%	169,031.24		On-going
Improvement/Installation of Street Sign at Block 9 to Block 13 Purok 2, Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal	Taytay	302,106.67	07-Sep-23	13-Feb-24	35%	105,039.84		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Improvement of Ynares Multi-Purpose Covered Court at Brgy. Del Remedio, Cardona, Rizal	Cardona	1,019,043.21	07-Sep-23	25-Nov-23	40%	399,217.46		On-going
Construction of Handwashing Facility for Daycare Center at Brgy. Lambac, Cardona, Rizal	Cardona	407,929.37	07-Sep-23	25-Nov-23	26%	102,451.36		On-going
Construction of Stage at Carissa Homes East I Brgy. Bagumbayan, Teresa, Rizal	Teresa	1,335,951.34	07-Sep-23	25-Nov-23	21%	275,075.71		On-going
Improvement of Ynares Multi-Purpose Covered Court at Diliman, Brgy. San Rafael, Montalban, Rizal	Montalban	1,393,092.76	07-Sep-23	05-Dec-23	22%	302,122.05		On-going
Construction of Ynares Stage at Eastwood Residences Phase 5, Brgy. San Isidro, Montalban, Rizal	Montalban	1,394,916.18	07-Sep-23	04-Jan-24	15%	205,673.61		On-going
Construction of 2-Seater Comfort Room at Eastwood Residences Phase 9, Brgy. San Isidro, Montalban, Rizal	Montalban	532,229.62	07-Sep-23	04-Jan-24	15%	79,191.25		On-going
Improvement of Ynares Multi-Purpose Covered Court at Southville 8B, Phase 3, Brgy. San Isidro, Montalban, Rizal	Montalban	1,046,121.03	07-Sep-23	05-Nov-23	36%	369,396.81		On-going
Repair of Perimeter Fence at Sitio Tapayan Elem. School, Brgy. Sta. Ana, Taytay, Rizal	Taytay	1,963,467.04	07-Sep-23	25-Nov-23	25%	483,101.91		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court and Ynares Stage at Niogan Elem. School, Brgy. Niogan, Pililla, Rizal	Pililla	1,290,279.13	07-Sep-23	15-Dec-23	24%	37,259.02		On-going
Rehabilitation of Electrical Lightings of Ynares Multi-Purpose Covered Court and Ynares Stage at Tagumpay National High School, Brgy. San Jose, Montalban, Rizal	Montalban	379,326.59	07-Sep-23	05-Nov-23	42%	240,232.52		On-going
Improvement of School Ground at Inigan Elem. School, Sitio Inigan, Brgy. San Rafael, Montalban, Rizal	Montalban	1,031,481.60	07-Sep-23	05-Nov-23	40%	404,612.02		On-going
Construction of Slope Protection with Fence (portion) at Matagbak Elem. School, Brgy. Bagumbayan, Pililla, Rizal	Pililla	2,061,600.81	07-Sep-23	05-Dec-23	25%	508,152.10		On-going
Improvement of Electrical System of Ynares Multi-Purpose Covered Court and Stage at Vicente Madrigal National High School, Brgy. Palangoy, Binangonan, Rizal	Binangonan	762,147.86	07-Sep-23	25-Nov-23	29%	210,568.59		On-going
Installation of Electrical Lighting System of Ynares Multi-Purpose Covered Court at Hulo National High School, Brgy. Hulo, Pililla, Rizal	Pililla	484,552.45	07-Sep-23	16-Oct-23	57%	271,127.49		On-going
Improvement of Ynares Multi-Purpose Covered Court at Baras National High School, Brgy. San Juan, Baras, Rizal	Baras	1,610,948.25	07-Sep-23	05-Nov-23	37%	587,938.15		On-going
Improvement of Ynares Multi-Purpose Covered Court at Niogan Elem. School, Brgy. Niogan, Pililla, Rizal	Pililla	2,115,544.92	07-Sep-23	15-Dec-23	24%	504,946.86		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction/Provision of Wash Facilities (Water, Sanitation & Hygiene) at Macaingalan Elem. School , Sitio Macaingalan, Brgy. Puray, Montalban, Rizal	Montalban	1,822,232.23	07-Sep-23	15-Nov-23	20%	359,841.34		On-going
Improvement of Ynares Multi-Purpose Covered Court And Stage at Kasiglahan Village Senior High School, Brgy. San Jose, Montalban, Rizal	Montalban	2,064,882.88	07-Sep-23	23-Dec-23	46%	937,881.40		On-going
Repair of Rizal Provincial Hospital System (RPHS) Angono Brgy. San Isidro, Angono, Rizal	Angono	2,542,773.70	07-Sep-23	04-Mar-24	4%	100,307.91		On-going
Upgrading of Sewage Treatment Plant of Rizal Provincial Hospital System - Binangonan., Brgy. Darangan, Binangonan, Rizal	Binangonan	10,869,592.67	07-Sep-23	13-Mar-24	15%	1,619,177.69		On-going
Improvement of Brgy. Health Center at A.V. Masarap St., Brgy. Takungan, Pililla, Rizal	Pililla	951,934.21	07-Sep-23	20-Nov-23	46%	428,219.62		On-going
Improvement of Existing Waste Storage Area at Rizal Provincial Hospital System (RPHS) Casimiro A. Ynares Sr. Mem. Hospital at Brgy. Burgos, Montalban, Rizal	Montalban	794,199.42	07-Sep-23	05-Nov-23	35%	271,632.40		On-going
Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg. (Livelihood Training Center) at Brgy. Inarawan, Antipolo, City	Antipolo	479,146.44	07-Sep-23	04-Jan-24	30%	140,336.49		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Duraville Phase II, Brgy. Mahabang Parang, Angono, Rizal	Angono	1,278,690.48	07-Sep-23	25-Nov-23	26%	326,716.14		On-going
Repair/Repainting of 1-Storey Multi-Purpose Bldg. at Simona Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	663,786.10	07-Sep-23	26-Oct-23	43%	278,940.59		On-going
Repair/Repainting of 1-Storey Ynares Multi-Purpose Bldg. (Daycare Center) Sitio Campanario, Brgy. Pagkalinawan, Jalajala, Rizal	Jalajala	892,233.10	07-Sep-23	05-Nov-23	30%	262,560.18		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Wawa, Pililla, Rizal	Pililla	1,237,337.56	07-Sep-23	05-Nov-23	38%	461,433.40		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Kay Buto, Tanay, Rizal	Tanay	1,981,041.89	07-Sep-23	05-Nov-23	62%	1,212,105.79		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Wawa, Tanay, Rizal	Tanay	1,690,071.51	07-Sep-23	24-Oct-23	48%	799,685.05		On-going
Repair/Repainting of Ynares Multi-Purpose Bldg., (Brgy. Hall) at Brgy. Tinucan, Tanay, Rizal	Tanay	774,868.09	07-Sep-23	25-Nov-23	27%	205,150.75		On-going
Repair/Repainting of Multi-Purpose Covered Court at Eastwind Homes Subd., Brgy. San Isidro, Montalban, Rizal	Montalban	970,063.80	07-Sep-23	24-Oct-23	55%	522,508.33		On-going
Improvement of Perimeter Fence at Multi-Purpose Hall Simona Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	785,219.19	07-Sep-23	26-Oct-23		-		Suspended due to verification of property
Construction of Drainage Canal at Blk. 35 Damayan, Floodway, Brgy. San Juan, Taytay, Rizal	Taytay	1,189,125.36	07-Sep-23	15-Nov-23	32%	372,511.75		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Drainage Canal at P. Balajadia St., (Portion), Brgy. San Pedro, Morong, Rizal	Morong	828,332.18	07-Sep-23	05-Nov-23	40%	323,320.08		On-going
Improvement of Ynares Multi-Purpose Bldg. at Samsonville Subd., Brgy. Mayamot, Antipolo, City	Antipolo	278,833.15	07-Sep-23	04-Jan-24	30%	82,243.28		On-going
Improvement of Ynares Multi-Purpose Bldg. at Lores Country Homes Brgy. San Roque, Antipolo, City	Antipolo	624,219.26	07-Sep-23	04-Jan-24	30%	184,877.39		On-going
Improvement of Ynares Multi-Purpose Bldg., (Brgy. Hall) at Brgy. Tagpos, Binangonan, Rizal	Binangonan	321,589.07	07-Sep-23	25-Nov-23	29%	91,204.50		On-going
Improvement of Ynares Multi-Purpose Bldg. (Daycare Center) at Brgy. Lambac, Cardona, Rizal	Cardona	1,196,999.15	07-Sep-23	05-Nov-23	36%	422,261.14		On-going
Improvement of Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Bagumbayan, Pililla	Pililla	548,089.21	07-Sep-23	17-Nov-23	32%	170,917.80		On-going
Improvement of Ynares Stage at Pililla People's Park, Brgy. Bagumbayan, Pililla, Rizal	Pililla	313,881.96	07-Sep-23	16-Oct-23	57%	173,745.91		On-going
Improvement of Ynares Multi-Purpose Covered Court at Villa Ana Maria Subd., Brgy. San Jose, Montalban, Rizal	Montalban	752,553.80	07-Sep-23	05-Nov-23	42%	311,061.12		On-going
Construction of 4-Seaters Comfort Room at Greenbreeze Subd., Phase II (HOA) Brgy. San Isidro, Montalban, Rizal	Montalban	1,154,218.61	07-Sep-23	13-Nov-23	32%	361,347.81		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Southville 8B, National High School, Brgy. San Isidro, Montalban, Rizal	Montalban	1,657,721.24	11-Sep-23	19-Nov-23	29%	473,772.73		On-going
Construction of Area Lightings at Tatala Elem. School, Brgy. Tatala Binangonan, Rizal	Binangonan	1,464,278.96	11-Sep-23	19-Dec-23	21%	305,408.60		On-going
Construction of Stage at Macaingalan National High School, Sitio Macaingalan Brgy. Puray, Montalban, Rizal	Montalban	1,638,707.16	11-Sep-23	24-Nov-23	27%	435,746.43		On-going
Construction of Roadway Lightings at P. Burgos St., & Zulueta St., Brgy. Libid, Binangonan, Rizal	Binangonan	1,287,059.04	11-Sep-23	13-Nov-23	33%	419,983.80		On-going
Construction of Roadway Lightings at J. Sumulong St., A. Bonifacio St. and R. Magsaysay St., Brgy. Lunsad, Binangonan, Rizal	Binangonan	3,171,372.25	11-Sep-23	13-Nov-23	33%	1,038,395.80		On-going
Construction of Roadway Lightings at Various St., Brgy. Libis, Binangonan, Rizal	Binangonan	1,997,805.17	11-Sep-23	13-Nov-23	33%	655,333.53		On-going
Construction of Roadway Lightings at Kasinay to Sitio Halang Road, Brgy. Darangan/Brgy. Macamot, Binangonan, Rizal	Binangonan	6,084,597.56	11-Sep-23	19-Dec-23	21%	1,268,226.40		On-going
Construction of Roadway Lightings at Meralco Village, Brgy. Palangoy, Binangonan, Rizal	Binangonan	1,194,160.96	11-Sep-23	19-Dec-23	21%	249,377.02		On-going
Construction of Roadway Lightings at Sitio Manggahan, Brgy. San Carlos, Binangonan, Rizal	Binangonan	6,216,833.90	11-Sep-23	07-Dec-23	21%	1,296,295.47		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Roadway Lightings at Tanchongco Cpd., Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	478,040.88	11-Sep-23	07-Dec-23	21%	98,494.32		On-going
Construction of Roadway Lightings at Sison Cmpd. (phase 2), Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	388,839.15	11-Sep-23	07-Dec-23	21%	80,398.61		On-going
Construction of Roadway Lightings at Brgy. Kalinawan, Brgy. Kinaboogan and Brgy. Kinagatan (phase 2), Binangonan, Rizal	Binangonan	7,583,673.52	11-Sep-23	29-Nov-23	22%	1,654,312.20		On-going
Construction of Roadway Lightings at Brgy. Balibago, Cardona, Rizal	Cardona	3,476,207.35	11-Sep-23	19-Dec-23	21%	725,375.07		On-going
Construction of Roadway Lightings at Brgy. Nagsulo, Cardona, Rizal	Cardona	5,861,246.89	11-Sep-23	19-Dec-23	21%	1,224,451.81		On-going
Construction of Roadway Lightings at Purok I, Purok II, & Purok VI, Brgy. Navotas, Cardona, Rizal	Cardona	2,543,870.38	11-Sep-23	19-Dec-23	21%	531,579.81		On-going
Construction of Roadway Lightings at Brgy. Tuna (phase 2), Cardona, Rizal	Cardona	1,952,928.61	11-Sep-23	19-Dec-23	21%	406,977.34		On-going
Construction of Roadway Lightings at E.Tibay St. and G. Dikit St., Brgy. Bagumbayan, Pililla, Rizal	Pililla	1,825,962.61	11-Sep-23	01-Nov-23	36%	650,138.84		On-going
Construction of Roadway Lightings at Yokingco Cmpd., Matagbak Feeder Road, Brgy. Bagumbayan, Pililla, Rizal	Pililla	926,558.88	11-Sep-23	01-Nov-23	36%	330,178.65		On-going
Construction of Roadway Lightings at Sonnet Subd., Brgy Quisao	Pililla	4,093,837.58	11-Sep-23	25-Nov-23	27%	1,093,444.26		On-going
Construction of Roadway Lightings at Sitio Taghangin Brgy. San Juan, Brgy. San Jose and Brgy. Maybancal, Morong, Rizal	Morong	18,845,828.32	11-Sep-23	13-Apr-24	9%	1,689,364.78		On-going
Rehabilitation of Electrical System of 3-Storey, 15-Rooms NHA Bldg. 1 and Bldg. 2 of Kasiglahan Village Senior High School, Brgy. San Jose, Montalban, Rizal	Montalban	2,425,822.02	29-Sep-23	01-Dec-23	1%	23,928.01		On-going
Repair/Repainting of Ynares School Bldg. at San Roque Elem. School, Brgy. Pinugay, Baras, Rizal	Baras	1,521,254.53	29-Sep-23	25-Nov-23	2%	29,923.99		On-going
Repair/Repainting of Ynares School Bldg. at Guronasyon High School, Brgy. Bilibiran, Binangonan, Rizal	Binangonan	3,239,736.31	29-Sep-23	27-Dec-23	2%	64,110.69		On-going
Repair/Repainting of 1-Storey Multi-Purpose Bldg. (Canteen) at Guronasyon High School, Brgy. Bilibiran, Binangonan, Rizal	Binangonan	941,184.13	29-Sep-23	27-Dec-23	2%	18,646.49		On-going
Repair/Repainting of Ynares School Bldg. at Janosa National High School, Brgy. Janosa, Binangonan, Rizal	Binangonan	1,456,128.26	29-Sep-23	17-Dec-23	1%	14,340.85		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court and Covered Pathwalk at Kaytome-Gulod Elem. School, Brgy. Kaytome, Binangonan, Rizal	Binangonan	1,117,411.48	29-Sep-23	27-Nov-23	1%	10,956.16		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court and Stage at Libis Elem. School, Brgy. Libis, Binangonan, Rizal	Binangonan	955,503.83	29-Sep-23	17-Dec-23	3%	28,094.93		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Repair/Repainting of Various School Bldgs. at Jalajala Elem. School, Brgy. Special District, Jalajala, Rizal	Jalajala	1,455,756.64	29-Sep-23	17-Dec-23	1%	14,287.41		On-going
Repair/Repainting of 2-Storey 4-Rooms Ynares School Bldg. at Daraetan Integrated School, Brgy. Daraitan, Tanay, Rizal	Tanay	670,938.22	29-Sep-23	27-Nov-23	1%	6,539.98		On-going
Repair/Repainting of Ynares School Bldgs. at Tanay National High School at Brgy. Plaza Aldea, Tanay, Rizal	Tanay	1,888,268.07	29-Sep-23	25-Nov-23	1%	18,602.58		On-going
Construction of Fence at Halayhayin Elem. School, Brgy. Halayhayin, Pililla, Rizal	Pililla	2,499,272.47	29-Sep-23	27-Dec-23	1%	24,671.28		On-going
Improvement of Electrical Lighting System of Ynares Multi-Purpose Covered Court at Don Jose M. Ynares Sr. Memorial National High School Brgy. San Carlos, Binangonan, Rizal	Binangonan	400,200.98	29-Sep-23	19-Nov-23	1%	3,904.86		On-going
Upgrading of Electrical System at Bugarin Elem. School, Brgy. Halayhayin, Pililla, Rizal	Pililla	592,225.33	29-Sep-23	27-Nov-23	1%	5,753.86		On-going
Upgrading of Electrical System of Ynares Sports Arena, Brgy. Oranbo, Pasig, City	Provincewide	1,707,738.52	29-Sep-23	18-Oct-23	10%	167,965.86		On-going
Construction of Handwashing Facility at Doña Susana Madrigal Elem. School, Brgy. Palangoy, Binangonan, Rizal	Binangonan	343,904.42	29-Sep-23	17-Dec-23	1%	3,400.80		On-going
Construction of 3-Seater Comfort Room with Urinal at San Guillermo Integrated School Brgy. San Guillermo, Morong, Rizal	Morong	832,326.34	29-Sep-23	17-Dec-23	2%	16,446.53		On-going
Construction of Handwashing Facilities at Bugarin Integrated National High School, Brgy. Halayhayin, Pililla, Rizal	Pililla	315,511.26	29-Sep-23	17-Dec-23	2%	6,090.05		On-going
Construction of Materials Recovery Facilities at Silangan National High School, Brgy. Silangan, San Mateo, Rizal	San Mateo	941,954.23	29-Sep-23	15-Nov-23	3%	27,657.29		On-going
Construction of Handwashing Facility at Exodus Elem. School, Brgy. San Juan, Cainta, Rizal	Cainta	335,644.73	29-Sep-23	27-Nov-23	1%	3,287.99		On-going
Installation of Fire Alarm and Detection System (FDAS) at Rizal Provincial Hospital System (RPHS) Morong, Brgy. San Juan, Morong, Rizal	Morong	5,532,240.04	29-Sep-23	15-Nov-23	1%	54,725.53		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Tolosa Ville, Phase I, Tanza I, Brgy. San Jose, Antipolo, City	Antipolo	612,322.10	29-Sep-23	12-Nov-23	2%	11,926.00		On-going
Repair/Repainting of Multi-Purpose Covered Court at Dalig Pag-Asa Brgy. 3rd District, Jalajala, Rizal	Jalajala	400,532.73	29-Sep-23	27-Nov-23	1%	3,941.03		On-going
Repair/Repainting of Multi-Purpose Covered Court at Metro Manila Hills Subd., Brgy. San Jose, Montalban, Rizal	Montalban	1,929,904.38	29-Sep-23	27-Nov-23	2%	38,137.95		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Sitio Bugarin, Brgy. Halayhayin, Pililla, Rizal	Pililla	2,382,123.38	29-Sep-23	27-Nov-23	1%	23,521.03		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Repair/Repainting of Ynares Multi-Purpose Covered Court at New San Mateo Subd., Phase 7, Brgy. Guitnang Bayan I, San Mateo, Rizal	San Mateo	739,416.05	29-Sep-23	17-Dec-23	2%	14,499.24		On-going
Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Poblacion, Teresa, Rizal	Teresa	2,886,583.08	29-Sep-23	24-Dec-23	1%	28,519.08		On-going
Construction of Roadway Lightings at E. Jacinto St., Emelinda St., Malinis St., and L. Flores St., Brgy. Lunsad, Binangonan, Rizal	Binangonan	4,061,244.37	29-Sep-23	09-Dec-23	3%	120,483.60		On-going
Construction of Roadway Lightings at Picones St., Brgy. Macamot, Binangonan, Rizal	Binangonan	1,645,046.72	29-Sep-23	19-Nov-23	1%	16,307.62		On-going
Construction of Roadway Lightings at Tan-Awan Valley St., Brgy. Macamot, Binangonan, Rizal	Binangonan	750,667.20	29-Sep-23	19-Nov-23	1%	7,459.52		On-going
Construction of Roadway Lightings at L. Cerrero St., Brgy. Macamot, Binangonan, Rizal	Binangonan	1,915,164.73	29-Sep-23	19-Nov-23	1%	18,995.60		On-going
Construction of Roadway Lightings at Kay Batok St., Brgy. Macamot, Binangonan, Rizal	Binangonan	1,469,158.84	29-Sep-23	19-Nov-23	1%	14,566.55		On-going
Construction of Roadway Lightings at Bitong St., Brgy. Macamot, Binangonan, Rizal	Binangonan	750,667.20	29-Sep-23	19-Nov-23	1%	7,459.52		On-going
Construction of Roadway Lightings at Santos Cmpd. Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	379,096.34	29-Sep-23	19-Nov-23	1%	3,696.44		On-going
Construction of Roadway Lightings at Brgy. Malakaban, Binangonan, Rizal	Binangonan	2,445,873.29	29-Sep-23	09-Dec-23	2%	48,407.12		On-going
Construction of Roadway Lightings at Brgy. Pinagdilawan, Binangonan, Rizal	Binangonan	2,816,344.82	29-Sep-23	09-Dec-23	2%	55,738.47		On-going
Construction of Roadway Lightings at Magsaysay Road, Brgy. Bayugo, Jalajala, Rizal	Jalajala	5,655,204.56	29-Sep-23	01-Dec-23	1%	56,041.99		On-going
Construction of Roadway Lightings at Manila East Road (T. Claudio St.) Brgy. San Pedro, Morong, Rizal	Morong	6,576,044.21	29-Sep-23	27-Dec-23	1%	65,061.24		On-going
Construction of Roadway Lightings at Sitio Matagbak (Sitio Calumpang), Brgy. Bagumbayan, Pililla, Rizal	Pililla	3,016,435.55	29-Sep-23	27-Dec-23	1%	29,833.00		On-going
Construction of Roadway Lightings at T. Daria (Kanan Dulo) St., Brgy. Niogan, Pililla, Rizal	Pililla	837,357.18	29-Sep-23	27-Dec-23	1%	8,373.16		On-going
Construction of Roadway Lightings at Brgy. Mamuyao, Tanay, Rizal	Tanay	1,637,174.19	29-Sep-23	15-Nov-23	1%	16,121.70		On-going
Improvement of Ynares Multi-Purpose Covered Court at Sitio Naglabas, Brgy. Pagkalinawan, Jalajala, Rizal	Jalajala	2,386,718.71	29-Sep-23	17-Dec-23	2%	47,134.19		On-going
Improvement of Multi-Purpose Covered Court at Dalig Pag-Asa Brgy. 3rd District, Jalajala, Rizal	Jalajala	693,546.22	29-Sep-23	27-Nov-23	1%	6,779.77		On-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Improvement of Ynares Multi-Purpose Covered Court at Kasiglahan Village Phase 1E, Brgy. San Jose, Montalban, Rizal	Montalban	738,739.23	29-Sep-23	17-Dec-23	2%	14,499.24		On-going
Improvement of GAD Center (Trial Court Room), Brgy. Santiago, Baras, Rizal	Baras	932,110.25	29-Sep-23	23-Dec-23	1%	9,121.11		On-going
Economic Development (pls list down specific projects)						-		
Improvement of Road 11 (portion), Arveemar Homes, Brgy. San Isidro	Angono	3,690,899.50	17-Apr-23	03-Sep-23	100%	3,660,853.55		Completed as of July 28, 2023
Concreting of Road of Zircon St., Medalva Hills Viillage Phase II, Brgy. San Isidro	Angono	2,799,504.57	17-Apr-23	14-Aug-23	100%	2,768,507.09		Completed as of July 26, 2023
Improvement of Road (portion) at P. Burgos St., Brgy. Lunsad	Binangonan	1,498,101.89	09-May-23	17-Jul-23	100%	1,472,119.55		Completed as of July 13, 2023
Concreting of Road at Rizal Police Provincial Office, Brgy. Dolores	Taytay	1,426,937.18	17-Apr-23	15-Jul-23	100%	1,397,911.05		Completed as of July 12, 2023
Improvement of Simeon Perez St., Brgy. 2nd District	Jalajala	4,273,527.41	09-May-23	25-Sep-23	100%	4,233,500.56		Completed as of August 17, 2023
Improvement of JP Rizal St., Brgy. 2nd District	Jalajala	4,377,892.66	09-May-23	16-Aug-23	100%	4,339,847.67		Completed as of August 24, 2023
Improvement of Lirio St., Brgy. Bayugo	Jalajala	1,830,483.74	09-May-23	16-Aug-23	100%	1,802,400.56		Completed as of July 27, 2023
Concreting of Various Roads at Sambahayang Maralita ng Montalban, Brgy. San Rafael	Montalban	3,007,652.51	09-May-23	05-Sep-23	100%	2,975,611.09		Completed as of September 4 2023
Improvement of Drainage Canal along L. Cerrero St., Brgy. Macamot	Binangonan	3,110,202.01	17-Apr-23	14-Aug-23	100%	3,091,247.99		Completed as of August 9, 2023
Construction of Drainage Canal at Don Benito & Doña Maria (portion), Brgy. San Roque	Angono	6,966,646.55	17-Apr-23	13-Oct-23	85%	5,867,977.16	1 (26 cd)	on-going with S.O / R.O
Construction of Drainage Canal with Concrete Reblocking at M. Oja Road Sitio Bagbagin, Brgy. Mahabang Parang	Binangonan	2,103,192.43	09-May-23	16-Aug-23	100%	2,076,109.59		Completed as of August 14, 2023
Construction of Drainage Canal with Concreting of Road at Aralar St. to Maggalanes St., Brgy. Pila-Pila	Binangonan	3,393,487.38	17-Apr-23	14-Aug-23	100%	3,361,537.23		Completed as of August 10, 2023
Concreting of Road Shoulders at Darangan - Binangonan - Antipolo - Angono Road (Eastridge), Binangonan-Antipolo-Angono, Rizal	Binangonan	14,200,000.00	14-Jul-23	29-Jan-24	60%	8,466,679.58		on-going
Construction of Drainage Canal (portion) at Sampaguita St., Brgy. Mambog, Binangonan, Rizal	Binangonan	2,045,250.27	14-Jul-23	01-Oct-23	100%	2,013,247.41		Completed as of September 1, 2023
Construction of Slope Protection at Baras Kasarinlan Eco Park, Brgy. Santiago, Baras, Rizal	Baras	7,252,016.21	14-Jul-23	20-Dec-23	35%	2,611,738.53		Suspended due to High Level Water
Construction of Slope Protection (portion) of Creek at Sitio Pulong Ligaya, Brgy. Bagumbong, Jalajala, Rizal	Jalajala	4,662,983.04	14-Jul-23	30-Nov-23	68%	3,141,129.39		on-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Improvement / Concreting (portion) of Capt. Blas St., Brgy. San Pedro, Morong, Rizal	Morong	2,217,237.37	14-Jul-23	21-Oct-23	95%	2,076,964.91		on-going
Concreting of Kay-Taijan Road (portion), Brgy. Plaza Aldea, Tanay, Rizal	Tanay	5,996,274.30	14-Jul-23	30-Nov-23	64%	3,802,368.38		on-going
Concreting of Road with Drainage Canal at N. Ang St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	1,152,078.46	24-Jul-23	11-Oct-23	100%	1,132,142.52		Completed as of September 29, 2023
Construction of Concrete Canal with Concreting (widening) at Sumulong St. (portion), Brgy. San Juan, Morong, Rizal	Morong	2,298,942.91	24-Jul-23	21-Oct-23	80%	1,816,734.35		on-going
Concreting (portion) of Arevalo Cmpd., Brgy. Bagumbayan, Pililla, Rizal	Pililla	871,686.36	24-Jul-23	21-Sep-23	100%	853,613.91		Completed as of September 18, 2023
Construction of Grouted Riprap at Talaga Creek (portion) Brgy. Maybancal, Morong, Rizal	Morong	6,273,302.45	24-Jul-23	30-Dec-23	39%	2,427,444.75		on-going
Concreting of Road with Side Protection at Tantiongco St., Brgy. San Guillermo, Morong, Rizal	Morong	5,326,224.05	24-Jul-23	10-Dec-23	92%	4,854,101.59		on-going
Concreting of Road at Sitio Kay Tago, Brgy. Concepcion, Baras, Rizal	Baras	1,354,252.50	28-Jul-23	05-Oct-23	90%	1,201,680.68		on-going
Construction of Drainage Canal of Road at Purok 3, Brgy. Kinaboogan, Binangonan, Rizal	Binangonan	1,476,482.26	28-Jul-23	15-Oct-23	100%	1,450,396.67		Completed as of September 25, 2023
Asphalt Overlaying of Various Roads at Brgy. Lunsad, Binangonan, Rizal	Binangonan	1,683,733.34	28-Jul-23	05-Oct-23	100%	1,665,700.65		Completed as of August 25, 2023
Concreting of Road with Drainage Canal at Gatulayao Cmpd., Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	922,968.98	28-Jul-23	25-Sep-23	100%	904,475.18		Completed as of September 15, 2023
Construction of Side Protection (portion) at Sitio Ilog Dulo Creek, Brgy. Punta, JalaJala, Rizal	Jalajala	731,487.58	28-Jul-23	25-Sep-23	50%	358,195.27		Suspended due to unworkable site condition
Concreting of Farm to Market Road at Sitio Biga, Brgy. 3rd District, JalaJala, Rizal	Jalajala	1,611,799.56	28-Jul-23	15-Oct-23	70%	1,110,003.68		on-going
Concreting of Road at M. Pascual St., Maytigbe, Brgy. San Jose, Morong, Rizal	Morong	1,872,789.91	28-Jul-23	15-Oct-23	85%	1,571,517.64		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Doña Aurora St., Brgy. Poblacion Ibaba, Angono, Rizal	Angono	2,131,965.23	14-Aug-23	01-Nov-23	20%	421,580.07		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Macy's St., Brgy. San Pedro, Angono, Rizal	Angono	2,493,838.87	14-Aug-23	01-Nov-23	24%	592,036.22		on-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Asphalt Overlaying with Concrete Reblocking (portion) of Bloomingdale Ave., Brgy. San Pedro, Angono, Rizal	Angono	4,772,142.40	14-Aug-23	11-Nov-23	18%	851,962.91		on-going
Concreting of Topaz Road, Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	628,983.90	14-Aug-23	12-Oct-23	100%	612,957.65		Completed as of September 22, 2023
Concreting of Sapphire St., Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	779,722.71	14-Aug-23	12-Oct-23	100%	764,686.33		Completed as of September 22, 2023
Concreting of Pearl Ave., Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	6,051,375.75	14-Aug-23	31-Dec-23	50%	3,002,158.85		on-going
Asphalt Overlaying of Sumulong St., Brgy. San Pedro, Angono, Rizal	Angono	2,811,756.92	01-Sep-23	30-Oct-23	40%	1,112,280.38		on-going
Asphalt Overlaying of Various Road at Brgy. Mabini, Baras, Rizal	Baras	2,568,151.09	01-Sep-23	19-Nov-23	37%	936,525.68		on-going
Asphalt Overlaying of Pag-Asa St. (portion) Brgy. Third District, JalaJala, Rizal	Jalajala	3,554,256.91	01-Sep-23	30-Oct-23	70%	2,465,551.65		on-going
Asphalt Overlaying of Carungay St., Brgy. Malaya, Pililla, Rizal	Pililla	1,836,728.26	01-Sep-23	19-Nov-23	37%	669,963.28		on-going
Asphalt Overlaying of Cong. Ding Tanjuatco St. (Formerly P. Burgos St.), Brgy. San Isidro, Tanay, Rizal	Tanay	6,692,296.65	01-Sep-23	19-Nov-23	16%	1,061,948.05		on-going
Construction of Slope Protection (Portion) At F. San Miguel St., Brgy. Bombongan, Morong, Rizal	Morong	1,397,322.80	01-Sep-23	19-Nov-23	33%	452,859.08		on-going
Improvement of Hanging Bridge at Tanay River, Brgy. Wawa, Tanay, Rizal	Tanay	1,839,036.35	01-Sep-23	29-Nov-23	27%	489,782.60		on-going
Concrete Reblocking (Portion) at Raymundo St., Brgy. Lagundi, Morong, Rizal	Morong	158,018.94	01-Sep-23	25-Nov-23	29%	45,021.31		on-going
Concrete Reblocking of Road 5 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	532,579.07	01-Sep-23	25-Nov-23	27%	143,003.39		on-going
Concrete Reblocking of Road 7 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	Montalban	951,972.91	01-Sep-23	25-Nov-23	27%	250,799.18		on-going
Concreting (Portion) of Road With Drainage Canal at T. Cerda St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	1,347,017.37	07-Sep-23	25-Nov-23	16%	211,521.47		on-going
Concreting of Daong Road (portion) at Sitio Daong, Brgy. Plaza Aldea, Tanay, Rizal	Tanay	7,379,426.08	07-Sep-23	04-Jan-24	12%	876,526.37		on-going
Concreting of Diamond St., Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	1,296,219.80	07-Sep-23	05-Dec-23	10%	127,220.12		on-going
Concreting of Opal St., Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	962,642.51	07-Sep-23	15-Nov-23	15%	141,539.88		on-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Concreting of Ruby St., Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	Taytay	745,536.26	07-Sep-23	05-Nov-23	15%	109,425.10		on-going
Construction of Drainage Canal at Vicentian St., Brgy. San Roque, Angono, Rizal	Angono	2,085,542.82	07-Sep-23	15-Dec-23	20%	411,325.03		on-going
Asphalt Overlaying with Concrete Reblocking of M.H. Del Pilar St., San Mateo, Rizal	San Mateo	8,229,178.10	11-Sep-23	08-Jan-24	13%	1,062,107.49		on-going
Asphalt Overlaying with Concrete Reblocking of A. Ibañez St., Brgy. San Vicente, Angono, Rizal	Angono	9,596,663.13	11-Sep-23	08-Jan-24	5%	476,280.02		on-going
Asphalt Overlaying With Concrete Reblocking of Seminary Road, Brgy. Dela Paz, Antipolo, City	Antipolo	2,900,447.60	11-Sep-23	19-Nov-23	4%	114,576.50		on-going
Asphalt Overlaying with Concrete Reblocking of M. Golla St., Brgy. Mabini, Baras, Rizal	Baras	6,466,351.07	11-Sep-23	19-Dec-23	5%	320,714.86		on-going
Asphalt Overlaying With Concrete Reblocking of Road at Sitio Mambog, Brgy. San Jose, Baras, Rizal	Baras	3,841,861.49	11-Sep-23	29-Nov-23	10%	380,885.36		on-going
Concreting With Side Protection and Drainage System of Teodora St., Sitio Gupiing, Brgy. Lunsad, Binangonan, Rizal	Binangonan	7,477,184.38	11-Sep-23	28-Jan-24	5%	371,104.81		on-going
Concreting of Road With Slope Protection (Portion) at Malalim Road, Sitio Malalim, Brgy. Maybancal, Morong, Rizal	Morong	4,481,802.43	11-Sep-23	28-Mar-24	13%	577,171.90		on-going
Construction of Side Protection (portion) at Lanatin River, Brgy. Sto. Niño, Tanay, Rizal	Tanay	25,299,086.60	11-Sep-23	28-Jan-24	3%	755,340.26		on-going
Construction of Slope Protection (Portion) of Teresa River, Brgy. Dalig, Teresa, Rizal	Teresa	6,056,430.92	11-Sep-23	27-Nov-23	10%	600,540.11		on-going
Asphalt Overlaying of Rivera St., Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	1,378,414.13	29-Sep-23	27-Nov-23	1%	13,519.08		on-going
Asphalt Overlaying with Concrete Reblocking (portion) of Bukal St., Brgy. Del Remedio, Cardona, Rizal	Cardona	2,145,817.48	29-Sep-23	17-Dec-23	2%	42,356.37		on-going
Asphalt Overlaying with Concrete Reblocking of Mangga St., Brgy. Sampaloc, Tanay, Rizal	Tanay	3,111,616.78	29-Sep-23	17-Dec-23	1%	30,725.98		on-going
Improvement of Road at San Pedro St., Brgy. Del Remedio, Cardona, Rizal	Cardona	3,818,783.89	29-Sep-23	27-Dec-23	2%	75,573.95		on-going
Concreting of Road (portion) of San Juan St., Sitio Aguho, Brgy. Sampaloc, Tanay, Rizal	Tanay	516,104.70	29-Sep-23	27-Nov-23	1%	6,539.98		on-going
Concreting of Road Lot 14 Purok 7, Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal	Taytay	249,255.68	29-Sep-23	27-Nov-23	1%	2,421.76		on-going
Concreting of Road Lot 23 Purok 7, Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal	Taytay	1,469,545.93	29-Sep-23	27-Dec-23	1%	14,455.00		on-going

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Constructon of Slope Protection (portion) at Turnina River Brgy. Bagumbong, Jalajala, Rizal	Jalajala	1,193,263.42	29-Sep-23	27-Nov-23	2%	23,404.36		on-going
Environmental Management (pls list down specific projects)						-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA
 OIC-Provincial Budget Office

NINA RICCI A. YNARES
 Governor