

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
4th QUARTER, CY 2019

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
Construction of 2-Storey Ynares Multi-Purpose Building, Brgy. Maybancal, Morong, Rizal	Morong	4,686,329.91	03/07/19	08/31/19	100%	4,671,318.35		completed
Construction of Additional Second Floor of Existing 1-Storey Multi-Purpose Building at Dona Pepeng Subd., Brgy. Burgos, Rodriguez, Rizal	Rodriguez	2,483,103.85	09/10/19	12/25/19	100%	2,457,799.61		completed
Construction of 2-Storey Ynares Multi-Purpose Building at East Bellevue Residences Phase 1A, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	3,152,939.60	09/10/19	01/24/20	78%	2,434,086.83		on-going
Construction of 2-Storey Ynares Multi-Purpose Building at Montalban Heights, LGU Phase 1, Brgy. San Jose, Rodriguez, Rizal	Rodriguez	2,726,956.45	09/10/19	11/19/19	60%	1,619,210.31		on-going with S.O / R.O
Installation of Solar Streetlights at Sitio Balagbag, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	1,348,239.74	09/10/19	11/02/19	100%	1,335,304.89		completed
Construction of 2-Storey Ynares Multi-Purpose Building at Antipolo Hills Subd. Brgy. San Luis, Antipolo City	Antipolo	3,074,115.91	09/20/19	01/17/20	30%	912,950.09		on-going with S.O / R.O
Construction of 2-Storey Ynares Multi-Purpose Building at Brgy. Mahabang Parang, Binangonan, Rizal	Binangonan	2,255,503.23	09/20/19	01/23/20	68%	1,518,196.09		on-going
Construction of 2-Storey Ynares Multi-Purpose Building at Congressville Subd., Brgy. Manggahan, Rodriguez, Rizal	Rodriguez	3,159,704.75	09/20/19	02/03/20	72%	2,251,550.70		on-going
Construction of 1-Storey Ynares Multi-Purpose Building at Balikatan Village, Brgy. Sampaloc, Tanay, Rizal	Tanay	1,414,174.48	09/20/19	12/14/19	100%	1,399,155.04		completed
Installation of Solar Streetlights at Sitio Maysawa, Brgy. Cuyambay, Tanay, Rizal	Tanay	699,807.42	10/18/19	12/16/19	100%	692,555.84		completed
Construction of 2-storey Ynares Multi-Purpose Bldg. at Lotus Ville, Brgy. Sampaloc, Tanay, Rizal	Tanay	3,540,029.56			40%	1,400,931.14		on-going
Construction of 1-storey Ynares Multi-Purpose Bldg. at Phase V, Lower Lucban, Brgy. Dela Paz, Antipolo City	Antipolo	841,170.04			45%	374,373.08		on-going
Construction of 2-Storey Ynares Multi-Purpose Building at Villa Ana Maria Subd., Brgy. San Jose, Rodriguez, Rizal	Rodriguez	3,162,259.86			32%	1,001,433.73		on-going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Construction of 2-storey Ynares Multi-Purpose Bldg. at Graceland Executive Village, Brgy. Ampid II, San Mateo, Rizal	San Mateo	1,550,471.00			50%	777,123.66		on-going
Improvement/Additional 2nd Floor (Mezzanine) of Ynares Multi-Purpose Bldg. at Blk. 30, Purok 8, Brgy. Sta. Ana, Taytay, Rizal	Taytay	2,704,301.94			15%	401,495.33		on-going
Construction of 1-Storey Ynares Multi-Purpose Building at Southville 8C, Phase 1K., Brgy. San Jose, Rodriguez, Rizal	Rodriguez	1,907,251.79			15%	283,134.33		on-going
Construction of 2-storey Ynares Multi-Purpose Building at Sitio Harangan, Brgy. Plaza Aldea, Tanay, Rizal	Tanay	3,265,075.09	01/09/20	05/23/20				bidded
Installation of Solar Streetlights at Darangan, Binangonan-Angono-Antipolo Road (Eastridge), Binangonan, Rizal	Binangonan	6,516,972.11	01/09/20	04/07/20				bidded
Installation of Solar Streetlights at Brgy. Maybangcal, Morong, Rizal	Morong	912,811.21	01/09/20	03/08/20				bidded
Installation of Solar Streetlights at Southville 9, Ynares Village, Brgy. Pinugay, Baras, Rizal	Baras	5,086,498.90	01/09/20	03/28/20				bidded
Installation of Solar Streetlights at Ipil-Ipil, Brgy. Cuyambay, Tanay, Rizal	Tanay	2,139,795.68	01/09/20	03/08/20				bidded
Installation of Solar Streetlights at Calasiao Feeder Road (Martinez St.) at Brgy. Bagumbayan, Pililla, Rizal	Pililla	912,811.21	01/09/20	03/29/20				bidded
Installation of Solar Streetlights at Southville 9, Antipolo City	Antipolo	4,946,237.64	01/09/20	03/28/20				bidded
Improvement of Sreetlights at Rizal St., & Ynares St., Sampaguita St. and Bonifacio St., Brgy. San Carlos, Binangonan, Rizal	Binangonan	3,179,553.16	01/09/20	03/18/20				bidded
ECONOMIC DEVELOPMENT								
Construction of Stone Masonry for Slope Protection at Gupiing Creek, Jacinto Street, Brgy. Lunsad, Binangonan, Rizal	Binangonan	3,363,434.93	03/07/19	07/24/19	80%	2,680,456.40		
Rehabilitation of Road at O. Matignas St., Brgy. Rizal, Baras, Rizal	Baras	999,856.02						cancelled
Improvement/Concreting/Construction of Drainage Canal at Golden Mile Subdivision Brgy. San Isidro, Cainta, Rizal	Cainta	9,638,113.09	03/14/19	12/11/19	75%	7,210,530.73		on-going S.O / R.O.
Improvement/Concreting (portion) of Baras-Pinugay Road, Brgy. San Jose, Baras, Rizal	Baras	15,538,140.86	03/14/19	09/09/19	70%	10,852,176.99		suspended
Improvement/Concreting of Road from Brgy. Proper to Sitio Tablon, Brgy. Cuyambay, Tanay, Rizal	Tanay	14,720,020.13	03/14/19	10/23/19	60%	8,816,602.32		suspended

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Concreting with Drainage Canal of Roads at St. Anthony Ville (DOMSA) Phase I, Brgy. San Isidro, Angono, Rizal	Angono	3,350,704.19	03/21/19	11/16/19	100%	3,338,692.61		completed
Improvement/Concrete Reblocking/Construction of Drainage Canal of Various Road, Marick Subdivision, Brgy. Sto. Domingo, Cainta, Rizal	Cainta	9,452,825.07	03/21/19	07/16/19	60%	5,656,978.57		on-going S.O / R.O.
Improvement/Asphalt Overlaying & Concrete Reblocking (portion) of Baras-Pinugay Road, Sitio Tampoy, Sitio Santolan, Brgy. Rizal, Baras, Rizal	Baras	3,298,758.65						cancelled
Improvement/Concreting/Construction of Drainage Canal of Roads at Cresdville Subd., Brgy. San Juan, Taytay, Rizal	Taytay	5,181,150.16	03/21/19	08/27/19	30%	1,549,790.63		on-going S.O / R.O.
Concreting of Road at Sitio Rumagit to PPC Road, Brgy. Concepcion, Baras, Rizal	Baras	10,344,911.31	03/21/19	08/07/19	100%	10,320,526.16		completed
Widening of Road and Construction of Drainage Canal at Sitio Mambog, Brgy. San Jose, Baras, Rizal	Baras	1,715,841.38	03/28/19	10/11/19	100%	1,710,567.26		completed
Construction of Canal at Purok 2, Sitio Iloco, Brgy. Evangelista, Baras, Rizal	Baras	651,444.37	03/28/19	10/11/19	100%	646,719.84		completed
Concrete Reblocking of Jordan Street, Victoriaville Subd, Brgy. Sta. Cruz, Antipolo City	Antipolo	1,015,326.62	09/20/19	12/28/19	100%	1,005,309.19		completed
Concrete Reblocking and Asphalt Overlaying of Rome Street, Victoriaville Subd, Brgy. Sta. Cruz, Antipolo City	Antipolo	2,903,721.19	09/20/19	11/08/19	100%	2,884,173.49		completed
Concrete Reblocking and Asphalt Overlaying of Babylon Street, Victoriaville Subd, Brgy. Sta. Cruz, Antipolo City	Antipolo	333,676.66	09/20/19	11/08/19	100%	321,265.33		completed
Improvement/ Concreting of Roads at Sitio Mata, Brgy. Palangoy, Binangonan, Rizal	Binangonan	1,769,507.61	09/20/19	12/13/19	100%	1,752,244.97		completed
Rehabilitation / Concrete Reblocking of Angel Paz St., Brgy. Bagumbayan, Pililla, Rizal	Pililla	971,327.67	09/20/19	11/18/19	100%	961,327.78		completed
Improvement/ Construction of Drainage Canal at C. Bolado Avenue (portion), Brgy. Tatala, Binangonan, Rizal	Binangonan	4,205,423.80	09/20/19	12/08/19	100%	4,163,541.75		completed

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Construction of Drainage Canal (Portion) at Purok 5, Sitio May Anii, Brgy. Evangelista, Baras, Rizal	Baras	1,264,939.50	09/20/19	11/18/19	100%	1,251,671.08		completed
Concreting of Various Alleys with Stair at Sitio Lupangge , Brgy. Sta. Cruz, Antipolo City	Antipolo	1,026,868.76	10/18/19	01/25/20	54%	548,952.72		on-going
Concrete Reblocking of Athens Street, Victoriaville Subd, Brgy. Sta. Cruz, Antipolo City	Antipolo	1,453,095.77	10/18/19	12/16/19	100%	1,432,517.94		completed
Concreting of Creek Bed (Portion) of Pinagsalaan Creek, Brgy. San Isidro, Taytay, Rizal	Taytay	1,347,239.18	10/18/19	01/05/20	90%	1,204,016.56		on-going
Rehabilitation/ Concreting (portion) of Botong Francisco Avenue, Brgy. Mahabang Parang, Angono, Rizal	Angono	960,201.50	11/14/19	01/12/20	90%	855,081.52		on-going
Concreting of Road at Blk. 14 ABTHOA, Purok 3, Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal	Taytay	1,233,398.46	11/14/19	01/12/20	5%	61,040.75		on-going
Construction of Stone Masonry Wall at Creek near Block 15 PCUP-RPG Ville , Brgy. San Jose, Antipolo City	Antipolo	2,094,828.73	11/14/19	01/12/20	65%	1,346,655.38		on-going
Improvement/Concreting of Creek Bed at Purok I, Brgy. Kalinawan, Binangonan, Rizal	Binangonan	1,306,931.52	11/14/19	01/22/20	92%	1,190,366.99		on-going
Rehabilitation of Stone Masonry Wall (portion) of Morong River, Tupas St, Sitio Ibaba, Brgy. San Pedro, Morong, Rizal	Morong	1,651,722.24	11/14/19	01/12/20	100%	1,634,760.27		completed
Construction of Stone Masonry Wall for Slope Protection around Wet & Dry Market at Blk 73 Southville 9 (Ynares Village), Brgy. Pinugay, Baras, Rizal	Baras	2,049,661.66	11/14/19	01/24/20	85%	1,724,217.16		on-going
Construction of Stone Masonry for Slope Protection of Maunahan Creek, Brgy. Lubo, Jalajala, Rizal	Jalajala	4,447,796.65	11/14/19	03/12/20	30%	1,320,813.77		on-going
Rehabilitation (portion) of Riprap for Side Protection of Road at Brgy. Laiban, Tanay, Rizal	Tanay	1,822,893.32	11/14/19	01/24/20	90%	1,624,397.09		on-going
Asphalt Overlaying of Eastwood Roads, Rodriguez, Rizal	Rodriguez	48,999,455.53	11/29/19	06/15/20	15%	7,330,319.53		on-going
Construction of Drainage Canal (portion) at Damaso Reyes St., Brgy. San Isidro, Tanay, Rizal	Tanay	1,120,944.60	11/29/19	01/31/20	50%	554,971.50		on-going

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Construction of Drainage Canal at Purok I & II, Brgy. Gulod, Binangonan, Rizal	Binangonan	2,684,802.08	12/20/19	03/18/20	7%			on-going
Construction of Drainage Canal at Concepcion St., Purok 3, Brgy. Dalig, Cardona, Rizal	Cardona	630,560.52	12/20/19	02/29/20	5%			on-going
Improvement/Concreting (portion) of Road at Sitio Igiban, Zone 7-A, Brgy. Cupang, Antipolo, City	Antipolo	7,951,914.00	01/09/20	06/06/20				bidded
Improvement/Rehabilitation of Concrete Pavement and Drainage Canal at Irish St., Esla Subd., Brgy. Sto. Domingo, Cainta, Rizal	Cainta	2,669,067.94	01/09/20	03/28/20				bidded
Improvement/ Concreting of Pasadena St.(Area 4 & 5), Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	1,586,242.50	01/09/20	03/08/20				bidded
Construction of Drainage Canal and Rehabilitation of Stone Masonry Wall at Ulang St., Brgy. Batingan, Binangonan, Rizal	Binangonan	1,375,567.47	01/09/20	04/13/20				bidded
Improvement/Construction of Drainage Canal at Zinia St., Esla Subd., Brgy. Sto. Domingo, Cainta, Rizal	Cainta	535,709.63	01/09/20	03/08/20				bidded
Construction of Drainage Canal at Concepcion St., Purok 4 & 5, Brgy. Dalig, Cardona, Rizal	Cardona	2,029,012.21	01/09/20	04/17/20				bidded
Concreting & Improvement of Drainage Canal at M.L. Quezon Ave. (portion), San Martin Subd., Brgy. San Isidro, Angono, Rizal	Angono	1,927,857.82	01/09/20	03/28/20				bidded
Improvement/Concreting of Villaluz St. (Dulo), Brgy. Kalayaan, Angono, Rizal	Angono	523,762.50	01/09/20	02/27/20				bidded
Rehabilitation/Concreting (portion) of Road at Sitio Hulo, Brgy. Pilapila, Binangonan, Rizal	Binangonan	3,022,381.86	01/09/20	03/24/20				bidded
Improvement/ Concreting of Boston St.(Area 7), Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	2,023,181.22	01/09/20	03/28/20				bidded
Improvement/ Concreting of Herrera St. (Area 4 & 5), Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	1,344,685.43	01/09/20	03/08/20				bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/ Concreting of Crisfield Ave. (Area 1), Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	1,259,414.54	01/09/20	03/08/20				bidded
Improvement/ Concreting of Bellevue St. (Area 9), Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	1,152,140.88	01/09/20	03/08/20				bidded
Improvement/ Concreting of Colby Ave. (Area 14), Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	1,124,290.24	01/09/20	03/08/20				bidded
Construction of Double Barrel Box Culvert at Luna St., Sitio Ik-Ik, Brgy. Lubo, Jalajala, Rizal	Jalajala	997,578.29	01/09/20	03/18/20				bidded
Concrete Reblocking (portion) of Pag-Asa St., Brgy. 3rd District, Jalajala, Rizal	Jalajala	2,163,349.69	01/09/20	04/17/20				bidded
Concreting of Road at RJL, Sitio Bolo-Bolo, Brgy. Quisao, Pililla, Rizal	Pililla	2,192,083.22	01/09/20	03/18/20				bidded
Concreting (portion) of Old Tuluan Road, Brgy. Plaza Aldea, Tanay, Rizal	Tanay	1,155,143.21	01/09/20	03/20/20				bidded
Improvement of Road and Drainage Canal at Nangka St., Brgy. Pinagkamaligan, Tanay, Rizal	Tanay	2,134,497.94	01/09/20	03/28/20				bidded
Construction of Drainage Canal (portion) of Bonifacio St., Brgy. San Carlos, Binangonan, Rizal	Binangonan	703,533.75	01/09/20	03/08/20				bidded
Rehabilitation of Drainage Canal of Roads at Brgy. San Miguel, Baras, Rizal	Baras	3,258,905.85	01/09/20	05/27/20				bidded
Construction of Drainage Canal (portion) of Sitio Haligionan Road, Brgy. San Juan, Baras, Rizal	Baras	3,210,219.03	01/09/20	03/28/20				bidded
Improvement of Drainage Canal of Road at Sitio Tampoy and Sitio Santolan, Brgy. Rizal, Baras, Rizal	Baras	1,325,667.29	01/09/20	03/08/20				bidded
Construction of Stone Masonry for Slope Protection of Creek at Purok 5, Brgy. Bayugo, Jalajala, Rizal	Jalajala	2,783,855.18	01/09/20	04/17/20				bidded
Construction of Drainage Canal at M. Bellin St., Brgy. 1st District, Jalajala, Rizal	Jalajala	2,148,012.80	01/09/20	04/07/20				bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Improvement/Construction of Drainage Canal at Sitio Matagbak Feeder Road going to Sagbat Pililla Diversion Road, Brgy. Bagumbayan, Pililla, Rizal	Pililla	869,951.37	01/09/20	03/08/20				bidded
Improvement / Construction of Drainage Canal (portion) of Balagbag Road, Sitio Balagbag, Brgy. San Isidro, Rodriguez, Rizal	Rodriguez	5,935,538.40	01/09/20	06/18/20				bidded
Construction of Drainage Canal (portion) of Balayong St., Brgy. Sampaloc, Tanay, Rizal	Tanay	966,053.65	01/09/20	03/08/20				bidded
Improvement/Construction of Drainage Canal (portion) of M.L. Quezon St., Brgy. Kaybuto, Tanay, Rizal	Tanay	2,048,199.81	01/09/20	03/28/20				bidded
Improvement of Concrete Cross Canal at Various Road Intersection at Peace Village 2, Brgy. San Luis, Antipolo City	Antipolo	290,307.68	01/09/20	03/16/20				bidded
Concreting of Road leading to Municipal Jail, Sitio Bunot, Brgy. Lunsad, Binangonan, Rizal	Binangonan	1,409,012.07						cancelled
Concrete Reblocking (portion) of J. Luna St., Sitio Ik-Ik, Brgy. Lubo, Jalajala, Rizal	Jalajala	3,150,161.88	01/09/20	03/28/20				bidded
Concreting of Jacinto St. Ext. (Escarmosa Compound), Brgy. Bagumbong, Jalajala, Rizal	Jalajala	895,329.52	01/09/20	03/20/20				bidded
Construction of Double Box Culvert at T. Daria St. (Batlag Creek), Brgy. Niogan, Pililla, Rizal	Pililla	1,194,740.31	01/09/20	03/20/20				bidded
Concrete Reblocking of Bagumbayan Feeder Road, Brgy. Bagumbayan, Pililla, Rizal	Pililla	1,109,257.13	01/09/20	03/18/20				bidded
Rehabilitation/Concreting of Road Lot 2 at Graceland Subd., Brgy. Ampid 2, San Mateo, Rizal	San Mateo	1,360,750.49	01/09/20	03/28/20				bidded
Rehabilitation/Concreting of Road Lot 6 at Graceland Subd., Brgy. Ampid 2, San Mateo, Rizal	San Mateo	682,506.14	01/09/20	03/08/20				bidded
Concreting /Upgrading & Construction of Drainage Canal (portion) of Jose M. Cruz St., Brgy. San Roque, Teresa, Rizal	Teresa	928,509.34	01/09/20	03/08/20				bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Construction of Drainage Canal along Alley 3,4 and 5 at Peace Village 2, Brgy. San Luis, Antipolo, Rizal	Antipolo	624,599.51	01/09/20	03/08/20				bidded
Improvement/Construction of Drainage Canal & Concrete Overlaying (portion) of A. Ferrera St., Brgy. Santiago, Baras, Rizal	Baras	1,348,177.75	01/09/20	03/28/20				bidded
Construction of Stone Masonry for Slope Protection & Concreting of Road at Spillway 1,2,3 & 4, Mascap River, Brgy. Mascap, Rodriguez, Rizal	Rodriguez	3,771,539.80	01/09/20	07/06/20				bidded
Construction of Spillway at Puray River Sitio Mabolo to Sitio Bagong Silang, Brgy. Puray, Rodriguez, Rizal	Rodriguez	2,831,989.78	01/09/20	04/09/20				bidded
Construction of Drainage Canal (portion) of Yujuico St., Brgy. Tabing Ilog, Tanay, Rizal	Tanay	891,485.74	01/09/20	03/20/20				bidded
Construction of Fence (Road Barrier) at Brgy. Pinagdilawan, Binangonan, Rizal	Binangonan	647,054.43	01/09/20	02/29/20				bidded
Concreting of Natividad St. Extension (Daang Bangka) with Side Protection at Sitio Ibaba, Brgy. San Pedro, Morong, Rizal	Morong	3,012,554.69	01/09/20	05/07/20				bidded
Concreting of Roads at Avila Compound, Brgy. Bagumbayan, Pililla, Rizal	Pililla	2,154,675.40	01/09/20	05/07/20				bidded
Concreting of Road at Sitio Masikap, Brgy. 3rd District, Jalajala, Rizal	Jalajala	2,018,292.75	01/09/20	04/17/20				bidded
Rehabilitation/Concreting of Road Lot 4 at Graceland Subd., Brgy. Ampid 2, San Mateo, Rizal	San Mateo	664,387.05	01/09/20	03/28/20				bidded
Rehabilitation/Concreting of Road Lot 5 at Graceland Subd., Brgy. Ampid 2, San Mateo, Rizal	San Mateo	598,108.25	01/09/20	03/28/20				bidded
Construction of Drainage Canal at Rodriguez St., Brgy. Pagkalinawan, Jalajala, Rizal	Jalajala	894,543.42	01/09/20	03/30/20				bidded
Constuction of Drainage Canal at Sitio Matilos to Sitio Calasiao, Brgy. Bagumbayan, Pililla, Rizal	Pililla	406,412.94	01/09/20	03/20/20				bidded

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS Date Bidded
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
Construction of Drainage Canal at Estrella St., Brgy. Malaya, Pililla, Rizal	Pililla	361,716.27	01/09/20	03/20/20				bidded
Construction of Stone Masonry for Slope Protection (portion) at Mascap River Mascap Proper , Brgy. Mascap, Rodriguez, Rizal	Rodriguez	6,022,269.90	01/09/20	07/06/20				bidded
Rehabilitation/Concreting of Carnation St., Nieves Hills Subd., Brgy. San Isidro, Angono, Rizal	Angono	1,740,872.04	01/09/20	03/28/20				bidded
Improvement/Concreting of Road 4, San Lorenzo Ruiz, Brgy. San Juan, Taytay, Rizal	Taytay	7,468,047.76	01/09/20	07/06/20				bidded
Improvement/Concreting of Road 6, San Lorenzo Ruiz, Brgy. San Juan, Taytay, Rizal	Taytay	6,740,404.10	01/09/20	06/16/20				bidded
Concrete Reblocking of Bernardino St., Sitio Tabing-Ilog, Brgy. San Guillermo, Morong, Rizal	Morong	2,713,570.89	01/09/20	05/07/20				bidded
Rehabilitation/Concreting & Asphalt Overlaying of Road at Sitio Bulacan 1, Brgy. Bagumbayan, Pililla, Rizal	Pililla	2,953,674.38	01/09/20	03/28/20				bidded
Asphalt Overlay & Concrete Reblocking of G. Dikit Ext., Brgy. Bagumbayan, Pililla, Rizal	Pililla	2,199,070.64	01/09/20	03/08/20				bidded
Improvement/Construction of Drainage Canal at Ilang-Ilang St., Nieves Hills Subd., Brgy. San Isidro, Angono, Rizal	Angono	3,925,014.85	01/09/20	04/25/20				bidded
Construction of Stone Masonry Slope Protection at Mascap River Sitio Kislatan, Brgy. Mascap, Rodriguez, Rizal	Rodriguez	10,688,304.86	01/09/20	09/04/20				bidded

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA

(Sgd)OIC-Provincial Budget Office

REBECCA A. YNARES

(Sgd)Governor