

UTILIZATION OF THE 20% COMPONENT OF NTA FOR DEVELOPMENT PROJECTS
4th QUARTER, CY 2022

PROVINCE : RIZAL

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
SOCIAL DEVELOPMENT										
Construction of Evacuation Center at Market Road, Brgy. Bagumbayan, Pililla, Rizal	Pililla	14,991,710.41	04-Mar-22	08-Nov-22	66%	9,850,960.19			S.B. SORIANO CONSTRUCTION	on-going
Improvement of 2-Storey Ynares Multi-Purpose Building, Brgy. Maybancal, Morong, Rizal	Morong	1,221,923.32	09-Sep-22	22-Nov-22	100%	1,197,912.07			GKB BUILDERS	Completed as of November 10, 2022
Improvement of 2-Storey Ynares Multi-Purpose Building Constellation Homes Subd., Brgy. San Isidro, Angono, Rizal	Angono	205,003.04	13-Sep-22	19-Nov-22	100%	201,008.80			OLIVER AQUINO CONSTRUCTION	Completed as of November 10, 2022
Improvement of 2-Storey Ynares Multi-Purpose Building (Brgy. Hall) Brgy. San Vicente, Angono, Rizal	Angono	1,064,618.01	13-Sep-22	21-Nov-22	100%	1,040,694.28			OLIVER AQUINO CONSTRUCTION	Completed as of November 17, 2022
Construction of 1-Storey 2-Rooms Ynares School Bldg., at Limbon-Limbon Elem. School Brgy. Limbon-Limbon, Binangonan, Rizal	Binangonan	5,498,320.00								BIDDED January 10, 2023
Construction of Roadway Lightings of Bayani Ferrera Road, Brgy. Rizal, Baras, Rizal	Baras	9,382,759.83								BIDDED January 10, 2023
Construction of Roadway Lightings of Bayani Ferrera Road (Phase 1), Brgy. San Jose, Baras, Rizal	Baras	8,245,756.51								BIDDED January 10, 2023
Construction of Roadway Lightings of Bayani Ferrera Road, Brgy. San Juan, Baras, Rizal	Baras	16,870,253.04								BIDDED January 10, 2023
Construction of Roadway Lightings of Bayani Ferrera Road (Phase 2), Brgy. San Jose, Baras, Rizal	Baras	3,245,532.81								BIDDED January 10, 2023

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
Construction of Roadway Lightings at Hilarion Constantino Rd., and Dulong Bayan St., Brgy. Santiago, Baras, Rizal	Baras	5,292,337.60								BIDDED January 10, 2023
Construction of Roadway Lightings at Brgy. Ithan, Binangonan, Rizal	Binangonan	3,789,016.60								BIDDED January 10, 2023
Construction of Roadway Lightings at Grand View Homes II, Sitio Calvon, Brgy. Mambog, Binangonan, Rizal	Binangonan	1,805,227.51								BIDDED January 10, 2023
Construction of Roadway Lightings at Sampaguita 1 St., Brgy. Batingan, Binangonan, Rizal	Binangonan	561,850.81								BIDDED January 10, 2023
Construction of Roadway Lightings at Masikap Loop St., Brgy. Darangan, Binangonan, Rizal	Binangonan	1,365,449.47								BIDDED January 10, 2023
Construction of Roadway Lightings at Brgy. Calahan, Cardona, Rizal	Cardona	3,610,187.89								BIDDED January 10, 2023
Construction of Roadway Lightings at Bulacan 2 St., Brgy. Bagumbayan, Pililla, Rizal	Pililla	3,351,051.37								BIDDED January 10, 2023
Construction of Roadway Lightings at Bulacan 1 St., Brgy. Bagumbayan, Pililla, Rizal	Pililla	3,351,051.37								BIDDED January 10, 2023
Construction of Roadway Lightings at Modesta Village, Brgy. Sto. Niño, San Mateo, Rizal	San Mateo	5,020,836.22								BIDDED January 10, 2023
Construction of 2-Storey Ynares Multi-Purpose Bldg. at Sitio Sampiro, Brgy. Plaza Aldea, Tanay, Rizal	Tanay	4,799,999.70								BIDDED January 10, 2023
ECONOMIC DEVELOPMENT										
Improvement /Concreting (portion) of Road at Sitio San Ysiro, Brgy. San Jose, Antipolo City	Antipolo	39,347,072.27	24-Feb-22	Oct. 1, 2022 (original)	65%	25,484,111.99			MJP CONSTRUCTION AND DEVT. CORP.	with SO/ RO
Construction of Stone Masonry for Slope Protection (Portion) at Baras River Brgy. San Juan, Baras, Rizal	Baras	5,441,835.60	24-Feb-22	July 13, 2022(Orig) Dec 27, 2022(New)	100%	5,394,689.91	1 (167 cd)		Flag Construction Corp.	Completed as of October 14, 2022

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
Improvement/Concreting of Road with Drainage Canal at Sitio Villamayor (Diaz Compound), Brgy. Pag-Asa, Binangonan, Rizal	Binangonan	1,550,707.58	04-Mar-22	22-May-22					OLIVER AQUINO CONSTRUCTION	Terminated
Construction of Stone Masonry for Side Protection of creek at NIA Road, Brgy. Evangelista, Baras, Rizal	Baras	31,910,339.11	04-Mar-22	29-Oct-22	100%	31,800,319.85			THREE W BUILDERS, INC	Completed as of October 21, 2022
Construction of Stone Masonry for Side Protection (portion) of Baras River along Brgy. San Juan and Brgy. San Jose, Baras, Rizal	Baras	11,480,815.47	04-Mar-22	Original (August 30, 2022) Revised (January 20, 2023)	100%	11,394,011.40	1 (143)		M.J. Bevant Corporation	Completed as of October 4, 2022
Construction of Teresa Public Market at Brgy. San Gabriel, Teresa, Rizal	Teresa	146,911,641.19	04-Mar-22	18-Mar-22	61%	89,580,105.12	1 (60)		D.C. SANDIL CONSTRUCTION & REALITY DEVELOPMENT	on-going
Construction of Stone Masonry for Side Protection (Portion) along Nangka River Purok 3, Brgy. Silangan, San Mateo, Rizal	San Mateo	68,645,713.03	10-Mar-22	Original January 23, 2022) Revised (April 4, 2022)	62%	20,552,284.58	1 (91)		ANROL CONSTRUCTION	on-going
Concreting (portion) of Ka Maning Road, Brgy. Tandang Kutyo, Tanay Rizal	Tanay	4,514,555.08	17-Mar-22	July 14, 2022(Orig) Nov. 2, 2022(New)	100%	4,470,596.34	1 (111)		ANROL CONSTRUCTION	Completed as of October 27, 2022
Concreting of Farm to market Road at T. Daria St., Extn., Sitio Tanza, Brgy. Niogan, Pililla, Rizal	Pililla	1,034,334.66	09-Sep-22	19-Nov-22	100%	1,014,072.32			DIAZ AQUINO CONSTRUCTION CORP.	Completed as of November 8, 2022
Concreting of Road at Yokinco Cmpd., Brgy. Bagumbayan, Pililla, Rizal	Pililla	1,970,641.86	09-Sep-22	07-Dec-22	100%	1,941,590.58			GKB BUILDERS	Completed as of November 28, 2022
Concreting with Drainage Canal of Road at Purok 2, Brgy. Kinaboogan, Binangonan, Rizal	Binangonan	1,773,952.76	13-Sep-22	21-Dec-22	100%	1,734,913.26			DIAZ AQUINO CONSTRUCTION CORP.	Completed as of November 11, 2022
Construction of Drainage Canal (portion) of R. Valle St., Brgy. San Roque, Cainta, Rizal	Cainta	1,486,264.47	13-Sep-22	11-Dec-22	100%	1,457,269.29			YAKALER CONSTRUCTION AND SUPPLIES	Completed as of December 6, 2022
Construction of Drainage Canal at Lower J. Sumulong Road, Brgy. Lunsad, Binangonan, Rizal	Binangonan	1,149,359.27	27-Sep-22	25-Nov-22	100%	1,128,287.28			KIT UBIADAS CONSTRUCTION CORP.	Completed as of December 12, 2022
Concreting of Road with Drainage Canal at Antazo Compound, Sitio Villamayor, Brgy. Pag-asa, Binangonan, Rizal	Binangonan	3,543,677.47	09-Nov-22		40%	525,870.32			ANROL CONSTRUCTION	on-going
Concreting of Local Road at Acme to Coral 3, Brgy. Dalig, Teresa, Rizal	Teresa	18,951,843.36	09-Nov-22						ANROL CONSTRUCTION	Suspended

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
Improvement of Road at P. Burgos St., Brgy. Sta. Rosa, Cainta, Rizal	Cainta	5,490,420.07	02-Dec-22		18%	979,006.15			L.L. MARRON CONSTRUCTION AND TRADING	on-going
Improvement of Road at M.H. Del Pilar St. Brgy. Sta. Rosa, Cainta, Rizal	Cainta	4,459,794.02	02-Dec-22		22%	970,578.16			L.L. MARRON CONSTRUCTION AND TRADING	on-going
Concreting of Various Roads at Sitio Lapaan, Brgy. Concepcion, Baras, Rizal	Baras	2,251,860.90	29-Dec-22		3%	66,743.56			LARD BUILDERS	on-going
Improvement of Grana St., Brgy. Macamot, Binangonan, Rizal	Binangonan	3,298,616.63	29-Dec-22		4%	130,863.49			L.L. MARRON CONSTRUCTION AND TRADING	on-going
Concreting (portion) of San Francisco St., Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	4,332,238.55	29-Dec-22		1%	42,982.00			ANROL CONSTRUCTION	on-going
Improvement of Morong-San Guillermo Road, Morong Rizal	Morong	12,998,218.73	29-Dec-22		3%	387,708.04			L. EUSEBIO ACE DEVELOPMENT CORP.	on-going
Concreting of Road with Slope protection at Sitio Mulawin, Brgy. Bagumbayan, Pililla, Rizal	Pililla	3,172,606.70	29-Dec-22		1%	31,455.83			ANROL CONSTRUCTION	on-going
Concreting of Road with Drainage Canal of Road Lot 1 Purok 2, Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal	Taytay	4,443,954.07	29-Dec-22		2%	88,179.43			ANROL CONSTRUCTION	on-going
Concreting of Road with Drainage Canal of Road Lot 2 Purok 2, Lupang Arenda Brgy. Sta. Ana, Taytay, Rizal	Taytay	3,893,095.44	29-Dec-22		2%	77,300.04			MJP CONSTRUCTION AND DEVT. CORP.	on-going
Improvement of Drainage Canal (portion) at Damaso Reyes St., Brgy. San Isidro, Tanay, Rizal	Tanay	4,898,497.28	29-Dec-22		2%	97,229.59			KIT UBIADAS CONSTRUCTION CORP.	on-going
Concreting (portion) of Norberto Robles Road (formerly known as Maharlika Road), Brgy. Santiago, Baras, Rizal	Baras	999,778.23								BIDDED November 21, 2022
Improvement of Road at Purok 3, Brgy. Limbon-Limbon, Binangonan, Rizal	Binangonan	995,629.72								BIDDED December 5, 2022
Construction of Drainage Canal of Road at Purok 3, Brgy. Kaytome, Binangonan, Rizal	Binangonan	2,699,207.43								BIDDED December 5, 2022

PROGRAM or PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	DATE AWARDED	BIDDERS NAME	REMARKS
					% OF COMPLETION					
Construction of Drainage Canal of Road at Purok 4, Brgy. Kaytome, Binangonan, Rizal	Binangonan	595,099.04								BIDDED December 5, 2022
Concreting of Concord Lane (Area 1), Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	1,100,642.42								BIDDED January 10, 2023
Concreting of Concord Ave. (Area 1), Brookside Hills Subd., Brgy. San Isidro, Cainta, Rizal	Cainta	3,542,664.10								BIDDED January 10, 2023
Concreting with Side Protection of Road at Sitio Mapandan, Brgy. Hulo, Pililla, Rizal	Pililla	1,359,305.70								BIDDED January 10, 2023
Concreting of Road at De Leon Compound Brgy. San Juan, Taytay, Rizal	Taytay	3,113,758.03								BIDDED January 10, 2023
Construction of Side Protection (portion) at Turnina River Brgy. Bagumbong, JalaJala, Rizal	Jalajala	12,599,342.15								BIDDED January 10, 2023
Construction of Slope Protection with Embankment of Ynares Multi-Purpose Bldg., at Sitio Sampiro, Brgy. Plaza Aldea, Tanay, Rizal	Tanay	1,599,999.40								BIDDED January 10, 2023

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MAURA MARIVIC S. LEYVA
(Sgd) OIC-Provincial Budget Office

NINA RICCI A. YNARES
(Sgd) Governor