

RIZAL PROVINCIAL GOVERNMENT
LOCAL GOVERNMENT SUPPORT FUND - DISASTER REHABILITATION AND RECONSTRUCTION ASSISTANCE PROGRAM
Report on Fund Utilization and Status of Program/Project Implementation
For the Quarter Ended June 30, 2022

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/Project	Name/Title of Program/Project	Specific Location	Mechanism / Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program / Project Status
							Received	Obligation	Disbursement		
2021 General Appropriations Act	23-Feb-21	Public Infrastructure - Roads	Rehabilitation of Palahi St. near Philsln Bldg (along Teresa River)	Barangay Dalig, Teresa, Rizal	Public Bidding (By Contract)	15,698	19,768,596.00	5,674,060.77	5,674,060.77	Feb 2022	Completed - 100%
		Public Infrastructure - Flood Control	Rehabilitation of Stone Masonry for Side Protection of Lanath and Maysawa Rivers	Barangay Lalban, Tanay, Rizal	Public Bidding (By Contract)	2,332		7,573,355.27	00	Jun 2022	Completed - 100%
		Public Infrastructure - Flood Control	Rehabilitation of stone masonry for side protection (portion) of Mascap River	Barangay Mascap, Rodriguez, Rizal	Public Bidding (By Contract)	4,708		5,958,175.47	5,958,175.47	Mar 2022	Completed - 100%

Prepared By:

Jeslene H. Dela Rosa
 OIC - Provincial Accounting Office

Attested by:

Nina/Ricel A. Ynares
 Provincial Governor

Certified Correct by The Local Finance Committee (LFC)

Maona Manting S. Leyva
 OIC - Provincial Budget Office

Ma. Teresa E. Lasquely
 Provincial Treasurer

Engr. Camilla R. Cellanes
 OIC - Provincial Planning and Development Office

