




**RIZAL PROVINCIAL GOVERNMENT**  
**LOCAL GOVERNMENT SUPPORT FUND - SUPPORT TO BARANGAY DEVELOPMENT PROGRAM**  
**Report on Fund Utilization and Status of Program/Project Implementation**  
**For the Quarter Ended December 31, 2021**

Fund Source	Date of Notice of Authority to Debit Account Issued (NADA)	Type of Program / Project	Name/Title of Program/Project	Specific Location	Mechanism / Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program / Project Status
							Received	Obligation	Disbursement		
2021 General Appropriations Act	8-Jun-21	Farm to Market Road	Concreting of Farm to Market Road	Brgy. Puryay, Rodriguez	Public Bidding	3,708	20,000,000.00	19,999,154.23	0.00	Mar 2022	2% Suspended (PAMB Clearance)
2021 General Appropriations Act	8-Jun-21	Farm to Market Road	Concreting of Farm to Market Road (Tinucan Boundary-Sta. Ines Road)	Brgy. Sta. Ines, Tanay	Public Bidding	2,420	7,000,000.00	6,999,163.88	0.00	Jan 2022	Ongoing - 87%
2021 General Appropriations Act	8-Jun-21	Reconstruction in Connection with the Occurrence of Natural or Human-induced Calamities	Reconstruction of Stone Masonry for Side Protection of Lanatin River	Brgy. Sta. Ines, Tanay	Public Bidding	2,420	10,000,000.00	9,999,470.37	0.00		Suspended (ECC)
2021 General Appropriations Act	8-Jun-21	Health Station	Construction of One Storey Multi-Purpose Building (Health Center)	Brgy. Sta. Ines, Tanay	Public Bidding	2,420	3,000,000.00	2,999,659.56	0.00		Suspended (Unpassable road condition to project site)
2021 General Appropriations Act	25-Jun-21	Farm to Market Road	Improvement of Farm to Market Road	Brgy. Macabud, Rodriguez	Public Bidding	10,727	20,000,000.00	19,999,999.62	0.00	Apr 2022	Ongoing - 47%


Certified Correct by The Local Finance Committee (LFC)

  
 Marisa Manic S. Leyva  
 OIC - Provincial Budget Office

  
 Marisa E. Lasquet  
 Provincial Treasurer

  
 Engr. Camila R. Collantes  
 OIC - Provincial Planning and Development Office

Attested by:

  
 Rebecca A. Inares  
 Provincial Governor