

PROVINCE OF RIZAL PROCUREMENT MONITORING REPORT as of JUNE 2023

Code (UACS/PAP)	Procurement Program/Project	PMO/ End- User	Is this Early Procurement?	Mode of Procurement	Actual Procurement Activity											
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Opn of Bids	Bid Evaluation	Post Qual	BAC Res Date Recom Award	Notice of Award	Contract Signing	Notice to Proceed	Deliver y/ Comple tion
	<b>7-Jul-23</b>															
8030-000-1-1-51-001-002-139	1) Asphalt Overlaying with Concrete Reblocking (portion) of Doña Aurora St., Brgy. Poblacion Ibaba, Angono, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		7-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	4-Aug-23	10-Aug-23	80
8030-000-1-1-51-001-002-140	2) Asphalt Overlaying with Concrete Reblocking (portion) of Maco's St., Brgy. San Pedro, Angono, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	80
8030-000-1-1-51-001-002-141	3) Asphalt Overlaying with Concrete Reblocking (portion) of Bloomington Ave., Brgy. San Pedro, Angono, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	90
3030-600-1-2-11-511	4) Construction of 3-Storey Ynares Multi-Purpose Bldg. at Brgy. First District, Calajala, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	300
3030-000-1-2-11-399-003-128	5) Repair/Repainting of Ynares School Building at Manggahan Elementary School, Brgy. Manggahan, Montalban, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	48

Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)
	Total	MJOE	CO	Total	MJOE	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	
GF	2,131,935.23	2,131,965.23		2,107,900.37	2,107,900.37		Engr. David Disimulacion Jr Simon King			23-Jun-23			
GF	2,493,838.87	2,493,838.87		2,466,817.66	2,466,817.66		Engr. David Disimulacion Jr Simon King			23-Jun-23			
GF	4,772,142.40	4,772,142.40		4,733,127.25	4,733,127.25		Engr. David Disimulacion Jr Simon King			23-Jun-23			
GF	12,333,884.44		12,333,884.44	12,261,185.40		12,261,185.40	Engr. David Disimulacion Jr Simon King			23-Jun-23			
GF	1,487,106.00	1,487,106.00		1,460,097.50	1,460,097.50		Engr. David Disimulacion Jr Simon King			23-Jun-23			

3000-100-1-2-11-399-005-129	6) Repair/Repainting of Ynares Multi-Purpose Covered Court at Manggahan Elem. School Brgy. Manggahan, Montalban, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	48
3000-000-1-2-11-399-005-130	7) Construction of Perimeter Fence at Puray National High School, Brgy. Puray, Montalban, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	68
3000-000-1-2-11-399-005-131	8) Repair/Repainting of NHA School Bldg. at Southville BC Elem. School, Brgy. San Isidro, Montalban, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	72
3000-000-1-2-11-399-005-132	9) Construction of Polycarbonate Roof of School Bldg. at Kasiglahan Vill. National High School, Brgy. San Jose, Montalban, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	80
3000-000-1-2-11-399-005-133	10) Construction of 2-Storey 6 Rooms Ynares School Bldg. at Catmon Elem. School, Brgy. San Rafael, Montalban, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	208
3000-000-1-2-11-399-005-134	11) Repair/Repainting of Ynares Multi-Purpose Covered Court at Tanay National High School, Brgy. Plaza Aldea, Tanay, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	60
3000-000-1-2-11-399-005-139	12) Improvement of Ynares Multi-Purpose Covered Court at Tanay National High School, Brgy. Plaza Aldea, Tanay, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	45
8000-000-1-1-51-001-002-150	13) Concreting of Topaz Road Ortigas Green heights Subd., Brgy. San Isidro, Taytay, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	60
8000-000-1-1-51-001-002-151	14) Concreting of Sapphire St., Ortigas Green heights Subd., Brgy. San Isidro, Taytay, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	60
8000-000-1-1-51-001-002-152	15) Concreting of Pearl Ave., Ortigas Green heights Subd., Brgy. San Isidro, Taytay, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	140
8000-000-1-1-51-001-003-019	16) Improvement of 4k Road from Solid Cement via Mystical Cave and Leading to Marcos Hi-Way, Brgy. San Jose and Brgy. San Luis, Antipolo City	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	470
3000-000-1-2-11-399-005-075	17) Construction of 4-Storey 10-Rooms Ynares School Building at Vicente Madrigal National High School, Brgy. Palangoy, Binangonan, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	450
3000-600-1-2-11-511-004-096	18) Construction of 15x30m Ynares Multi-Purpose Covered Court at Palmera Homes I, Brgy. San Isidro, Taytay, Rizal	PEO		PUBLIC BIDDING	19-Jun-23	20-26-Jun-23	26-Jun-23		07-Jul-23	13-Jul-23	24-Jul-23		27-Jul-23	04-Aug-23	10-Aug-23	200
	<b>24-Jul-23</b>															
3000-600-1-2-11-511-005-145	1) Construction of 2-Storey Ynares Multi-Purpose Bldg. (Sen or Citizen's Office) Mt. Fuji St., Grand Valley Subd., Brgy. Mahabang Parang, Angono, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	156
3000-000-1-2-11-399-005-145	2) Construction of 2-Storey Ynares Multi-Purpose Bldg. at Doña Nieves Songco Mem. School, Brgy. Mahabang Parang, Angono, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	168
3000-600-1-2-11-511-005-145	3) Improvement of Multi-Purpose Covered Court and Stage at Medalva Hills Vill. Phase 1 Brgy. San Isidro, Angono, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	80
8000-000-1-1-51-001-005-145	4) Asphalt Overlaying of Sumulong St., Brgy. San Pedro, Angono, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	60
3000-600-1-2-11-511-005-145	5) Improvement of Open Tennis Court at Vermont Royale Village, Brgy. Mayamot, Antipolo City	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	60
3000-600-1-2-11-511-005-145	6) Construction/Provision of Wash Facilities (Water, Sanitation & Hygiene) of Tennis Court at Vermont Royale Exec. Village, Brgy. Mayamot, Antipolo City	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	70
3000-000-1-2-11-399-005-145	7) Construction of 2-Storey Multi-Purpose Bldg. at Painaan Elem. School, Sitio Painaan, Brgy. Pinugay, Baras, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	182
3000-000-1-2-11-399-005-145	8) Construction of Ynares Stage at Baras Elem. School, Brgy. Concepcion, Baras, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	70
8000-000-1-1-51-004-005-145	9) Asphalt Overlaying of Varicus Road at Brgy. Mabini, Baras, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	80
3000-000-1-2-11-399-005-145	10) Repair/Repainting of Ynares School Bldgs. at Buhangin Elem. School, Brgy. Buhangin, Binangonan, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	68
3000-600-1-2-11-511-005-145	11) Construction of 2-Storey Ynares Multi-Purpose Bldg. (Health Center) at Brgy. Mambog, Binangonan, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	168
3000-600-1-2-11-511-005-145	12) Construction of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Libis, Binangonan, Rizal	PEO		PUBLIC BIDDING		7-13-Jul-23	13-Jul-23		24-Jul-23	28-Jul-23	8-Aug-23		14-Aug-23	23-Aug-23	14-Aug-23	157

GF	429,883.34	429,885.34		4,584,726	415,847.26		Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	2,294,565.16		2,294,565.16	2,270,423.34		2,270,423.34	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	3,617,178.10	3,617,178.10		3,586,101.25	3,586,101.25		Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	4,866,735.30		4,866,735.30	4,818,698.07		4,818,698.07	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	18,996,944.15		18,996,944.15	18,301,900.88		18,901,900.88	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	936,200.62	936,200.62		9,7199.55	917,199.55		Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	1,235,847.46		1,235,847.46	1,214,827.60		1,214,827.60	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	628,983.90		628,983.90	6,2957.65		612,957.65	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	779,722.71		779,722.71	764,686.33		764,686.33	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	6,051,375.75		6,051,375.75	6,004,317.70		6,004,317.70	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	39,857,170.09		39,857,170.09	39,376,108.50		39,676,108.50	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
SEF	66,999,882.14		66,999,882.14	66,301,982.45		66,801,982.45	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	8,696,154.61		8,696,154.61	8,657,108.86		8,657,108.86	Engr. David Disimulacion Jr. Simon King	23-Jun-23	
GF	4,777,600.64		4,777,600.64	4,740,599.62		4,740,599.62	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	4,876,851.02		4,876,851.02	4,836,800.21		4,836,800.21	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	3,159,025.04		3,159,025.04	3,125,009.57		3,125,009.57	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	2,811,753.92	2,811,756.92		2,780,700.94	2,780,700.94		Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	3,782,298.95		3,782,298.95	3,750,058.07		3,750,058.07	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	1,232,565.08		1,232,565.08	1,211,496.52		1,211,496.52	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	4,937,362.23		4,937,362.23	4,984,310.28		4,984,310.28	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	1,557,634.70		1,557,634.70	1,530,675.73		1,530,675.73	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	2,568,151.09	2,568,151.09		2,531,150.48	2,531,150.48		Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	1,888,010.83	1,888,010.83		1,862,111.36	1,862,111.36		Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	5,039,707.92		5,039,707.92	4,996,700.48		4,996,700.48	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	4,750,018.60		4,750,018.60	4,713,246.72		4,713,246.72	Engr. David Disimulacion Jr. Simon King	10-Jul-23	

8000-000-1-2-11-399	13) Construction/Provision of 2-Units Wash Facilities (Water, Sanitation & Hygiene) at Vicente Madrigal National High School, Brgy. Palangoy, Binangonan Rizal	PEO	PUBLIC BIDDING	7-13-Jul-23	13-Jul-23	24-Jul-23	28-Jul-23	8-Aug-23	14-Aug-23	23-Aug-23	14-Aug-23	140
3000-600-1-2-11-511	14) Construction of 2-Storey Ynares Multi-Purpose Bldg. at Eayanihan Vill., Brgy. San Isidro, Cainta, Rizal	PEO	PUBLIC BIDDING	7-13-Jul-23	13-Jul-23	24-Jul-23	28-Jul-23	8-Aug-23	14-Aug-23	23-Aug-23	14-Aug-23	172
3000-600-1-2-11-511	15) Construction of 2-Storey Ynares Multi-Purpose Bldg. at Vista Verde Exec. Village Phase 1-E, Brgy. San Isidro, Cainta, Rizal	PEO	PUBLIC BIDDING	7-13-Jul-23	13-Jul-23	24-Jul-23	28-Jul-23	8-Aug-23	14-Aug-23	23-Aug-23	14-Aug-23	156
3000-600-1-2-11-511	16) Construction of 2-Storey Ynares Multi-Purpose Bldg. at Cumamela St. Greenland Executive Vill.-Phase 4, Brgy. San Juan, Cainta, Rizal	PEO	PUBLIC BIDDING	7-13-Jul-23	13-Jul-23	24-Jul-23	28-Jul-23	8-Aug-23	14-Aug-23	23-Aug-23	14-Aug-23	156
3000-000-1-2-11-399	17) Repair/Repainting of Ynares School Bldgs. at Loooc Elem. School, Brgy. Loooc, Cardona, Rizal	PEO	PUBLIC BIDDING	7-13-Jul-23	13-Jul-23	24-Jul-23	28-Jul-23	8-Aug-23	14-Aug-23	23-Aug-23	14-Aug-23	80
3000-600-1-2-11-511	18) Construction of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall Annex & C.W.C.O. Office) Brgy. Calahan, Cardona, Riza	PEO	PUBLIC BIDDING	7-13-Jul-23	13-Jul-23	24-Jul-23	28-Jul-23	8-Aug-23	14-Aug-23	23-Aug-23	14-Aug-23	145
<b>4-Aug-23</b>												
3000-600-1-2-11-511-004-117	1) Repair/Repainting of Ynares Multi-Purpose Bldg. at Purok Imelda, Brgy. Dela Paz, Antipolo City	PEO	Public Bidding	7-23-Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	120
3000-600-1-2-11-511-004-121	2) Improvement of Ynares Multi-Purpose Bldg. (HOA Office) at Sitio Maigaya, Bagong Nayon II Phase 3A, Brgy. San Isidro, Antipolo City	PEO	Public Bidding	7-23-Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23				90
3000-600-1-2-11-511-004-112 3000-000-1-2-11-399-005-146 3000-400-1-2-21-023	3) Improvement/Repair/Repainting of Ynares Multi-Purpose Covered Court and Provision of Biomed Room at Brgy. Mahabang Parang, Brgy. San Isidro, Angono, Rizal and Brgy. Darangan, Binangonan, Rizal a) Improvement of Ynares Multi-Purpose Covered Court at Rosario Ville, Bctong Francisco Ave., Brgy. Mahabang Parang, Angono, Rizal b) Repair/Repainting of Ynares Multi-Purpose Covered Cour. at Angono Elem. School, Brgy. San Isidro, Angono, Rizal c) Provision of Biomed Room at RPHS-Margarito A. Duavit Elem. Hospital Brgy. Darangan Binangonan, Rizal	PEO	Public Bidding	7-23-Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	100
3000-600-1-2-11-511-004-200 3000-600-1-2-11-511-004-115 3000-600-1-2-11-511-004-201	4) Repair/Repainting of Ynares Multi-Purpose Bldg./Welcome Arc at Brgy. Mahabang Parang and Brgy. San Isidro, Angono, Rizal a) Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) at Duraville Homes Ph. II, Brgy. Mahabang Parang, Angono, Rizal b) Repair/Repainting of 2-Storey Multi-Purpose Bldg. at Villa Gloria I Subd., Brgy. San Isidro, Angono, Rizal c) Repair/Repainting of Welcome Arc at Villa Gloria I Subd., Brgy. San Isidro, Angono, Riza	PEO	Public Bidding	7-23-Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	120
3000-000-1-2-11-399-005-151 3000-600-1-2-11-511-004-205	5) Installation of Safety Grills and Construction of Welcome Marker at Brgy. Layunan and Brgy. Lunsad, Binangonan, Rizal a) Installation of Safety Grills (Enclosure) for Ynares School Bldg. at Binangonan Elem. School, Brgy. Layunan, Binangonan, Rizal b) Construction of Welcome Marker at Lunsad-Libid Coastal Road, Brgy. Lunsad, Binangonan, Rizal	PEO	Public Bidding	7-23-Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	100
8000-000-1-1-51-001-002-161	6) Concreting (Portion) of Road With Drainage Canal at T. Corda St., Brgy. Mahabang Parang, Binangonan, Rizal	PEO	Public Bidding	7-23-Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	80
3000-600-1-2-11-511-004-133	7) Repair/Repainting of Ynares Multi-Purpose Covered Cour. at San Clemente Vill. I, Brgy. Pag-Asa, Binangonan, Rizal	PEO	Public Bidding	7-23-Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	48
3000-600-1-2-11-511-004-135	8) Improvement of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall & Health Center) Brgy. Palangoy, Binangonan, Rizal	PEO	Public Bidding	7-23-Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	120
3000-600-1-2-11-511-004-207	(9) Construction of Covered Pathwalk at Wharf of Brgy. Tabon, Binangonan, Rizal	PEO	Public Bidding	7-23-Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	80

GF	4,938,079.92		4,938,079.92	4,891,095.46		4,891,095.46	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	4,863,146.85		4,863,146.85	4,819,095.46		4,819,095.46	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	4,826,267.46		4,826,267.46	4,777,200.57		4,777,200.57	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	2,253,594.61	2,253,594.61		2,219,487.13	2,219,487.13		Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	3,248,658.41		3,248,658.41	3,218,597.49		3,218,597.49	Engr. David Disimulacion Jr. Simon King	10-Jul-23	
GF	1,991,825.94			1,967,600.24			Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	929,959.79			909,899.70			Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,067,119.85 769,949.83 <u>475,142.80</u> 2,312,212.28	769,949.83 475,142.80	1,067,119.85	1,049,187.78 765,317.34 <u>484,696.77</u> 2,279,201.89	765,317.34 484,696.77	1,049,187.78	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	406,498.54 341,003.73 <u>99,569.76</u> 847,072.03	406,498.54 341,003.73 99,569.76		402,124.95 340,801.62 <u>86,122.70</u> 829,049.27	402,124.95 340,801.62 86,122.70		Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	736,186.37 <u>663,082.06</u> 1,399,268.43	736,186.37	663,082.06	736,186.37 <u>663,082.06</u> 1,399,268.43	736,186.37	663,082.06	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,347,017.37		1,347,017.37	1,376,218.73		1,376,218.73	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,199,993.43	1,199,993.43		1,178,884.12	1,178,884.12		Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,855,313.30		1,855,313.30	1,829,285.46		1,829,285.46	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,413,905.56		1,413,905.56	1,390,421.56		1,390,421.56	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	491,587.85 291,679.57 <u>467,769.90</u> 1,251,037.32		491,587.85 291,679.57 467,769.90	479,968.66 284,494.66 <u>464,554.46</u> 1,229,017.78		479,968.66 284,494.66 464,554.46	Engr. David Disimulacion Jr. Simon King	19-Jul-23	

3000-600-1-2-11-511-004-138 3000-600-1-2-11-511-004-141 3000-600-1-2-11-511-004-142	10) Construction of Perimeter Fence and Improvement of Ynares Multi-Purpose Bldg. at Brgy. San Isidro, Cainta, Rizal a) Construction of Perimeter Fence at Open Space at Vista Verde Executive Village Phase 1-E, Brgy. San Isidro, Cainta, Rizal b) Improvement of Ynares Multi-Purpose Bldg. at Golden Miles Subd., Brgy. San Isidro, Cainta, Rizal c) Improvement of 2-Storey Ynares Multi-Purpose Bldg. (HOA Office) at Vista Verde Exec. Village Phase 9, Brgy. San Isidro, Cainta, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	130
3000-600-1-2-11-511-004-209 3000-600-1-2-11-511-004-211 3000-600-1-2-11-511-004-210	11) Repair/Repainting/Improvement of Ynares Multi-Purpose Bldg. at Brgy. San Juan and Brgy. Sto. Domingo, Cainta, Rizal a) Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg. (Senior Citizen's Office) at Palmera Heights Phase 1, Brgy. San Juan, Cainta, Rizal b) Repair/Repainting of Ynares Multi-Purpose Bldg., (Senior Citizen's Office), Village East Exec. Homes, Sto. Domingo, Cainta, Rizal c) Improvement of Ynares Multi-Purpose Bldg., (Senior Citizen's Office) Esia Urban Homes Brgy. Sto. Domingo, Cainta, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	140
3000-000-1-2-11-399-005-174	12) Construction of Covered Pathwalk with Railings at Casimiro A. Ynares Sr. Mem. National High School, Brgy. Dolores, Taytay, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	48
3000-000-1-2-11-399-005-182 1000-000-1-1-11-009-010 3000-600-1-2-11-511-004-197	13) Repair/Repainting or Ynares Multi-Purpose Bldg. Rizal Provincial Library and Improvement/Installation of Street Sign at Brgy. San Juan, Brgy. Dolores and Brgy. Sta. Ana, Taytay, Rizal a) Repair/Repainting of Ynares Multi-Purpose Bldg. Kapalaran Elem. School, Gomez St., Kapalaran Vill., Brgy. San Juan, Taytay, Rizal b) Repair/Repainting of Rizal Provincial Library at Brgy. Dolores, Taytay, Rizal c) Improvement/Installation of Street Sign at Block 9 to Block 13 Purok 2, Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal				17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	160
3000-600-1-2-11-511-004-124	14) Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Evangelista, Baras, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	60
3000-000-1-2-11-399-005-148	15) Repair/Repainting of Ynares Multi-Purpose Covered Court, Stage at Baras-Pinugay Elem. School, Brgy. Pinugay, Baras, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	64
3000-600-1-2-11-511-004-126	16) Improvement of 2-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Samiguil, Baras, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	80
3000-600-1-2-11-511-004-146	17) Improvement of Ynares Multi-Purpose Covered Court at Brgy. Del Remedio, Cardona, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	80
3000-600-1-2-11-511-004-147	18) Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg. (Health Center) at Brgy. Iglesia, Cardona, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	60
3000-600-1-2-11-511-004-148 8000-000-1-1-51-001-002-186	19) Improvement of Day Care Center and Concrete Reblocking at Brgy. Iglesia, Cardona, Rizal and Brgy. Lagundi, Morong, Rizal a) Improvement of 1-Storey Day Care Center at Brgy. Iglesia, Cardona, Rizal b) Concrete Reblocking (Portion) at Raymundo St., Brgy. Lagundi, Morong, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	80
3000-600-1-2-11-511-004-150 3000-600-1-2-11-511-004-211	20) Construction of Handwashing Facility and Repair/Repainting of Minipark/Playground at Brgy. Lambac and Brgy. Patunhay, Cardona, Rizal a) Construction of Handwashing Facility for Daycare Center at Brgy. Lambac, Cardona, Rizal b) Repair/Repainting of Minipark/Playground at Barangay Patunhay, Cardona, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	80
3000-600-1-2-11-511-004-159	21) Repair/Repainting of 1-Storey Ynares Multi-Purpose Bldg. Brgy. Sipsipin, Jalajala, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	70
3000-000-1-2-11-399-005-166 3000-400-1-2-21-002 3000-600-1-2-11-511-004-178	(22) Repair of Emergency Room and Provision of Roofing at Brgy. Maybancal, Brgy. San Juan and Brgy. San Pedro, Morong, Rizal a) Repair/Repainting of Ynares Multi-Purpose Covered Court and Stage at Talaga Elem. School, Brgy. Maybancal, Morong, Rizal b) Repair of Emergency Room (Ceiling/Beam) at Rizal Provincial Hospital System (RPHS) Morong, Brgy. San Juan, Morong, Rizal c) Provision of Roofing for Brgy. Health Center at Brgy. San Pedro, Morong, Rizal	PEO	Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	100

GF	354,820.15 838,031.96 251,672.12 1,444,524.23	354,820.15 838,031.96	251,672.12	335,441.12 831,126.13 248,941.96 1,415,509.21	335,441.12 831,126.13	248,941.96	Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	1,681,678.79		1,681,678.79	1,651,595.07		1,651,595.07	Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	769,705.58 614,383.69 302,106.67 1,686,195.94	769,705.58 614,383.69	302,106.67	757,412.50 606,624.04 300,113.83 1,658,150.37	757,412.50 606,624.04	300,113.83		19-Jul-23
GF	637,650.66	637,650.66		619,649.77	619,649.77		Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	992,823.23	992,823.23		971,902.67	971,902.67		Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	1,052,047.44		1,052,047.44	1,029,027.56		1,029,027.56	Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	1,019,043.21		1,019,043.21	998,043.66		998,043.66	Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	755,808.77	755,808.77		736,819.65	736,819.65		Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	1,006,441.68 158,018.94 1,164,460.62		1,006,441.68 158,018.94	985,175.21 155,245.90 1,140,421.11		985,175.21 155,245.90	Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	407,929.37 211,695.03 619,624.40	211,695.03	407,929.37	394,043.68 206,532.84 600,626.52	206,582.84	394,043.68	Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	886,050.93	886,050.93		867,013.25	867,013.25		Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	810,518.87 328,500.83 424,039.80 1,563,059.50	810,518.87 328,500.83 424,039.80		794,660.56 326,573.07 413,774.54 1,535,008.17	794,660.56 326,573.07 413,774.54		Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	1,275,590.79 903,427.89 2,179,018.68	903,427.89	1,275,590.79	1,263,754.05 886,264.05 2,150,018.48	886,264.05	1,263,754.05	Engr. David Disimulacion Jr. Simon King	19-Jul-23
GF	1,353,467.37		1,353,467.37	1,329,398.26		1,329,398.26	Engr. David Disimulacion Jr. Simon King	19-Jul-23



3000-000-1-2-11-399-105-168 3000-000-1-2-11-399-005-169	23) Improvement/ Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Bagumbayan, Pililla, Rizal a) Improvement of Ynares Multi-Purpose Covered Court at Pililla National High School, Brgy. Bagumbayan, Pililla, Rizal b) Repair/Repainting of Ynares Multi-Purpose Covered Court at Pililla National High School, Brgy. Bagumbayan, Pililla, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	90
3000-600-1-2-11-511-004-181	24) Improvement of Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Imalong, Pililla, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	70
3000-600-1-2-11-511-004-192 3000-600-1-2-11-511-004-188 3000-600-1-2-11-511-004-189	25) Repair/Repainting of Ynares Multi-Purpose Hall, Ynares Waiting Shed Type III and Ynares Multi-Purpose Bldg. at Brgy. Tinucan and Brgy. Daraitan, Tanay, Rizal a) Repair/Repainting of Ynares Multi-Purpose Hall (Outpost) at Brgy. Tinucan, Tanay, Rizal b) Repair/Repainting of 3-Units: Ynares Waiting Shed Type III at Brgy. Daraitan, Tanay, Rizal c) Repair/Repainting of 1-Storey Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Daraitan, Tanay, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	120
8000-000-1-1-51-001-002-172	26) Concreting of Daong Road (portion) at Sitio Daong, Brgy. Plaza Aldea, Tanay, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	120
3000-600-1-2-11-511-004-199	27) Construction of Stage at Carissa Homes East I, Brgy. Bagumbayan, Teresa, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	80
3000-600-1-2-11-511-004-198 3000-600-1-2-11-399-005-176	Construction of Handwashing Facility at Brgy. Bagumbayan, Teresa, Rizal a) Improvement of Electrical Lighting System of Ynares Multi-Purpose Covered Court at Carissa Homes East I, Brgy. Bagumbayan, Teresa, Rizal b) Construction of Handwashing Facility at Bagumbayan Elem. School, Brgy. Bagumbayan, Teresa, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	60
3000-600-1-2-11-511-004-186 3000-600-1-2-11-511-004-185	29) Improvement/ Repair/Repainting of Ynares Multi-Purpose Bldg. and Ynares Multi-Purpose Covered Court at Brgy. Guitnang Bayan II and Brgy. Guitnang Bayan I, San Mateo, Rizal a) Improvement of 2-Storey Ynares Multi-Purpose Bldg. (Health Center/Day Care Center), Brgy. Guitnang Bayan II, San Mateo, Rizal b) Repair/Repainting of Ynares Multi-Purpose Covered Court at New San-Mateo Subd., Phase 5, Brgy. Guitnang Bayan I, San Mateo, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	100
3000-600-1-2-11-511-004-160 3000-600-1-2-11-511-004-161	30) Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Burgos, Montalban, Rizal a) Repair/Repainting of Ynares Multi-Purpose Covered Court at King David Subd., Brgy. Burgos, Montalban, Rizal b) Repair/Repainting of Ynares Multi-Purpose Covered Court at Aranzazu Subd., Brgy. Burgos, Montalban, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	90
3000-000-1-2-11-399-005-158 3000-000-1-2-11-399-005-162	31) Repair/Repainting of Ynares School Bldgs. and Ynares Multi-Purpose Covered Court at Brgy. Puray, Montalban, Rizal a) Repair/Repainting of Ynares School Bldgs. at Macaigalan Elem. School, Brgy. Puray, Montalban, Rizal b) Repainting of Ynares Multi-Purpose Covered Court at Macaigalan National High School, Brgy. Puray, Montalban, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	100
3000-600-1-2-11-511-004-168 3000-600-1-2-11-511-004-167	32) Improvement/ Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. San Rafael, Montalban, Rizal a) Improvement of Ynares Multi-Purpose Covered Court at Diliman, Brgy. San Rafael, Montalban, Rizal b) Repair/Repainting of Ynares Multi-Purpose Covered Court at Diliman, Brgy. San Rafael, Montalban, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	90
3000-000-1-2-11-399-005-163	33) Repair/Repainting of Ynares Multi-Purpose Covered Court and Stage at Southville 8 Elem. School, Brgy. San Isidro, Montalban, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	52
3000-600-1-2-11-511-004-171 3000-600-1-2-11-511-004-170	34) Construction of Ynares Stage and Construction of Comfort Room at Brgy. San Isidro, Montalban, Rizal a) Construction of Ynares Stage at Eastwood Residences Phase 5, Brgy. San Isidro, Montalban, Rizal b) Construction of 2-Seater Comfort Room at Eastwood Residences Phase 9, Brgy. San Isidro, Montalban, Rizal	PEO	Public Bidding	17-23 Jul-23	24-Aug-23	4-Aug-23	9-Aug-23	17-Aug-23	23-Aug-23	31-Aug-23	7-Sep-23	120

GF	416,237.00 293,495.81 <del>305,538.54</del> 1,015,271.35	416,237.00 293,495.81 305,538.54		409,416.44 289,902.65 <del>295,946.15</del> 995,235.24	409,416.44 289,902.65 295,946.15		Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	7,379,426.08		7,379,426.08	7,364,366.41		7,364,366.41	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,335,951.34		1,335,951.34	1,309,864.33		1,309,864.33	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	590,349.90 <del>335,644.73</del> 925,994.63		590,349.90 335,644.73	571,440.29 <del>334,538.28</del> 905,998.57		571,440.29 334,538.28	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,762,401.61 <del>581,915.86</del> 2,344,317.47	581,915.86	1,762,401.61	1,741,468.29 <del>571,932.20</del> 2,313,400.49	571,982.20	1,741,468.29	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	877,154.35 <del>799,996.70</del> 1,677,151.05	877,154.35 799,996.70		854,302.30 <del>705,737.88</del> 1,650,100.18	854,302.30 705,767.88		Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	2,000,195.91 <del>303,887.62</del> 2,304,083.53	2,000,195.91 303,887.62		1,970,196.67 <del>299,107.34</del> 2,269,304.01	1,970,196.67 299,107.34		Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,393,092.76 <del>1,002,496.45</del> 2,395,589.21	1,002,496.45	1,393,092.76	1,373,282.04 <del>986,228.42</del> 2,359,510.46	986,228.42	1,373,282.04	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,035,311.39	1,035,311.39		1,012,300.59	1,012,300.59		Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,394,916.18 <del>532,229.62</del> 1,927,145.80		1,394,916.18 532,229.62	1,371,157.43 <del>527,941.68</del> 1,899,099.11		1,371,157.43 527,941.68	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	1,046,121.03		1,046,121.03	1,026,102.24		1,026,102.24	Engr. David Disimulacion Jr. Simon King	19-Jul-23	
GF	532,579.07 <del>951,972.91</del> 1,484,551.98		532,579.07 951,972.91	529,642.19 <del>928,885.85</del> 1,458,528.04		529,642.19 928,885.85	Engr. David Disimulacion Jr. Simon King	19-Jul-23	

3000-600-1-2-11-511-004-173	35) Improvement of Ynares Multi-Purpose Covered Court at Southville 8B, Phase 3, Brgy. San Isidro, Montalban, Rizal	PEO		Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	60
8000-000-1-1-51-001-002-167 8000-000-1-1-51-001-002-168	36) Concrete Reblocking at Brgy. San Isidro, Montalban, Rizal a) Concrete Reblocking of Road 5 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal b) Concrete Reblocking of Road 7 at Southville 8B Phase 4, Brgy. San Isidro, Montalban, Rizal	PEO		Public Bidding		17-23 Jul-23	24-Aug-23		4-Aug-23	9-Aug-23	17-Aug-23		23-Aug-23	31-Aug-23	7-Sep-23	80
	<b>7-Aug-23</b>															
3000-600-1-2-11-511-004-118 3000-600-1-2-11-511-004-202 3000-600-1-2-11-511-004-122	1) Repair/Repainting/Improvement of Ynares Multi-Purpose Bldg. at Brgy. Inarawan, Brgy. Mayamot and Brgy. San Roque, Antipolo City a) Repair/Repainting of 2-Storey Ynares Multi-Purpose Bldg. (Livelihood Training Center) at Brgy. Inarawan, Antipolo City b) Improvement of Ynares Multi-Purpose Bldg. at Samsonville Subd., Brgy. Mayamot, Antipolo City c) Improvement of Ynares Multi-Purpose Bldg. at Lores Country Homes, Brgy. San Roque	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	120
3000-600-1-2-11-511-004-113	2) Repair/Repainting of Ynares Multi-Purpose Covered Court at Duraville Phase II, Brgy. Mahabang Parang, Angono, Rizal			Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	80
3000-400-1-2-21-020	3) Repair of Rizal Provincial Hospital System (RPHS), Brgy. San Isidro, Angono, Rizal			Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	180
8000-000-1-1-51-001-002-152	4) Construction of Drainage Canal at Vicentian St., Brgy. San Roque, Angono, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	100
3000-000-1-2-11-399-005-153 3000-600-1-2-11-511-004-135	5) Improvement of Electrical System of Ynares Multi-Purpose Covered Court and Stage/Ynares Multi-Purpose Bldg. at Brgy. Palangoy and Brgy. Tagpos, Binangonan, Rizal a) Improvement of Electrical System of Ynares Multi-Purpose Covered Court and Stage at Vicente Madrigal National High School, Brgy. Palangoy, Binangonan, Rizal b) Improvement of Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Tagpos, Binangonan, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	80
8000-000-1-1-51-001-002-177	6) Concreting of Diamond St., Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	90
8000-000-1-1-51-001-002-179	7) Concreting of Opal St., Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	70
8000-000-1-1-51-001-002-180	8) Concreting of Ruby St., Ortigas Greenheights Subd., Brgy. San Isidro, Taytay, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
3000-600-1-2-11-511-004-194	9) Improvement of Perimeter Fence at Multi-Purpose Hall, Simona Subd., Brgy. San Isidro, Taytay, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	50
3000-600-1-2-11-511-004-195	10) Repair/Repainting of 1-Storey Multi-Purpose Bldg. at Simona Subd., Brgy. San Isidro, Taytay, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	50
8000-000-1-1-51-001-002-182	11) Construction of Drainage Canal at Blk. 35 Damayan, Floodway, Brgy. San Juan, Taytay, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	70
3000-000-1-2-11-399-005-175	12) Repair of Perimeter Fence at Sitio Tapayan Elem. School, Brgy. Sta. Ana, Taytay, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	80
3000-000-1-2-11-399-005-150	13) Improvement of Ynares Multi-Purpose Covered Court at Baras National High School, Brgy. San Juan, Baras, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
3000-600-1-2-11-511-004-149	14) Improvement of Ynares Multi-Purpose Bldg. (Daycare Center) at Brgy. Lambac, Cardona, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
3000-600-1-2-11-511-004-213	15) Repair/Repainting of 1-Storey Ynares Multi-Purpose Bldg. (Daycare Center) Sitio Campanario, Brgy. Pagkalinawan, Jalajala, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
8000-000-1-1-51-001-002-187	16) Construction of Drainage Canal at P. Balajadia St., (Portion) Brgy. San Pedro, Morong, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
3000-1-2-11-399-005-167	17) Construction of Slope Protection with Fence (Portion) at Matagbak Elem. School, Brgy. Bagumbayan, Piliilla, Rizal	PEO		Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	90

GF	479,146.44 278,833.15 624,219.26 1,382,198.85	479,146.44	278,833.15 624,219.26	467,738.30 274,144.26 616,237.95 1,358,190.51	467,788.30	616,257.95	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	1,278,690.48	1,278,690.48		1,250,600.54	1,250,600.54		Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	2,542,773.70	2,542,773.70		2,507,697.76	2,507,697.73		Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	2,085,542.82		2,085,542.82	2,056,625.16		2,056,625.16	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	762,147.86 321,589.07 1,083,736.93		762,147.86 321,589.07 1,083,736.93	746,259.80 314,498.26 1,060,758.06		746,259.80 314,498.26 1,060,758.06	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	1,296,219.80		1,296,219.80	1,272,201.20		1,272,201.20	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	962,642.51		962,642.51	943,534.18		943,534.18	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	745,536.26		745,536.26	724,500.67		724,500.67	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	785,219.19		785,219.19	767,217.74		767,217.74	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	663,786.10	663,786.10		648,699.05	648,699.05		Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	1,189,125.36		1,189,125.36	1,164,099.21		1,164,099.21	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	1,963,467.04	1,963,467.04		1,934,407.64	1,934,407.64		Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	1,610,948.25		1,610,948.25	1,589,022.05		1,589,022.05	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	1,196,999.15		1,196,999.15	1,172,947.60		1,172,947.60	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	892,233.10	892,233.10		875,200.59	875,200.59		Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	828,332.18		828,332.18	808,300.21		808,300.21	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	2,061,600.81		2,061,600.81	2,032,608.41		2,032,608.41	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	484,552.45 313,881.96 798,434.41	484,552.45	313,881.96	475,632.26 304,817.39 780,470.65	475,662.26	304,817.39	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	2,115,544.92 1,290,279.13 3,405,824.05	1,290,279.13	2,115,544.92	2,103,945.25 1,272,853.42 3,376,798.67	1,272,853.42	2,103,945.25	Engr. David Disimulacion Jr. Simon King	21-Jul-23
GF	951,934.21		951,934.21	930,912.21		930,912.21	Engr. David Disimulacion Jr. Simon King	21-Jul-23

3000-000-1-2-11-399-005-170 3000-600-1-2-11-511-004-180	18) Installation of Electrical Lighting System of Ynares Multi-Purpose Covered Court and Improvement of Ynares Stage at Brgy. Hulo and Brgy. Bagumbayan, Pililla, Rizal a) Installation of Electrical Lighting System of Ynares Multi-Purpose Covered Court at Hulo National High School, Brgy. Hulo, Pililla, Rizal b) Improvement of Ynares Stage at at Pililla People's Park, Brgy. Bagumbayan, Pililla, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	40
3000-000-1-2-11-399-005-171 3000-000-1-2-11-399-005-172	19) Improvement/ Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Niogan, Pililla, Rizal a) Improvement of Ynares Multi-Purpose Covered Court at Niogan Elem. School, Brgy. Niogan, Pililla, Rizal b) Repair/Repainting of Ynares Multi-Purpose Covered Court and Ynares Stage at Niogan Elem. School, Brgy. Niogan, Pililla, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	100
3000-600-1-2-11-511-004-183	20) Improvement of Brgy. Health Center at A.V. Masarap St., Brgy. Takungan, Pililla, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	75
3000-600-1-2-11-511-004-184	21) Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Wawa, Pililla, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
3000-600-1-2-11-511-004-217	22) Improvement of Ynares Multi-Purpose Bldg. (Brgy. Hall) at Brgy. Bagumbayan, Pililla, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	72
3000-600-1-2-11-511-004-190	23) Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Kay-Buto, Tanay, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
3000-600-1-2-11-511-004-193	24) Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Wawa, Tanay, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	48
3000-600-1-2-11-511-004-218	25) Repair/Repainting of Ynares Multi-Purpose Bldg., (Brgy. Hall) at Brgy. Tinucan, Tanay, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	80
3000-400-1-2-21-021	26) Improvement of Existing Waste Storage Area at Rizal Provincial Hospital System (RPHS) Casimiro A. Ynares Sr. Mem. Hospital at Brgy. Burgos, Montalban, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
3000-000-1-2-11-399-005-158	27) Construction/Provision of Wash Facilities (Water, Sanitation & Hygiene) at Macaingalan Elem. School, Sitio Macaingalan, Brgy. Purey, Montalban, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	70
3000-600-1-2-11-511-004-166	28) Repair/Repainting of Multi-Purpose Covered Court at Eastwind Homes Subd., Brgy. San Isidro, Montalban, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	48
3000-600-1-2-11-511-004-176 3000-000-1-2-11-399-005-164	29) Improvement of Ynares Multi-Purpose Covered Court and Rehabilitation of Electrical Lightings at Brgy. San Jose, Montalban, Rizal a) Improvement of Ynares Multi-Purpose Covered Court at Villa Ana Maria Subd., Brgy. San Jose, Montalban, Rizal b) Rehabilitation of Electrical Lightings of Ynares Multi-Purpose Covered Court and Ynares Stage at Tagumpay National High School, Brgy. San Jose, Montalban, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
3000-000-1-2-11-399-005-165	30) Improvement of School Ground at Inigan Elem. School, Sitio Inigan, Brgy. San Rafael, Montalban, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	60
3000-600-1-2-11-511-004-215	31) Construction of 4-Seaters Comfort Room at Greenbreeze Subd., Phase II (HOA) Brgy. San Isidro, Montalban, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	68
3000-000-1-2-11-399-005-181	32) Improvement of Ynares Multi-Purpose Covered Court and Stage at Kasiglahan Village Senior High School, Brgy. San Jose, Montalban, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	108
3000-000-1-2-11-399-005-120	33) Construction of 4-Storey, 16-Rooms Ynares School Bldg. for Mahabang Parang National High School at Brgy. Tatale, Binangonan, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	80
3000-400-1-2-21-014	34) Upgrading of Sewage Treatment Plant of Rizal Provincial Hospital System-Binangonan, Brgy. Darangan, Binangonan, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	180
3000-400-1-2-21-017	35) Upgrading of Sewage Treatment Plant of Rizal Provincial Hospital System-Montalban, Brgy. Burgos, Montalban, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	120
3000-400-1-2-21-019	36) Installation of Air-Conditioning Units at OR-DR Complex of Rizal Provincial Hospital System-Morong, Brgy. San Juan, Morong, Rizal	PEO	Public Bidding		19-25 Jul-23	25-Jul-23		7-Aug-23	11-Aug-23	22-Aug-23		25-Aug-23	31-Aug-23	7-Sep-23	80
	<b>10-Aug-23</b>														
8000-000-1-1-51-001-002-156	1) Asphalt Overlaying with Concrete Reblocking of A. Ibañez St., Brgy. San Vicente, Angono, Rizal	PEO	Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	120

GF	1,237,337.56	1,237,337.56		1,214,298.43	1,214,298.43		Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	548,089.21			534,118.14			Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	1,981,041.89	1,981,041.89		1,055,009.34	1,055,009.34		Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	1,690,071.51	1,690,071.51		1,666,010.53	1,666,010.53		Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	774,868.09	774,868.09		759,817.60	759,817.60		Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	794,199.42		794,199.42	776,092.87		776,092.87	Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	1,822,232.23		1,822,232.23	1,799,206.69		1,799,206.69	Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	970,063.80	970,063.80		950,015.15	950,015.15		Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	752,553.80 379,326.59 1,131,880.39		752,553.80 379,326.59 1,131,880.39	740,621.71 370,334.14 1,131,880.39		740,621.71 370,334.14 1,131,880.39	Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	1,031,481.60	1,031,481.60		1,011,530.15	1,011,530.15		Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	1,154,218.61		1,154,218.61	1,129,211.92		1,129,211.92	Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	2,064,882.88	2,064,882.88		2,038,872.60	2,038,872.60		Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	65,366,620.85		65,366,620.85	65,185,588.23		65,185,588.23	Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	10,869,592.67		10,869,592.67	10,794,517.90		10,794,517.90	Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	5,816,286.37		5,816,286.37	5,768,097.64		5,768,097.64	Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF	7,653,325.48		7,653,325.48	7,584,302.23		7,584,302.23	Engr. David Disimulacion Jr. Simon King	21-Jul-23	
GF							Engr. David Disimulacion Jr. Simon King		
GF	9,596,663.13	9,596,663.13		9,525,600.32	9,525,600.32		Engr. David Disimulacion Jr. Simon King	24-Jul-23	
GF	2,900,447.60	2,900,447.60		2,864,412.59	2,864,412.59		Engr. David Disimulacion Jr. Simon King	24-Jul-23	
GF	6,466,351.07	6,466,351.07		6,414,297.12	6,414,297.12		Engr. David Disimulacion Jr. Simon King	24-Jul-23	
GF	3,841,861.49	3,841,861.49		3,808,853.80	3,808,853.80		Engr. David Disimulacion Jr. Simon King	24-Jul-23	
GF	7,477,184.38		7,477,184.38	7,422,096.22		7,422,096.22	Engr. David Disimulacion Jr. Simon King	24-Jul-23	
GF	1,287,059.04 3,171,372.25 1,997,805.17 6,456,236.46		1,287,059.04 3,171,372.25 1,997,805.17	1,878,678.18 3,146,653.94 1,985,859.18 6,405,191.30		1,878,678.18 3,146,653.94 1,985,859.18	Engr. David Disimulacion Jr. Simon King	24-Jul-23	

8000-000-1-1-51-001-002-157	2) Asphalt Overlaying with Concrete Reblocking of Seminary Road, Brgy. Dela Paz, Antipolc City	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	80
8000-000-1-1-51-001-002-158	3) Asphalt Overlaying with Concrete Reblocking of M. Golla St., Brgy. Mabini, Baras, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	100
8000-000-1-1-51-001-002-159	4) Asphalt Overlaying with Concrete Reblocking of Road at Sitio Mambog, Brgy. San Jose, Baras, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	80
8000-000-1-1-51-001-002-160	5) Concreting with Side Protection and Drainage System of Teodora St., Sitio Gupling, Brgy. Lunsad, Binangonan, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	140
3000-600-1-2-11-511-004-127	3) Construction of Roadway Lightings at Brgy. Libid, Brgy. Lunsad and Brgy. Libis, Binangonan, Rizal															
3000-600-1-2-11-511-004-129	a) Construction of Roadway Lightings at P. Burgos St., &amp; Zulueta St., Brgy. Libid, Binangonan, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	64
3000-600-1-2-11-511-004-204	b) Construction of Roadway Lightings at J. Sumulong St., A. Bonifacio St., and R. Magsaysay St., Brgy. Lunsad, Binangonan, Rizal c) Construction of Roadway Lightings at Various St., Brgy. Libis, Binangonan, Rizal															
3000-600-1-2-11-511-004-130	7) Construction of Roadway Lightings and Construction of Area Lightings at Brgy. Darangan/Brgy. Macamot, Brgy. Tataia and Brgy. Palangoy, Binangonan, Rizal															
3000-600-1-2-11-399-004-154	a) Construction of Roadway Lightings at Kasinay to Sitio Halang Road, Brgy. Darangan/Brgy. Macamot, Binangonan, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	100
3000-600-1-2-11-511-004-143	b) Construction of Area Lightings at Tataia Elem. School, Brgy. Tataia, Binangonan, Rizal c) Construction of Roadway Lightings at Meralco Village, Brgy. Palangoy, Binangonan, Rizal															
3000-600-1-2-11-511-004-136	8) Construction of Roadway Lightings at Brgy. San Carlos and Brgy. Pag-Asa, Binangonan, Rizal															
3000-600-1-2-11-511-004-132	a) Construction of Roadway Lightings at Sitio Manggahan, Brgy. San Carlos, Binangonan, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	88
3000-600-1-2-11-511-004-134	b) Construction of Roadway Lightings at Tanchongco Cpd., Brgy. Pag-Asa, Binangonan, Rizal c) Construction of Roadway Lightings at Sison Cmpd., (phase 2), Brgy. Pag-Asa, Binangonan, Rizal															
3000-600-1-2-11-511-004-203	9) Construction of Roadway Lightings at Brgy. Kalinawan, Brgy. Kinaboogan and Brgy. Kinagatan (phase 2), Binangonan, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	80
3000-600-1-2-11-511-004	10) Construction of 17x30m Ynares Multi-Purpose Covered Court at Sitio New Town Garden, Bagong Bayan, Brgy. Darangan, Binangonan, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	172
3000-600-1-2-11-511-004-143	11) Construction of Roadway Lightings at Brgy. Balibago, Brgy. Nagsulo, Brgy. Navotas and Brgy. Tuna, Cardona, Rizal															
3000-600-1-2-11-511-004-151	a) Construction of Roadway Lightings at Brgy. Balibago, Cardona, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	100
3000-600-1-2-11-511-004-152	b) Construction of Roadway Lightings at Brgy. Nagsulo, Cardona, Rizal															
3000-600-1-2-11-511-004-153	c) Construction of Roadway Lightings at Purok I, Purok II, &amp; Purok VI, Brgy. Navotas, Cardona, Rizal d) Construction of Roadway Lightings at Brgy. Tuna (phase 2), Cardona, Rizal															
8000-000-1-1-51-001-002-170	12) Concreting of Road with Slope Protection (Portion) at Malalim Road, Sitio Malalim, Brgy. Maybancal, Morong, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	120
3000-600-1-2-11-511-004-179	13) Construction of Roadway Lightings at Brgy. Bagumbayan, Pililla, Rizal															
3000-600-1-2-11-511-004-216	a) Construction of Roadway Lightings at E. Tibay St. and G. Dikit St., Brgy. Bagumbayan, Pililla, Rizal b) Construction of Roadway Lightings at Yokingco Cmpd., Matagbak Feeder Road, Brgy. Bagumbayan, Pililla, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	52
3000-600-1-2-11-511-004-169	14) Construction of Roadway Lightings at Sonnet Subdivision, Brgy. Quisao, Pililla, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	76
3000-000-1-2-11-399-005-112	15) Repair/Repainting of Ynares Multi-Purpose Covered Court at Southville 8B National High School, Brgy. San Isidro, Montalban, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	70
3000-000-1-2-11-399-005-180	16) Construction of Stage at Macaingalan National High School, Sitio Macaingalan, Brgy. Puray, Montalban, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	75
8000-000-1-1-51-001-002-190	17) Asphalt Overlaying with Concrete Reblocking of M.H. Del Pilar St., San Mateo, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	120
8000-000-1-1-51-001-002-175	18) Construction of Side Protection (portion) at Lanatin River Brgy. Sto. Niño, Tanay, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	200
8000-000-1-1-51-001-002-183	19) Construction of Slope Protection (Portion) of Teresa River Brgy. Dalig, Teresa, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	140
3000-600-1-2-11-511-004-104	20) Construction of Roadway Lightings at Sitio Taghangin, Brgy. San Juan, Brgy. San Jose and Brgy. Maybancal, Morong, Rizal	PEO		Public Bidding	18-Jul-23	21-27 Jul-23	27-Jul-23		10-Aug-23	15-Aug-23	24-Aug-23		31-Aug-23	4-Sep-23	11-Sep-23	216

GF	2,900,447.60	2,900,447.60		2,664,412.59	2,864,425.59		Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	6,466,351.07	6,466,351.07		6,414,297.12	6,414,257.12		Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	3,841,861.49	3,841,861.49		3,608,853.60	3,808,853.60		Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	7,477,164.38		7,477,184.38	7,422,096.22		7,422,096.22	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	1,287,059.04 3,171,372.25 1,997,855.17 6,456,256.46		1,287,059.04 3,171,372.25 1,997,855.17	1,678,678.18 3,146,653.94 1,985,859.18 6,405,191.30		1,678,678.18 3,146,653.94 1,985,859.18	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	6,084,557.56 1,464,278.96 1,194,160.96 8,743,037.48		6,084,597.56 1,464,278.96 1,194,180.96	6,039,173.34 1,454,326.68 1,187,509.63 8,681,009.65		6,039,173.34 1,454,326.68 1,187,509.63	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	6,216,833.90 478,040.88 388,839.15 7,083,713.93		6,216,833.90 478,040.88 388,839.15	6,172,835.56 469,020.59 382,850.58 7,024,706.73		6,172,835.56 469,020.59 382,850.58	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	7,583,673.52		7,583,673.52	7,519,600.93		7,519,600.93	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	6,693,513.34			6,643,438.49			Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	3,476,207.35 5,861,246.89 2,543,870.38 1,952,928.61 13,834,253.23		3,476,207.35 5,861,246.89 2,543,870.38 1,952,928.61	3,454,167.00 5,830,722.90 2,531,332.41 1,937,987.31 13,754,209.62		3,454,167.00 5,830,722.90 2,531,332.41 1,937,987.31	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	4,481,802.43		4,481,802.43	4,439,783.88		4,439,783.88	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	1,825,962.61 926,550.88 2,752,521.49		1,825,982.61 926,558.88	1,805,941.22 917,162.91 2,723,104.13		1,805,941.22 917,162.91	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	4,093,837.58		4,093,837.58	4,049,793.57		4,049,793.57	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	1,657,721.24	1,657,721.24		1,633,699.06	1,633,699.06		Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	1,638,707.16		1,638,707.16	1,613,875.66		1,613,875.66	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	8,229,178.10	8,229,178.10		8,170,057.64	8,170,057.64		Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	25,299,096.60		25,299,086.60	25,178,006.54		25,178,006.54	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	6,056,430.92		6,056,430.92	6,005,401.11		6,005,401.11	Engr. David Disimulacion Jr. Simon King	24-Jul-23
GF	18,845,828.32		18,845,828.32	18,770,719.74		18,770,719.74	Engr. David Disimulacion Jr. Simon King	24-Jul-23



29-Aug-23																
3000-600-1-2-11-511-004-224	1) Repair/Repainting of Ynare: Multi-Purpose Covered Court at Tolosa Villa Phase I, Tarzala Brgy. San Jose, Antipolo City	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	45	
3000-000-1-2-11-399-005-183	2) Repair/Repainting of Ynare: School Bldg. at San Roque Elem. School, Brgy. Pinugay, Baras, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	45	
3000-600-1-2-11-511-004-221	3) Improvement of GAD Center (Trial Court Room), Brgy. Santiago, Baras, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	86	
3000-000-1-2-11-399-005-155 3000-600-1-2-11-399-005-184	4) Repair/Repainting of Ynare: School Bldg. and Multi-Purpose Bldg. at Brgy. Bilibiran, Binangonan, Rizal a) Repair/Repainting of Ynare: School Bldg. at Guronasyon High School, Brgy. Bilibiran, Binangonan, Rizal b) Repair/Repainting of 1-Story Multi-Purpose Bldg. (Canteen) at Guronasyon High School, Brgy. Bilibiran, Binangonan, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	90	
3000-000-1-2-11-399-005-186 3000-000-1-2-11-399-005	5) Repair/Repainting of Ynare: School Bldg. and Construction of Handwashing Facility at Brgy. Janosa and Brgy. Palangoy, Binangonan, Rizal a) Repair/Repainting of Ynare: School Bldg. at Janosa National High School, Brgy. Janosa, Binangonan, Rizal b) Construction of Handwashing Facility at Doña Susana Mariscal Elem. School, Brgy. Palangoy, Binangonan, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	80	
3000-000-1-2-11-399-005-187	6) Repair/Repainting of Ynare: Multi-Purpose Covered Court and Covered Pathwalk at Kaytome Sulod Elem. School, Brgy. Kaytome, Binangonan, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	60	
3000-000-1-2-11-399-005-188	7) Repair/Repainting of Ynare: Multi-Purpose Covered Court and Stage at Libis Elem. School, Brgy. Libis, Binangonan, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	80	
3000-600-1-2-11-511-004-222	8) Construction of Roadway Lightings at E. Jacinto St., Emelinda St., Malinis St., and L. Flores St., Brgy. Lunsad, Binangonan, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	72	
3000-600-1-2-11-511-004-223 3000-600-1-2-11-511-004-224 3000-600-1-2-11-511-004-225 3000-600-1-2-11-511-004-226 3000-600-1-2-11-511-004-227 3000-600-1-2-11-511-004-228	9) Construction of Roadway Lightings and Improvement of Electrical Lighting System at Brgy. Macamot, Brgy. Pag-Asa, and Brgy. San Carlos, Binangonan, Rizal a) Construction of Roadway Lightings at Picones St., Brgy. Macamot, Binangonan, Rizal b) Construction of Roadway Lightings at Tan-Awan Valley St., Brgy. Macamot, Binangonan, Rizal c) Construction of Roadway Lightings at L. Cerrero St., Brgy. Macamot, Binangonan, Rizal d) Construction of Roadway Lightings at Kay Batok St., Brgy. Macamot, Binangonan, Rizal e) Construction of Roadway Lightings at Bitong St., Brgy. Macamot, Binangonan, Rizal f) Construction of Roadway Lightings at Santos Cmpd., Brgy. Pag-Asa, Binangonan, Rizal g) Improvement of Electrical Lighting System of Ynare Multi-Purpose Covered Court at Dor Jose M. Ynares Sr. Memorial National High School, Brgy. San Carlos, Binangonan, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	52	
8000-000-1-1-51-001-002-191	10) Asphalt Overlaying of Rivera St., Brgy. Mahabang Parang, Binangonan, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	60	
3000-600-1-2-11-511-004-228 3000-600-1-2-11-511-004-230	11) Construction of Roadway Lightings at Brgy. Malakaban and Brgy. Pinagdilawan, Binangonan, Rizal a) Construction of Roadway Lightings at Brgy. Malakaban, Binangonan, Rizal b) Construction of Roadway Lightings at Brgy. Pinagdilawan, Binangonan, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	72	
8000-000-1-1-51-001-002-192	12) Improvement of Road at San Pedro St., Brgy. Del Remedio, Cardona, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	90	
8000-000-1-1-51-001-002-193	13) Asphalt Overlaying with Concrete Reblocking (portion) of Bukal St., Brgy. Del Remedio, Cardona, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	80	
8000-000-1-1-51-001-002-194	14) Construction of Slope Protection (portion) of Turmina River, Brgy. Bagumbong, Jalajala, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	60	
3000-600-1-2-11-511-004-231	15) Construction of Roadway Lightings at Magsaysay Road, Brgy. Bayugo, Jalajala, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	64	
3000-600-1-2-11-511-004-232	16) Improvement of Ynare Multi-Purpose Covered Court at Sitio Naglabas, Brgy. Pagkalinawan, Jalajala, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	80	
3000-000-1-2-11-399-005-192	17) Repair/Repainting of Various School Bldgs. At Jalajala Elem. School, Brgy. Special District, Jalajala, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	80	

GF	1,456,128.26 343,904.42 1,800,032.68	1,456,128.26		1,434,085.45 340,030.39 1,774,115.85	1,434,085.45		Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	1,117,411.48	1,117,411.48		1,095,615.73	1,095,615.73		Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	955,503.83	955,503.83		936,437.64			Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	4,061,244.37		4,061,244.37	4,016,119.89		4,016,119.89	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	1,645,046.72 750,667.20 1,915,164.73 1,469,158.84 750,667.20 379,096.34 400,200.98 7,310,002.01		1,645,046.72 750,667.20 1,915,164.73 1,469,158.84 750,667.20 379,096.34 400,200.98	1,630,761.85 745,957.85 1,899,539.50 1,456,655.29 745,951.85 369,643.99 390,435.54 7,239,009.87		1,630,761.85 745,957.85 1,899,539.50 1,456,655.29 745,951.85 369,643.99 390,485.54	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	1,378,414.13	1,378,414.13		1,357,908.01	1,357,908.01		Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	2,445,873.29 2,816,344.82 5,262,218.11		5,262,218.11	2,420,356.04 2,786,923.27 5,207,279.31		2,786,923.27	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	3,818,783.89		3,818,783.89	3,778,697.40		3,778,697.40	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	2,145,817.48	2,145,817.48		2,117,818.40	2,117,818.40		Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	1,193,263.42		1,193,263.42	1,170,217.97		1,170,217.97	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	3,655,204.56		3,655,204.56	5,604,198.54		5,604,198.54	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	2,386,718.71		2,386,718.71	2,356,709.65		2,356,709.65	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	1,455,756.64	1,455,756.64		1,428,741.03	1,428,741.03		Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	693,546.22 400,532.73 1,094,078.95	400,532.73	693,546.22	677,977.49 394,103.09 1,072,080.58	394,103.09	677,977.49	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	6,576,044.21		6,576,044.21	6,506,123.89		6,506,123.89	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	5,532,240.04	5,532,240.04		5,472,552.94	5,472,552.94		Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	832,326.34 315,511.26 1,147,837.60		315,511.26	822,326.58 304,532.31 1,126,828.89		822,326.58	Engr. David Disimulacion Jr. Simon King	11-Aug-23
GF	2,425,822.02	2,425,822.02		2,392,800.64	2,392,800.64		Engr. David Disimulacion Jr. Simon King	11-Aug-23


3000-600-1-2-11-511-004-233	18) Improvement/Repair/Repainting of Multi-Purpose Covered Court at Brgy. 3rd District, Jalajala, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	60
3000-600-1-2-11-511-004-234	a) Improvement of Multi-Purpose Covered Court at Dalig Pag-Asa, Brgy. 3rd District, Jalajala, Rizal															
3000-600-1-2-11-511-004-235	b) Repair/Repainting of Multi-Purpose Covered Court at Dalig Pag-Asa, Brgy. 3rd District, Rizal															
3000-600-1-2-11-511-004-235	19) Construction of Roadway Lightings at Manila East Road (T. Claudio St.) Brgy. San Pedro, Morong, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	90
3000-400-1-2-21-025	20) Installation of Fire Alarm and Detection System (FDAS) at Rizal Provincial Hospital System (RPHS) Morong, Brgy. San Juan, Morong, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	48
3000-000-1-2-11-399-005-193	21) Construction of 3-Seater Comfort Room and Construction of Handwashing Facilities at Brgy. San Guillermo, Morong, Rizal and Brgy. Halayhayin, Pililla, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	80
3000-000-1-2-11-399-005-196	a) Construction of 3-Seater Comfort Room with Urinal at San Guillermo Integrated School, Brgy. San Guillermo, Morong, Rizal															
	b) Construction of Handwashing Facilities at Bugarin Integrated National High School, Brgy. Halayhayin, Pililla, Rizal															
3000-000-1-2-11-399-005-194	22) Rehabilitation of Electrical System of 3-Storey, 15-Rooms: NHA Bldg. 1 and Bldg. 2 of Kasiglahan Village Senior High School, Brgy. San Jose, Montalban, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	64
3000-600-1-2-11-511-004-237	23) Repair/Repainting of Multi-Purpose Covered Court at Metro Manila Hills Subd., Brgy. San Jose, Montalban, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	60
3000-600-1-2-11-511-004-238	24) Construction of Roadway Lightings and Upgrading of Electrical System at Brgy. Bagumbayan, Brgy. Niogan and Brgy. Halayhayin, Pililla, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	60
3000-600-1-2-11-511-004-239	a) Construction of Roadway Lightings at Sitio Matagbak (Sitik Calumpang), Brgy. Bagumbayan, Pililla, Rizal															
3000-600-1-2-11-399-005-197	b) Construction of Roadway Lightings at T. Daria (Kanan Dulob) St., Brgy. Niogan, Pililla, Rizal															
	c) Upgrading of Electrical System at Bugarin Elem. School, Brgy. Halayhayin, Pililla, Rizal															
3000-600-1-2-11-511-004-240	25) Repair/Repainting of Ynare's Multi-Purpose Covered Court at Brgy. Bugarin, Brgy. Halayhayin, Pililla, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	60
3000-000-1-2-11-399-005-195	26) Construction of Fence at Halayhayin Elem. School, Brgy. Halayhayin, Pililla, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	90
3000-600-1-2-11-511-004-236	27) Improvement/Repair/Repainting of Ynare's Multi-Purpose Covered Court at Brgy. San Jose and Brgy. Gutinang Bayan I, Montalban, Rizal and San Mateo, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	80
3000-600-1-2-11-511-004-241	a) Improvement of Ynare's Multi-Purpose Covered Court at Kasiglahan Village Phase 1E, Brgy. San Jose, Montalban, Rizal															
	b) Repair/Repainting of Ynare's Multi-Purpose Covered Court at New San Mateo Subd., Phase 7, Brgy. Gutinang Bayan I, San Mateo, Rizal															
3000-000-1-2-11-399-005-198	28) Construction of Materials Recovery Facilities at Silangan National High School, Brgy. Silangan, San Mateo, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	48
3000-000-1-2-11-399-105-199	29) Repair/Repainting of Ynare's School Bldg. and Concreting of Road at Brgy. Daraitan and Brgy. Sampaloc, Tanay, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	60
8000-000-1-1-51-001-002-190	a) Repair/Repainting of 2-Storey 4-Rooms Ynare's School Bldg. at Daraitan Integrated School, Brgy. Daraitan, Tanay, Rizal															
	b) Concreting of Road (portion) of San Juan St., Sitio Aguho, Brgy. Sampaloc, Tanay, Rizal															
3000-600-1-2-11-511-004-042	30) Construction of Roadway Lightings at Brgy. Mamuyao, Tanay, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	48
3000-000-1-2-11-399-005-200	31) Repair/Repainting of Ynare's School Bldgs. At Tanay National High School, Brgy. Plaza Aldea, Tanay, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	58
8000-000-1-1-51-001-002-195	32) Asphalt Overlaying with Concrete Reblocking of Mangga St., Brgy. Sampaloc, Tanay, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	80
8000-000-1-1-51-001-002-197	33) Concreting of Road and Construction of Handwashing Facility at Brgy. Sta. Ana, Taytay Rizal and Brgy. San Juan, Cainta, Rizal	PEO		Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	60
3000-000-1-2-11-399-005-191	a) Concreting of Road Lot 14 Purok 7, Lupang Arenda, Brgy. Sta. Ana, Taytay, Rizal															
	b) Construction of Handwashing Facility at Exodus Elem. School, Brgy. San Juan, Cainta, Rizal															

GF	1,929,904.38	1,929,904.38		1,906,897.64	1,906,897.64		Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	3,016,435.55 837,357.18 592,225.33 4,446,018.06		837,357.18	2,983,298.96 837,315.68 575,336.00 4,396,001.64		837,315.68	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	2,382,123.38	2,382,123.38		2,352,103.07	2,352,103.07		Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	2,499,272.47		2,499,272.47	2,467,127.98		2,467,127.98	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	738,739.23 739,416.05 1,478,155.28	739,416.05	738,739.23	726,165.84 724,932.00 1,451,127.84		724,962.00 726,165.84	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	941,954.23		941,954.23	921,909.66		921,909.66	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	670,938.22 516,104.70 1,187,042.92	670,938.22	516,104.70	653,998.39 511,031.29 1,165,029.68		653,998.39 511,031.29	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	1,637,174.19		1,637,174.19	1,612,169.69		1,612,169.69	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	1,888,268.07	1,888,268.07		1,860,257.64	1,860,257.64		Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	3,111,616.78	3,111,616.78		3,072,597.71	3,072,597.71		Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	249,255.68 335,644.73 584,900.41		249,255.68 335,644.73	242,175		242,175	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	1,469,545.93		1,469,545.93	1,445,500.76		1,445,500.76	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	2,886,583.08	2,886,583.08		2,851,907.95	2,851,907.95		Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	1,707,738.52		1,707,738.52	1,679,658.64		1,679,658.64	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	4,104,764.02		4,104,764.02	4,053,725.86		4,053,725.86	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	656,691.05		656,691.05	643,110.86		643,110.86	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	6,999,179.01		6,999,179.01	6,929,100.63		6,929,100.63	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	2,506,771.03	2,506,771.03		2,473,698.19	2,473,698.19		Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	13,094,635.40	13,094,635.40		13,006,608.62	13,006,608.62		Engr. David Disimulacion Jr. Simon King	6-Oct-23	

8000-000-1-1-51-001-002-198	34) Concreting of Road Lot 23 Purok 7, Lubang Arenda, Brgy. Sta. Ana, Taytay, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	90
3000-600-1-2-11-51-004-243	35) Repair/Repainting of Ynares Multi-Purpose Covered Court at Brgy. Poblacion, Teresa, Rizal	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	87
3000-600-1-2-11-51-004-244	36) Upgrading of Electrical System of Ynares Sports Arena, Brgy. Oranbo, Pasig City	PEO	Public Bidding	7-Aug-23	8-14 Aug 23	14-Aug-23		29-Aug-23	4-Sep-23	13-Sep-23		16-Sep-23	26-Sep-23	29-Sep-23	20
<b>23-Oct-23</b>															
8000-000-1-1-51-001-001-003 1000-000-1-1-11-009-008	1) Provision of Slope Correction and Waterproofing Application for the Ynares Capitol Building at Ynares Center Complex, Antipolo City, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	46
3000-000-1-2-11	2) Improvement of Electrical Lighting System of Ynares Multi-Purpose Covered Court &amp; Stage at Purok Silangan, Brgy. Dela Paz, Antipolo City	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	28
3000-400-1-2-21-012	3) Improvement of Concrete Chamber with Electro-Mechanical Components for Sewerage System at Rizal Provincial Hospital System-Angono, Brgy. San Isidro, Angono, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	140
8000-000-1-1-51-001-002-084	4) Asphalt Overlaying of Dofra Aurora St., Brgy. San Roque, Angono, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	70
8000-000-1-1-51-001-002-199	5) Widening/Concreting of Road with Drainage Canal (portion) at Quarry Road, Brgy. Pantok-Palangoy, Binangonan, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	180
3000-400-1-2-21-030	6) Construction of Outpatient Building at Rizal Provincial Hospital System (RPHS) Margarita A. Duavit Memorial Hospital, Brgy. Darangan, Binangonan, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	270
3000-400-1-2-21-031	7) Construction of Mess Hall at Rizal Provincial Hospital System (RPHS) Margarita A. Duavit Memorial Hospital, Brgy. Darangan, Binangonan, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	150
3000-400-1-2-21-013	8) Construction of Additional Concrete Chamber with Electro-Mechanical Components for Sewerage System at Rizal Provincial Hospital System-Morong, Brgy. San Juan, Morong, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	180
8000-000-1-1-51-001-002-075	9) Asphalt Overlaying/Concrete Reblocking (portion) of Baranaw St., Metro Montaña Village, Brgy. Burgos, Montalban, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	80
8000-000-1-1-51-001-002-82	10) Asphalt Overlaying of Sierra Madre St., Metro Montaña Village, Brgy. Burgos, Montalban, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	80
1000-000-1-1-11-009-009 1000-000-1-1-11-009-012 1000-000-1-1-11-009-011	11) Various Improvement and Construction of Open Canal and Materials Recovery Facilities at Ynares Sports Arena, Pasig City a) Various Improvement within Ynares Sports Arena, Pasig b) Construction of Open Canal at Ynares Sports Arena c) Construction of Materials Recovery Facilities (MRF) at Ynares Sports Arena, Pasig City	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	80
3000-600-1-2-11-51-004-247	12) Construction of Area Lightings at YES City, Brgy. Cuyambay, Taray, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	40
3000-000-1-2-11-399-005-144	13) Construction of 3-Storey, 6-Rooms Ynares School Bldg. at Taytay National High School Brgy. San Juan, Taytay, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	304
8000-000-1-1-51-001-002-023	14) Asphalt Overlaying at Casimiro A. Ynares Sr. Blvd. Cainta-Taytay, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	200
8000-000-1-1-51-001-002-200	15) Improvement of Road (Casimiro A. Ynares Sr. Blvd.-Velasquez St. Extension to Baytown Road) Cainta-Taytay, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	250
	16) Site Development of Ynares Center II at Brgy. Manggahan, Rodriguez, Rizal	PEO	Public Bidding	2-Oct-23	5-11 Oct 23	11-Oct-23		23-Oct-23	30-Oct-23	10-Nov-23		16-Nov-23	24-Nov-23	1-Dec-23	360
<b>11-Dec-23</b>															
8000-000-1-1-51-001-002-199	1) Improvement of Farm-to-Market Road in Barangay Palangoy, Binangonan, Rizal	PEO	Public Bidding	21-Nov-23	22-27 Nov-23	28-Nov-23		11-Dec-23	18-Dec-23	29-Dec-23		9-Jan-24	18-Jan-24	29-Jan-24	160
<b>Total Alloted Budget of On-going Procurement /</b>															

Prepared by:  
MARICELA E. VESPERA  
Head - BAC Secretariat

Recommended for Approval by:

  
Engr. LUISITO G. MUNSOD  
BAC Chairperson

GF	1,469,545.93		1,469,545.93	1,445,500.76		1,445,500.76	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	2,886,583.08	2,886,583.08		2,851,907.96	2,851,907.96		Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	1,707,738.52		1,707,738.52	1,679,658.64		1,679,658.64	Engr. David Disimulacion Jr. Simon King	11-Aug-23	
GF	4,104,784.02		4,104,784.02	4,053,725.86		4,053,725.86	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	656,691.05		656,691.05	643,110.86		643,110.86	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	6,999,179.01		6,999,179.01	6,929,100.63		6,929,100.63	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	2,506,771.03	2,506,771.03		2,473,698.19	2,473,698.19		Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	13,094,635.40	13,094,635.40		13,006,608.62	13,006,608.62		Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	66,000,120.08		66,000,120.08	65,315,096.97		65,315,096.97	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	4,994,504.75		4,994,504.75	4,939,897.64		4,939,897.64	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	11,997,945.92		11,997,945.92	11,899,850.16		11,899,850.16	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	1,549,511.60	1,549,511.60		1,524,499.92	1,524,499.92		Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	1,948,695.52	1,948,695.52		1,917,677.80	1,917,677.80		Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	1,296,924.51 492,704.43 <u>564,853.76</u> 2,354,482.70		1,296,924.51 492,704.43 564,853.76	1,284,357.88 482,323.12 <u>553,709.41</u> 2,220,390.41		1,284,357.88 482,323.12 553,709.41	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	678,796.18		678,796.18	663,785.26		663,785.26	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	26,088,995.00		26,088,995.00	26,009,994.94		26,009,994.94	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	111,493,812.52	111,493,812.52		111,300,795.31	111,300,795.31		Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	144,752,597.82		144,752,597.82	144,502,137.54		144,502,137.54	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
GF	129,229,152.63		129,229,152.63	129,096,068.49		129,096,068.49	Engr. David Disimulacion Jr. Simon King	6-Oct-23	
TF	14,999,794.90		14,999,794.90	14,907,800.25		14,907,800.25	Engr. David Disimulacion Jr. Simon King	24-Nov-23	
activities	300,018,448.25			1,299,964,062.69					

APPROVED:

HON. NINA RICCI A. YNARES

Governor

